



450 - 1 Street SW  
Calgary, Alberta T2P 5H1

Tel: (403) 920-7425  
E-mail: kenneth\_pountney@tcenergy.com

June 16, 2025

Filed Electronically

Canada Energy Regulator  
Suite 210, 517 Tenth Avenue SW  
Calgary, Alberta T2R 0A8

**Attention: Ramona Sladic, Secretary of the Commission**

Dear Ramona Sladic:

**Re: NGTL GP Ltd. (NGTL GP), as general partner on behalf of  
NGTL Limited Partnership  
2024 Meter Stations and Laterals Abandonment Program (2024 Abandonment  
Program)  
Order ZO-001-2025 (Order)  
Condition 4: Abandonment Schedules – Update No. 2  
File No.: 5998803**

In accordance with Order Condition 4,<sup>1</sup> on March 17, 2025, NGTL GP submitted to the Canada Energy Regulator (CER or Commission) the abandonment schedules which identified major activities applicable to each site.<sup>2</sup> NGTL GP further noted, in its submission, that due to the nature of work and availability of regional resources (specifically gas handling), changes to the schedule are anticipated to occur with limited notice. NGTL GP propose to provide the CER with quarterly schedule update through the course of Abandonment Activity.<sup>3</sup>

NGTL GP hereby submits Update No. 2 as shown in the attached file. NGTL GP will file its next update schedule in September of 2025.

For enquiries, please contact me at (403) 920-7425, or at kenneth\_pountney@tcenergy.com.

Yours truly,

**NGTL GP Ltd., as general partner on behalf of NGTL Limited Partnership**

***Original signed by***

Kenneth Pountney  
Regulatory Project Manager,  
Regulatory Facilities, Canadian Natural Gas Pipelines

Attachment

---

<sup>1</sup> Filing ID: C33601.

<sup>2</sup> Filing ID: C33788.

<sup>3</sup> Per NGTL GP's application, the physical work to abandon the Facilities, whether by removal or in-place.

2024 Abandonment - CER Condition 4				Date Date: 12-Jun-25      Date Printed: 16-Jun-25 12:10																			
Activity ID	Activity Name	Remaining Duration	Start	Finish	2025							2026											
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct		
2024 Abandonmment CER Condition 4		294	04-May-25 A	15-Jun-26	15-Jun-26, 2024 Abandonmment CER Condition 4																		
Rocky Mountain		276	04-May-25 A	15-Jun-26	15-Jun-26, Rocky Mountain																		
Stanmore South Lateral Loop (NPS 6 1976)		0	04-May-25 A	02-Jun-25 A	02-Jun-25 A, Stanmore South Lateral Loop (NPS 6 1976)																		
Stanmore South Lateral (NPS 4 1971)		0	04-May-25 A	02-Jun-25 A	02-Jun-25 A, Stanmore South Lateral (NPS 4 1971)																		
Stanmore South Lateral Loop 2 (NPS 8 1990)		0	04-May-25 A	02-Jun-25 A	02-Jun-25 A, Stanmore South Lateral Loop 2 (NPS 8 1990)																		
Stanmore South RMS		0	04-May-25 A	10-Jun-25 A	10-Jun-25 A, Stanmore South RMS																		
Stanmore South MS PTI		0	04-May-25 A	02-Jun-25 A	02-Jun-25 A, Stanmore South MS PTI																		
Hairy Hill Lateral (NPS 10 1975) PTI section		0	04-May-25 A	02-Jun-25 A	02-Jun-25 A, Hairy Hill Lateral (NPS 10 1975) PTI section																		
Hairy Hill RMS		0	04-May-25 A	02-Jun-25 A	02-Jun-25 A, Hairy Hill RMS																		
BERRY CRK EAST RMS		0	12-May-25 A	31-May-25 A	31-May-25 A, BERRY CRK EAST RMS																		
Baxter Lake West RMS		41	13-Apr-26	30-May-26	30-May-26, Baxter Lake West RMS																		
A4930	Locate all underground facilities	2	13-Apr-26	14-Apr-26	14-Apr-26, Locate all underground facilities																		
A5000	Access	1	15-Apr-26	15-Apr-26	15-Apr-26, Access																		
A4920	Mobilization	1	15-Apr-26*	15-Apr-26	15-Apr-26, Mobilization																		
A4940	Daylighting of buried facilities	6	16-Apr-26	24-Apr-26	24-Apr-26, Daylighting of buried facilities																		
A4950	Mechanical isolation (by cutting & capping or installation of blind flanges)	5	04-May-26*	08-May-26	08-May-26, Mechanical isolation (by cutting & capping or installation of blind flanges)																		
A5020	Cathodic Protection, where required	2	12-May-26	13-May-26	13-May-26, Cathodic Protection, where required																		
A4960	Removal of all above and below ground meter station facilities	1	12-May-26	12-May-26	12-May-26, Removal of all above and below ground meter station facilities																		
A4970	Dispose of waste materials	2	13-May-26	14-May-26	14-May-26, Dispose of waste materials																		
A4910	Backfill	1	18-May-26	18-May-26	18-May-26, Backfill																		
A4980	Recontour, Site seeding, where required	4	21-May-26	24-May-26	24-May-26, Recontour, Site seeding, where required																		
A4990	Demobilization	2	25-May-26	30-May-26	30-May-26, Demobilization																		
Berry-Carolside RMS		24	28-Sep-25	27-Oct-25	27-Oct-25, Berry-Carolside RMS																		
A5450	Locate all underground facilities	2	28-Sep-25	29-Sep-25	29-Sep-25, Locate all underground facilities																		
A5520	Access	1	30-Sep-25	30-Sep-25	30-Sep-25, Access																		
A5440	Mobilization	1	30-Sep-25*	30-Sep-25	30-Sep-25, Mobilization																		
A5460	Daylighting of buried facilities	6	01-Oct-25	06-Oct-25	06-Oct-25, Daylighting of buried facilities																		
A5470	Mechanical isolation (by cutting & capping or installation of blind flanges)	2	06-Oct-25	08-Oct-25	08-Oct-25, Mechanical isolation (by cutting & capping or installation of blind flanges)																		
A5540	Cathodic Protection, where required	2	14-Oct-25	15-Oct-25	15-Oct-25, Cathodic Protection, where required																		
A5490	Dispose of waste materials	2	17-Oct-25	18-Oct-25	18-Oct-25, Dispose of waste materials																		
A5480	Removal of all above and below ground meter station facilities	2	17-Oct-25	18-Oct-25	18-Oct-25, Removal of all above and below ground meter station facilities																		
A5430	Backfill	1	19-Oct-25	19-Oct-25	19-Oct-25, Backfill																		
A5500	Recontour, Site seeding, where required	4	23-Oct-25	26-Oct-25	26-Oct-25, Recontour, Site seeding, where required																		
A5510	Demobilization	1	27-Oct-25	27-Oct-25	27-Oct-25, Demobilization																		
Makepeace North Lateral (NPS 4 1978)		37	13-Jul-25	26-Aug-25	26-Aug-25, Makepeace North Lateral (NPS 4 1978)																		
A4800	Locate all underground facilities	2	13-Jul-25	14-Jul-25	14-Jul-25, Locate all underground facilities																		
A4870	Access	1	15-Jul-25	15-Jul-25	15-Jul-25, Access																		
A4790	Mobilization	1	15-Jul-25*	15-Jul-25	15-Jul-25, Mobilization																		
A4810	Daylighting of buried facilities	6	22-Jul-25	27-Jul-25	27-Jul-25, Daylighting of buried facilities																		
A4820	Mechanical isolation (by cutting & capping or installation of blind flanges)	5	04-Aug-25	08-Aug-25	08-Aug-25, Mechanical isolation (by cutting & capping or installation of blind flanges)																		
A4890	Cathodic Protection, where required	2	12-Aug-25	13-Aug-25	13-Aug-25, Cathodic Protection, where required																		
A4880	Pigging for cleaning / blind flange install after completed (for laterals only)	2	12-Aug-25	13-Aug-25	13-Aug-25, Pigging for cleaning / blind flange install after completed (for laterals only)																		
A4840	Dispose of waste materials	2	12-Aug-25	13-Aug-25	13-Aug-25, Dispose of waste materials																		
A4830	Removal of all above and below ground meter station facilities	2	12-Aug-25	13-Aug-25	13-Aug-25, Removal of all above and below ground meter station facilities																		
A4780	Backfill	2	19-Aug-25	20-Aug-25	20-Aug-25, Backfill																		
A4850	Recontour, Site seeding, where required	4	21-Aug-25	24-Aug-25	24-Aug-25, Recontour, Site seeding, where required																		
A4860	Demobilization	1	26-Aug-25	26-Aug-25	26-Aug-25, Demobilization																		
Makepeace North RMS		37	13-Jul-25	26-Aug-25	26-Aug-25, Makepeace North RMS																		
Actual Work		Critical Remaining Work		Summary		Page 1 of 6										TASK filter: All Activities							
Remaining Work		Milestone														© Oracle Corporation							

		2024 Abandonment - CER Condition 4					Date Date: 12-Jun-25      Date Printed: 16-Jun-25 12:10														
Activity ID	Activity Name	Remaining Duration	Start	Finish	2025							2026									
					n	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
	A15400	Locate all underground facilities	2	13-Jul-25	14-Jul-25		█	█	█												
	A15410	Access	1	15-Jul-25	15-Jul-25																
	A15420	Mobilization	1	15-Jul-25*	15-Jul-25																
	A15430	Daylighting of buried facilities	6	22-Jul-25	27-Jul-25		█	█	█	█	█										
	A15440	Mechanical isolation (by cutting & capping or installation of blind flanges)	5	04-Aug-25	08-Aug-25		█	█	█	█	█										
	A15450	Cathodic Protection, where required	2	12-Aug-25	13-Aug-25																
	A15460	Pigging for cleaning / blind flange install after completed (for laterals only)	2	12-Aug-25	13-Aug-25																
	A15470	Dispose of waste materials	2	12-Aug-25	13-Aug-25																
	A15480	Removal of all above and below ground meter station facilities	2	12-Aug-25	13-Aug-25																
	A15490	Backfill	2	19-Aug-25	20-Aug-25																
	A15500	Recontour, Site seeding, where required	4	21-Aug-25	24-Aug-25		█														
	A15510	Demobilization	1	26-Aug-25	26-Aug-25																
	Hudson West Lateral (NPS 3 1978)		32	05-Apr-26	12-May-26											▼	12-May-26, Hudson West Lateral (NPS 3 1978)				
	A5970	Locate all underground facilities	2	05-Apr-26	06-Apr-26		█														
	A6040	Access	1	07-Apr-26	07-Apr-26																
	A5960	Mobilization	1	07-Apr-26*	07-Apr-26																
	A5980	Daylighting of buried facilities	8	09-Apr-26	16-Apr-26		█	█	█	█	█										
	A5990	Mechanical isolation (by cutting & capping or installation of blind flanges)	4	14-Apr-26*	17-Apr-26		█	█	█	█											
	A6060	Cathodic Protection, where required	2	21-Apr-26	22-Apr-26																
	A6050	Pigging for cleaning / blind flange install after completed (for laterals only)	2	23-Apr-26	24-Apr-26																
	A6010	Dispose of waste materials	2	25-Apr-26	26-Apr-26																
	A5950	Backfill	2	30-Apr-26	01-May-26																
	A6020	Recontour, Site seeding, where required	2	03-May-26	04-May-26																
	A6030	Demobilization	1	12-May-26	12-May-26																
	Hudson West RMS		32	05-Apr-26	12-May-26											▼	12-May-26, Hudson West RMS				
	A15520	Locate all underground facilities	2	05-Apr-26	06-Apr-26		█														
	A15530	Access	1	07-Apr-26	07-Apr-26																
	A15540	Mobilization	1	07-Apr-26*	07-Apr-26																
	A15550	Daylighting of buried facilities	8	09-Apr-26	16-Apr-26		█	█	█	█	█										
	A15560	Mechanical isolation (by cutting & capping or installation of blind flanges)	4	14-Apr-26*	17-Apr-26		█	█	█	█											
	A15570	Cathodic Protection, where required	2	21-Apr-26	22-Apr-26																
	A15590	Removal of all above and below ground meter station facilities	2	23-Apr-26	24-Apr-26																
	A15600	Dispose of waste materials	2	25-Apr-26	26-Apr-26																
	A15610	Backfill	2	30-Apr-26	01-May-26																
	A15620	Recontour, Site seeding, where required	2	03-May-26	04-May-26																
	A15630	Demobilization	1	12-May-26	12-May-26																
	NPS 4 Cavendish South Lateral		24	17-May-26	15-Jun-26											▼	15-Jun-26, NPS 4 Cavendish South Lateral				
	A15640	Locate all underground facilities	2	17-May-26	18-May-26		█														
	A15650	Access	1	19-May-26	19-May-26																
	A15660	Mobilization	1	19-May-26*	19-May-26																
	A15670	Daylighting of buried facilities	8	20-May-26	02-Jun-26		█	█	█	█	█										
	A15680	Mechanical isolation (by cutting & capping or installation of blind flanges)	4	26-May-26*	29-May-26		█	█	█	█											
	A15690	Pigging for cleaning / blind flange install after completed (for laterals only)	2	05-Jun-26	06-Jun-26																
	A15700	Cathodic Protection, where required	2	07-Jun-26	08-Jun-26																
	A15720	Dispose of waste materials	2	09-Jun-26	10-Jun-26																
	A15730	Backfill	2	11-Jun-26	12-Jun-26																
	A15740	Recontour, Site seeding, where required	2	13-Jun-26	14-Jun-26																
	A15750	Demobilization	1	15-Jun-26	15-Jun-26																

Actual Work

Remaining Work

Critical Remaining Work

◆

 Milestone

▼

 Summary

Page 2 of 6

TASK filter: All Activities

© Oracle Corporation

		2024 Abandonment - CER Condition 4					Date Date: 12-Jun-25    Date Printed: 16-Jun-25 12:10														
Activity ID	Activity Name	Remaining Duration	Start	Finish	2025							2026									
					n	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
Cavendish South RMS		24	17-May-26	15-Jun-26	15-Jun-26, Cavendish South RMS																
A12400	Locate all underground facilities	2	17-May-26	18-May-26	Locate all underground facilities																
A12330	Access	1	19-May-26	19-May-26	Access																
A12410	Mobilization	1	19-May-26*	19-May-26	Mobilization																
A12390	Daylighting of buried facilities	8	20-May-26	02-Jun-26	Daylighting of buried facilities																
A12380	Mechanical isolation (by cutting & capping or installation of blind flanges)	4	26-May-26*	29-May-26	Mechanical isolation (by cutting & capping or installation of blind flanges)																
A12310	Cathodic Protection, where required	2	30-May-26	02-Jun-26	Cathodic Protection, where required																
A12370	Removal of all above and below ground meter station facilities	2	03-Jun-26	04-Jun-26	Removal of all above and below ground meter station facilities																
A12360	Dispose of waste materials	2	06-Jun-26	07-Jun-26	Dispose of waste materials																
A12420	Backfill	2	10-Jun-26	11-Jun-26	Backfill																
A12350	Recontour, Site seeding, where required	1	13-Jun-26	13-Jun-26	Recontour, Site seeding, where required																
A12340	Demobilization	1	15-Jun-26	15-Jun-26	Demobilization																
Wild Rose		206	30-May-25 A	02-Mar-26	02-Mar-26, Wild Rose																
Prosperity Lateral - NPS 6 Prosperity RMS		0	30-May-25 A	09-Jun-25 A	09-Jun-25 A, Prosperity Lateral - NPS 6 Prosperity RMS																
Fawcett River East RMS - Fawcett River West No. 3 RMS		36	21-Jun-25	01-Aug-25	01-Aug-25, Fawcett River East RMS - Fawcett River West No. 3 RMS																
A10520	Locate all underground facilities	2	21-Jun-25	22-Jun-25	Locate all underground facilities																
A10590	Access	1	23-Jun-25	23-Jun-25	Access																
A10510	Mobilization	1	23-Jun-25*	23-Jun-25	Mobilization																
A10530	Daylighting of buried facilities	5	24-Jun-25	02-Jul-25	Daylighting of buried facilities																
A10540	Mechanical isolation (by cutting & capping or installation of blind flanges)	6	21-Jul-25*	26-Jul-25	Mechanical isolation (by cutting & capping or installation of blind flanges)																
A10610	Cathodic Protection, where required	2	27-Jul-25	28-Jul-25	Cathodic Protection, where required																
A10560	Dispose of waste materials	1	27-Jul-25	27-Jul-25	Dispose of waste materials																
A10550	Removal of all above and below ground meter station facilities	1	27-Jul-25	27-Jul-25	Removal of all above and below ground meter station facilities																
A10500	Backfill	2	28-Jul-25	29-Jul-25	Backfill																
A10570	Recontour, Site seeding, where required	2	30-Jul-25	31-Jul-25	Recontour, Site seeding, where required																
A10580	Demobilization	1	01-Aug-25	01-Aug-25	Demobilization																
Marten Hills South RMS		37	21-Jun-25	02-Aug-25	02-Aug-25, Marten Hills South RMS																
A12530	Locate all underground facilities	2	21-Jun-25	22-Jun-25	Locate all underground facilities																
A12460	Access	1	23-Jun-25	23-Jun-25	Access																
A12540	Mobilization	1	23-Jun-25*	23-Jun-25	Mobilization																
A12520	Daylighting of buried facilities	5	24-Jun-25	02-Jul-25	Daylighting of buried facilities																
A12510	Mechanical isolation (by cutting & capping or installation of blind flanges)	8	20-Jul-25*	27-Jul-25	Mechanical isolation (by cutting & capping or installation of blind flanges)																
A12440	Cathodic Protection, where required	1	28-Jul-25	28-Jul-25	Cathodic Protection, where required																
A12490	Dispose of waste materials	1	28-Jul-25	28-Jul-25	Dispose of waste materials																
A12500	Removal of all above and below ground meter station facilities	1	28-Jul-25	28-Jul-25	Removal of all above and below ground meter station facilities																
A12550	Backfill	2	29-Jul-25	30-Jul-25	Backfill																
A12480	Recontour, Site seeding, where required	2	31-Jul-25	01-Aug-25	Recontour, Site seeding, where required																
A12470	Demobilization	1	02-Aug-25	02-Aug-25	Demobilization																
Chevron (Aurora) Sales MS		19	27-Aug-25	17-Sep-25	17-Sep-25, Chevron (Aurora) Sales MS																
A10780	Locate all underground facilities	2	27-Aug-25	28-Aug-25	Locate all underground facilities																
A10850	Access	1	01-Sep-25	01-Sep-25	Access																
A10770	Mobilization	1	01-Sep-25*	01-Sep-25	Mobilization																
A10790	Daylighting of buried facilities	6	02-Sep-25	07-Sep-25	Daylighting of buried facilities																
A10800	Mechanical isolation (by cutting & capping or installation of blind flanges)	2	09-Sep-25	10-Sep-25	Mechanical isolation (by cutting & capping or installation of blind flanges)																
A10870	Cathodic Protection, where required	1	11-Sep-25	11-Sep-25	Cathodic Protection, where required																
A10820	Dispose of waste materials	1	11-Sep-25	11-Sep-25	Dispose of waste materials																
A10810	Removal of all above and below ground meter station facilities	1	11-Sep-25	11-Sep-25	Removal of all above and below ground meter station facilities																
A10760	Backfill	2	12-Sep-25	13-Sep-25	Backfill																
Actual Work		Critical Remaining Work		Summary							TASK filter: All Activities										
Remaining Work		Milestone				Page 3 of 6					© Oracle Corporation										



2024 Abandonment - CER Condition 4					Date Date: 12-Jun-25		Date Printed: 16-Jun-25 12:10																			
Activity ID	Activity Name	Remaining Duration	Start	Finish	2025							2026														
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct					
A10830	Recontour, Site seeding, where required	2	15-Sep-25	16-Sep-25					█	Recontour, Site seeding, where required																
A10840	Demobilization	1	17-Sep-25	17-Sep-25						Demobilization																
Belloy RMS PTI - NPS 10 Belloy MS Belloy Lateral -NPS 10		17	29-Sep-25	19-Oct-25					▼	19-Oct-25, Belloy RMS PTI - NPS 10 Belloy MS Belloy Lateral -NPS 10																
A11040	Locate all underground facilities	2	29-Sep-25	30-Sep-25					█	Locate all underground facilities																
A11110	Access	1	01-Oct-25	01-Oct-25						Access																
A11030	Mobilization	1	01-Oct-25*	01-Oct-25						Mobilization																
A11050	Daylighting of buried facilities	6	02-Oct-25	07-Oct-25					█	Daylighting of buried facilities																
A11060	Mechanical isolation (by cutting & capping or installation of blind flanges)	5	06-Oct-25	10-Oct-25					█	Mechanical isolation (by cutting & capping or installation of blind flanges)																
A11130	Cathodic Protection, where required	1	07-Oct-25	07-Oct-25						Cathodic Protection, where required																
A11120	Pigging for cleaning / blind flange install after completed (for laterals only)	2	07-Oct-25	08-Oct-25					█	Pigging for cleaning / blind flange install after completed (for laterals only)																
A11080	Dispose of waste materials	1	14-Oct-25	14-Oct-25						Dispose of waste materials																
A11070	Removal of all above and below ground meter station facilities	2	14-Oct-25	15-Oct-25					█	Removal of all above and below ground meter station facilities																
A11020	Backfill	2	15-Oct-25	16-Oct-25					█	Backfill																
A11090	Recontour, Site seeding, where required	2	17-Oct-25	18-Oct-25					█	Recontour, Site seeding, where required																
A11100	Demobilization	1	19-Oct-25	19-Oct-25						Demobilization																
Spurfield Lateral - NPS 4 Spurfield Lateral Loop - NPS 6 Spurfield RMS		30	29-Oct-25	03-Dec-25					▼	03-Dec-25, Spurfield Lateral - NPS 4 Spurfield Lateral Loop - NPS 6 Spurfield RMS																
A15760	Locate all underground facilities	2	29-Oct-25	30-Oct-25					█	Locate all underground facilities																
A15770	Access	1	04-Nov-25	04-Nov-25						Access																
A15780	Mobilization	1	04-Nov-25*	04-Nov-25						Mobilization																
A15790	Daylighting of buried facilities	6	05-Nov-25	10-Nov-25					█	Daylighting of buried facilities																
A15800	Mechanical isolation (by cutting & capping or installation of blind flanges)	5	09-Nov-25	13-Nov-25					█	Mechanical isolation (by cutting & capping or installation of blind flanges)																
A15810	Cathodic Protection, where required	1	11-Nov-25	11-Nov-25						Cathodic Protection, where required																
A15820	Pigging for cleaning / blind flange install after completed (for laterals only)	2	11-Nov-25	12-Nov-25					█	Pigging for cleaning / blind flange install after completed (for laterals only)																
A15840	Removal of all above and below ground meter station facilities	2	17-Nov-25	18-Nov-25					█	Removal of all above and below ground meter station facilities																
A15830	Dispose of waste materials	1	19-Nov-25	19-Nov-25						Dispose of waste materials																
A15850	Backfill	2	27-Nov-25	28-Nov-25					█	Backfill																
A15860	Recontour, Site seeding, where required	2	29-Nov-25	30-Nov-25					█	Recontour, Site seeding, where required																
A15870	Demobilization	1	03-Dec-25	03-Dec-25						Demobilization																
Decrene Lateral Discontinuation - NPS 4 Decrene North Lateral - NPS 4 Decrene North RMS		30	29-Oct-25	03-Dec-25					▼	03-Dec-25, Decrene Lateral Discontinuation - NPS 4 Decrene North Lateral - NPS 4 Decrene North RMS																
A15880	Locate all underground facilities	2	29-Oct-25	30-Oct-25					█	Locate all underground facilities																
A15890	Access	1	04-Nov-25	04-Nov-25						Access																
A15900	Mobilization	1	04-Nov-25*	04-Nov-25						Mobilization																
A15910	Daylighting of buried facilities	6	05-Nov-25	10-Nov-25					█	Daylighting of buried facilities																
A15920	Mechanical isolation (by cutting & capping or installation of blind flanges)	5	09-Nov-25	13-Nov-25					█	Mechanical isolation (by cutting & capping or installation of blind flanges)																
A15930	Cathodic Protection, where required	1	11-Nov-25	11-Nov-25						Cathodic Protection, where required																
A15940	Pigging for cleaning / blind flange install after completed (for laterals only)	2	11-Nov-25	12-Nov-25					█	Pigging for cleaning / blind flange install after completed (for laterals only)																
A15950	Removal of all above and below ground meter station facilities	2	17-Nov-25	18-Nov-25					█	Removal of all above and below ground meter station facilities																
A15960	Dispose of waste materials	1	19-Nov-25	19-Nov-25						Dispose of waste materials																
A15970	Backfill	2	27-Nov-25	28-Nov-25					█	Backfill																
A15980	Recontour, Site seeding, where required	2	29-Nov-25	30-Nov-25					█	Recontour, Site seeding, where required																
A15990	Demobilization	1	03-Dec-25	03-Dec-25						Demobilization																
Akuinu River Group & Akuinu River West Group		38	10-Nov-25	26-Dec-25					▼	26-Dec-25, Akuinu River Group & Akuinu River West Group																
A16120	Locate all underground facilities	2	10-Nov-25	11-Nov-25					█	Locate all underground facilities																
A16130	Access	1	12-Nov-25	12-Nov-25						Access																
A16140	Mobilization	1	12-Nov-25*	12-Nov-25						Mobilization																
A16150	Daylighting of buried facilities	6	13-Nov-25	18-Nov-25					█	Daylighting of buried facilities																
A16160	Mechanical isolation (by cutting & capping or installation of blind flanges)	5	17-Nov-25	21-Nov-25					█	Mechanical isolation (by cutting & capping or installation of blind flanges)																
A16180	Pigging for cleaning / blind flange install after completed (for laterals only)	3	25-Nov-25	27-Nov-25					█	Pigging for cleaning / blind flange install after completed (for laterals only)																
<div><div></div> Actual Work</div> <div><div></div> Remaining Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Milestone</div> <div><div></div> Summary</div>					Page 4 of 6					TASK filter: All Activities										© Oracle Corporation						

			2024 Abandonment - CER Condition 4					Date Date: 12-Jun-25    Date Printed: 16-Jun-25 12:10																
Activity ID	Activity Name	Remaining Duration	Start	Finish	2025							2026												
					n	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct			
	A16170	Cathodic Protection, where required	2	01-Dec-25	02-Dec-25							█	Cathodic Protection, where required											
	A16190	Removal of all above and below ground meter station facilities	3	01-Dec-25	03-Dec-25							█	Removal of all above and below ground meter station facilities											
	A16200	Dispose of waste materials	1	08-Dec-25	08-Dec-25								Dispose of waste materials											
	A16210	Backfill	2	17-Dec-25	18-Dec-25							█	Backfill											
	A16220	Recontour, Site seeding, where required	2	19-Dec-25	20-Dec-25							█	Recontour, Site seeding, where required											
	A16230	Demobilization	1	26-Dec-25	26-Dec-25								Demobilization											
	Lovet Creek Group		23	10-Dec-25	13-Jan-26							▼	13-Jan-26, Lovet Creek Group											
	A16000	Locate all underground facilities	2	10-Dec-25	11-Dec-25							█	Locate all underground facilities											
	A16010	Access	1	16-Dec-25	16-Dec-25								Access											
	A16020	Mobilization	1	16-Dec-25*	16-Dec-25								Mobilization											
	A16030	Daylighting of buried facilities	6	17-Dec-25	22-Dec-25							█	Daylighting of buried facilities											
	A16040	Mechanical isolation (by cutting & capping or installation of blind flanges)	5	21-Dec-25	25-Dec-25							█	Mechanical isolation (by cutting & capping or installation of blind flanges)											
	A16050	Cathodic Protection, where required	1	23-Dec-25	23-Dec-25								Cathodic Protection, where required											
	A16060	Pigging for cleaning / blind flange install after completed (for laterals only)	2	23-Dec-25	24-Dec-25							█	Pigging for cleaning / blind flange install after completed (for laterals only)											
	A16070	Removal of all above and below ground meter station facilities	2	29-Dec-25	30-Dec-25							█	Removal of all above and below ground meter station facilities											
	A16080	Dispose of waste materials	1	31-Dec-25	31-Dec-25								Dispose of waste materials											
	A16090	Backfill	2	08-Jan-26	09-Jan-26							█	Backfill											
	A16100	Recontour, Site seeding, where required	2	10-Jan-26	11-Jan-26							█	Recontour, Site seeding, where required											
A16110	Demobilization	1	13-Jan-26	13-Jan-26								Demobilization												
Faria Creek RMS		14	31-Dec-25	18-Jan-26							▼	18-Jan-26, Faria Creek RMS												
A13050	Locate all underground facilities	2	31-Dec-25	01-Jan-26							█	Locate all underground facilities												
A13060	Mobilization	2	02-Jan-26*	03-Jan-26							█	Mobilization												
A12980	Access	1	06-Jan-26	06-Jan-26								Access												
A13030	Mechanical isolation (by cutting & capping or installation of blind flanges)	4	07-Jan-26	10-Jan-26							█	Mechanical isolation (by cutting & capping or installation of blind flanges)												
A13040	Daylighting of buried facilities	6	07-Jan-26	12-Jan-26							█	Daylighting of buried facilities												
A12960	Cathodic Protection, where required	1	08-Jan-26	08-Jan-26								Cathodic Protection, where required												
A13010	Dispose of waste materials	1	11-Jan-26	11-Jan-26								Dispose of waste materials												
A13020	Removal of all above and below ground meter station facilities	1	11-Jan-26	11-Jan-26								Removal of all above and below ground meter station facilities												
A13070	Backfill	2	14-Jan-26	15-Jan-26							█	Backfill												
A13000	Recontour, Site seeding, where required	2	16-Jan-26	17-Jan-26							█	Recontour, Site seeding, where required												
A12990	Demobilization	1	18-Jan-26	18-Jan-26								Demobilization												
Haig River East Group, Haig River Group and Haig River North Group		51	31-Dec-25	02-Mar-26							▼	02-Mar-26, Haig River East Group, Haig River Group and Haig River North Group												
A13180	Locate all underground facilities	2	31-Dec-25	01-Jan-26							█	Locate all underground facilities												
A13190	Mobilization	3	02-Jan-26*	04-Jan-26							█	Mobilization												
A13110	Access	1	06-Jan-26	06-Jan-26								Access												
A13160	Mechanical isolation (by cutting & capping or installation of blind flanges)	8	06-Jan-26	13-Jan-26							█	Mechanical isolation (by cutting & capping or installation of blind flanges)												
A13170	Daylighting of buried facilities	8	06-Jan-26	13-Jan-26							█	Daylighting of buried facilities												
A13100	Pigging for cleaning / blind flange install after completed (for laterals only)	2	07-Jan-26	08-Jan-26							█	Pigging for cleaning / blind flange install after completed (for laterals only)												
A13090	Cathodic Protection, where required	1	12-Jan-26	12-Jan-26								Cathodic Protection, where required												
A13140	Dispose of waste materials	1	14-Jan-26	14-Jan-26								Dispose of waste materials												
A13150	Removal of all above and below ground meter station facilities	1	14-Jan-26	14-Jan-26								Removal of all above and below ground meter station facilities												
A13200	Backfill	2	19-Jan-26	20-Jan-26							█	Backfill												
A13130	Recontour, Site seeding, where required	2	30-Jan-26	31-Jan-26							█	Recontour, Site seeding, where required												
A13120	Demobilization	3	28-Feb-26	02-Mar-26									█	Demobilization										
Haro River North Group		38	31-Dec-25	15-Feb-26							▼	15-Feb-26, Haro River North Group												
A13310	Locate all underground facilities	2	31-Dec-25	01-Jan-26							█	Locate all underground facilities												
A13320	Mobilization	1	02-Jan-26*	02-Jan-26								Mobilization												
A13240	Access	1	06-Jan-26	06-Jan-26								Access												
			Actual Work							Critical Remaining Work							Summary							
			Remaining Work							◆ Milestone														

		2024 Abandonment - CER Condition 4					Date Date: 12-Jun-25      Date Printed: 16-Jun-25 12:10																
Activity ID	Activity Name	Remaining Duration	Start	Finish	2025							2026											
					n	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct		
	A13290	Mechanical isolation (by cutting & capping or installation of blind flanges)	6	06-Jan-26	11-Jan-26								■	Mechanical isolation (by cutting & capping or installation of blind flanges);									
	A13300	Daylighting of buried facilities	8	06-Jan-26	13-Jan-26								■	Daylighting of buried facilities									
	A13220	Cathodic Protection, where required	1	07-Jan-26	07-Jan-26									Cathodic Protection, where required									
	A13230	Pigging for cleaning / blind flange install after completed (for laterals only)	2	07-Jan-26	08-Jan-26									Pigging for cleaning / blind flange install after completed (for laterals only)									
	A13270	Dispose of waste materials	1	12-Jan-26	12-Jan-26									Dispose of waste materials									
	A13280	Removal of all above and below ground meter station facilities	3	12-Jan-26	14-Jan-26									Removal of all above and below ground meter station facilities									
	A13330	Backfill	2	17-Jan-26	18-Jan-26									Backfill									
	A13260	Recontour, Site seeding, where required	2	30-Jan-26	31-Jan-26									Recontour, Site seeding, where required									
	A13250	Demobilization	3	13-Feb-26	15-Feb-26									Demobilization									
	Keg River Group and Keg River North Group		26	31-Dec-25	31-Jan-26								▼	31-Jan-26, Keg River Group and Keg River North Group									
	A13570	Locate all underground facilities	2	31-Dec-25	01-Jan-26									Locate all underground facilities									
	A13580	Mobilization	1	02-Jan-26*	02-Jan-26									Mobilization									
	A13500	Access	1	06-Jan-26	06-Jan-26									Access									
	A13550	Mechanical isolation (by cutting & capping or installation of blind flanges)	6	06-Jan-26	11-Jan-26								■	Mechanical isolation (by cutting & capping or installation of blind flanges);									
	A13560	Daylighting of buried facilities	6	06-Jan-26	11-Jan-26								■	Daylighting of buried facilities									
	A13480	Cathodic Protection, where required	1	07-Jan-26	07-Jan-26									Cathodic Protection, where required									
	A13490	Pigging for cleaning / blind flange install after completed (for laterals only)	2	07-Jan-26	08-Jan-26									Pigging for cleaning / blind flange install after completed (for laterals only)									
	A13530	Dispose of waste materials	1	12-Jan-26	12-Jan-26									Dispose of waste materials									
	A13540	Removal of all above and below ground meter station facilities	3	12-Jan-26	14-Jan-26									Removal of all above and below ground meter station facilities									
	A13590	Backfill	2	14-Jan-26	15-Jan-26									Backfill									
	A13520	Recontour, Site seeding, where required	2	19-Jan-26	20-Jan-26									Recontour, Site seeding, where required									
	A13510	Demobilization	3	29-Jan-26	31-Jan-26									Demobilization									
	Paddle River Group		28	30-Jan-26	02-Mar-26								▼	02-Mar-26, Paddle River Group									
	A10910	Locate all underground facilities	2	30-Jan-26	31-Jan-26									Locate all underground facilities									
	A10980	Access	1	01-Feb-26	01-Feb-26									Access									
	A10900	Mobilization	1	01-Feb-26*	01-Feb-26									Mobilization									
	A10920	Daylighting of buried facilities	6	02-Feb-26	07-Feb-26								■	Daylighting of buried facilities									
	A10930	Mechanical isolation (by cutting & capping or installation of blind flanges)	2	09-Feb-26	10-Feb-26									Mechanical isolation (by cutting & capping or installation of blind flanges)									
	A11000	Cathodic Protection, where required	1	10-Feb-26	10-Feb-26									Cathodic Protection, where required									
	A10990	Pigging for cleaning / blind flange install after completed (for laterals only)	2	10-Feb-26	11-Feb-26									Pigging for cleaning / blind flange install after completed (for laterals only)									
	A10950	Dispose of waste materials	1	10-Feb-26	10-Feb-26									Dispose of waste materials									
	A10940	Removal of all above and below ground meter station facilities	1	10-Feb-26	10-Feb-26									Removal of all above and below ground meter station facilities									
	A10890	Backfill	2	18-Feb-26	19-Feb-26									Backfill									
	A10960	Recontour, Site seeding, where required	2	23-Feb-26	24-Feb-26									Recontour, Site seeding, where required									
	A10970	Demobilization	1	02-Mar-26	02-Mar-26									Demobilization									
	Kakut Creek Lateral -NPS 4		17	30-Jan-26	19-Feb-26								▼	19-Feb-26, Kakut Creek Lateral -NPS 4									
	A16240	Locate all underground facilities	2	30-Jan-26	31-Jan-26									Locate all underground facilities									
	A16250	Access	1	01-Feb-26	01-Feb-26									Access									
	A16260	Mobilization	1	01-Feb-26*	01-Feb-26									Mobilization									
	A16270	Daylighting of buried facilities	6	02-Feb-26	07-Feb-26								■	Daylighting of buried facilities									
	A16280	Mechanical isolation (by cutting & capping or installation of blind flanges)	2	09-Feb-26	10-Feb-26									Mechanical isolation (by cutting & capping or installation of blind flanges)									
	A16290	Cathodic Protection, where required	1	10-Feb-26	10-Feb-26									Cathodic Protection, where required									
	A16300	Pigging for cleaning / blind flange install after completed (for laterals only)	2	10-Feb-26	11-Feb-26									Pigging for cleaning / blind flange install after completed (for laterals only)									
	A16310	Dispose of waste materials	1	10-Feb-26	10-Feb-26									Dispose of waste materials									
	A16320	Removal of all above and below ground	1	10-Feb-26	10-Feb-26									Removal of all above and below ground									
	A16330	Backfill	2	11-Feb-26	12-Feb-26									Backfill									
	A16340	Recontour, Site seeding, where required	2	17-Feb-26	18-Feb-26									Recontour, Site seeding, where required									
	A16350	Demobilization	1	19-Feb-26	19-Feb-26									Demobilization									
<div>Actual Work</div> <div>Remaining Work</div>			<div>Critical Remaining Work</div> <div>◆ Milestone</div>			Page 6 of 6							TASK filter: All Activities										
© Oracle Corporation																							