

450 – 1 Street SW Calgary, Alberta T2P 5H1

Tel: (403) 920-7425 Email: kenneth_pountney@tcenergy.com

Filed Electronically

June 6, 2025

Canada Energy Regulator Suite 210, 517 Tenth Avenue SW Calgary, AB T2R 0A8

Attention: Ramona Sladic, Secretary of the Commission

Dear Ramona Sladic:

Re: NGTL GP Ltd. (NGTL GP), as general partner on behalf of

NGTL Limited Partnership

2024 Pipelines and Associated Facilities Decommissioning Program

Order MO-047-2024 (Order)

Condition 4: Decommissioning Schedules – Update No. 2

File No.: 6062081

In accordance with Order Condition 4,¹ on March 6, 2025, NGTL GP submitted to the Canada Energy Regulator (CER or Commission) the decommissioning schedules which identified major activities applicable to each site.² NGTL GP further noted, in its submission, that due to the nature of work and availability of regional resources (specifically gas handling), changes to the schedule are anticipated to occur with limited notice. NGTL GP propose to provide the CER with quarterly schedule update through the course of Decommissioning Activity³.

NGTL GP hereby submits Update No. 2 as shown in the attached file. NGTL GP will file its next update schedule in September of 2025.

For enquiries, please contact me at (403) 920-7425, or at kenneth pountney@tcenergy.com.

Yours truly,

NGTL GP Ltd., as general partner on behalf of NGTL Limited Partnership

Original signed by

Kenneth Pountney Regulatory Project Manager Regulatory Facilities, Canadian Natural Gas Pipelines

Enclosure

cc Andrea Boras, Canada Energy Regulator

¹ Filing ID: C32851-3.

² Filing ID: C33669.

³ Per NGTL GP's application, the physical work to decommission the Facilities, whether by removal or in-place.

| | | 2024 Decomm - CER condition | · · · · · · | | Date Date | 05-01 | un-25 Da | ACE FIIIII | . c u. 00 | | , 00.30 |
|------------|--|-----------------------------|-------------|----------------------------|-----------------------|-------------------|-------------|-------------|----------------------|----------------|------------------|
| ctivity ID | Activity Name | Original Duration Start | Finish | 2025 | | I | | — . | T | 2026 | |
| 0004 Dec | omm CER Condition 4 | 362 01-Apr-25 | 15-Jun-26 | Jun Jul A | aug Sep | Oct | Nov Dec | Jan | Feb | Mar | Apr May |
| <u> </u> | | | | | | 1 | | | | | |
| Rocky Mo | | 328 11-May-25 | | | | | ! ! | | | | |
| | e Lateral Loop (NPS 8 1977) | 41 13-Apr-26 | 30-May-26 | | | | | ! | 1 1 | ! | |
| A4410 | Locate all underground facilities | 2 13-Apr-26 | 14-Apr-26 | | | į | ; ! ! | ; ; ; | 1 | i | Locate all under |
| A4400 | Mobilization | 1 15-Apr-26* | 15-Apr-26 | | | | | | | | l Mobilization |
| A4420 | Daylighting of buried facilities | 6 15-Apr-26 | 23-Apr-26 | | | | | 1 | 1 1 1 | ! | Daylighting o |
| A4480 | Access | 2 15-Apr-26 | 16-Apr-26 | | | | | | 1 | ! | Acoess |
| A4430 | Mechanical isolation (by cutting & capping or installation of blind flanges) | 5 04-May-26 | | | | į | | | 1 | | Mecha |
| A4490 | Pigging for cleaning / blind flange install after completed (for laterals only) | 2 12-May-26 | | | | | 1 | 1 | 1 | | ■ Pigg |
| A4440 | Removal of all above and below ground meter satation facilities | 2 13-May-26 | 14-May-26 | | | | | | | | I Ren |
| A4500 | Cathodic Protection, where required | 2 13-May-26 | 14-May-26 | | | | ! ! ! | 1 | 1 | | I Catl |
| A4450 | Dispose of waste materials | 3 14-May-26 | 16-May-26 | | | | 1 | | 1 1 | ' | ■ Dis |
| A4390 | Backfill | 3 17-May-26 | | | | į | ! ! ! | | 1 | | ■ B |
| A4460 | Recontour, Site seeding, where required | 5 21-May-26 | | | | | | 1 | 1 1 | ! | • |
| A4470 | Demobilization | 1 30-May-26 | - | | | | | | | . | |
| | Lateral Loop (NPS 6 1976) | - | | 03-Jun-25 A, Plain Lake La | aterai Loop (NPS 6 19 | 9/6) | | | 1 | | |
| | t South RMS | 36 13-Apr-26 | 30-May-26 | | | | | | 1 | ' | |
| A4280 | Locate all underground facilities | 2 13-Apr-26 | 14-Apr-26 | | | | | | 1 | | Locate all unde |
| A4270 | Mobilization | 1 15-Apr-26* | 15-Apr-26 | | | | | | 1 | ! | I Mobilization |
| A4350 | Access | 1 15-Apr-26 | 15-Apr-26 | <u> </u> | | | | | | | l Access |
| A4290 | Daylighting of buried facilities | 6 16-Apr-26 | 24-Apr-26 | | | | 1 | 1 | 1 1 | ! | Daylighting |
| A4300 | Mechanical isolation (by cutting & capping or installation of blind flanges) | 3 04-May-26 | | | | į | ; ! | i ! | | i | ■ Mech |
| A4360 | Pigging for cleaning / blind flange install after completed (for laterals only) | 2 08-May-26 | 12-May-26 | | | | ! ! ! | 1 | 1 | | Pigg |
| A4370 | Cathodic Protection, where required | 2 08-May-26 | 12-May-26 | | | | | | | | ■ Cath |
| A4310 | Removal of all above and below ground meter satation facilities | 2 13-May-26 | 14-May-26 | _ | | | | | | | I Re |
| A4320 | Dispose of waste materials | 2 13-May-26 | 14-May-26 | | | | | | 1 1 | ! | I Dis |
| A4260 | Backfill | 2 15-May-26 | | | | į | i ! | : ! | 1 | | I Ba |
| A4330 | Recontour, Site seeding, where required | | 21-May-26 | | | | ! ! | 1 | 1 | | - 1 |
| A4340 | Demobilization | 3 24-May-26 | - | | | | 1 1 1 | | 1 | | |
| | t Latera I Loop (NPS 10 1975) | 36 13-Apr-26 | 30-May-26 | | | | | | | · | ļ |
| A13570 | Locate all underground facilities | 2 13-Apr-26 | 14-Apr-26 | | | | ! | 1 | 1 | ! | Locate all unde |
| A13580 | Mobilization | 1 15-Apr-26* | 15-Apr-26 | | | į | ; ! ! | i ! | 1 | | l Mobilization |
| A13590 | Access | 1 15-Apr-26 | 15-Apr-26 | | | | | | 1 | | I Access |
| A13600 | Daylighting of buried facilities | 6 16-Apr-26 | 24-Apr-26 | | | | | | 1 | ! | Daylighting |
| A13610 | Mechanical isolation (by cutting & capping or installation of blind flanges) | 3 04-May-26 | | | | · | | | | | ■ Mech |
| A13620 | Pigging for cleaning / blind flange install after completed (for laterals only) | 2 08-May-26 | 12-May-26 | | | | ! ! | 1 | 1 | | Pigg |
| A13630 | Cathodic Protection, where required | 2 08-May-26 | 12-May-26 | | | | 1 | | 1 1 | ' | ■ Cat |
| A13640 | Removal of all above and below ground meter satation facilities | 2 13-May-26 | - | | | į | ; ! ! | 1 |) | | I Rei |
| A13650 | Dispose of waste materials | 2 13-May-26 | | | | | ! | 1 | 1 1 | ! | I Dis |
| A13660 | Backfill | 2 15-May-26 | 16-May-26 | | | | | | | . | I Ba |
| A13670 | Recontour, Site seeding, where required | 4 18-May-26 | - | | | | | | 1 | | - |
| A13680 | Demobilization | 3 24-May-26 | | | | 1 | ! | 1 | 1 1 1 | ! | |
| | te North West Lateral (NPS 6 1976) | 36 13-Apr-26 | 30-May-26 | _ | | | ; ! | | ! | - | 1 |
| A13690 | Locate all underground facilities | 2 13-Apr-26 | 14-Apr-26 | - | | | | | | | Locate all under |
| A13700 | Mobilization | 1 15-Apr-26* | 15-Apr-26 | | | | | | | | l Mobilization |
| A13710 | Access | 1 15-Apr-26 | 15-Apr-26 | _ | | | ! ! ! | | 1 1 1 | | I Access |
| A13720 | Daylighting of buried facilities Mechanical inelation (by outting & copping or inetallation of blind flagges) | 6 16-Apr-26 | 24-Apr-26 | | | 1 | | 1 | 1 1 | ! | Daylighting |
| A13730 | Mechanical isolation (by cutting & capping or installation of blind flanges) | 3 04-May-26 | 08-May-26 | - I i i i | i i | | į | | ! | 3 | ■ Mech |

| | 20 | 124 Decomm - CER condition | n 4 | | | | Date Da | ate: 05- | Jun-25 | Dat | e Print | ed: 06 | -Jun-2 | 5 08:58 | 3 |
|---------------|--|--|-----------|----------|---------------|-------------------|-------------------|------------------------------|----------------------|------------------|-------------|--------------|-------------------|------------------|-----------------|
| ctivity ID | Activity Name | Original Duration Start | Finish | | 2025 | | | | | | | | 2026 | | |
| | | | | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | |
| A13740 | | · · · · · · · · · · · · · · · · · · · | | | | | 1 | | | | | 1 1 | 1 | ! ! | 1 |
| A13750 | | • | - | _ | | | | | ¦ | ; ; ; | | | 1 | , , , , | |
| A13760 | Removal of all above and below ground meter satation facilities | 2 13-May-26 | - | | | | | | | | 1 | 1 | | i i i | 1 1 |
| A13770 | Dispose of waste materials | 2 13-May-26 | - | | | | | | | ! ! ! ! | 1 | 1 | 1 | ! ! ! | 1 |
| A13780 | | 2 15-May-26 | - | | 1 | | | 1 | | 1 1 1 | | 1 | | ! ! | ! ! |
| A13790 | Recontour, Site seeding, where required | 4 18-May-26 | • | | | | | | | ' - | i | 1 | | ! ! | ■ Re |
| A13800 | Demobilization | 3 24-May-26 | 30-May-26 | | | | 1 | | | | | 1 1 1 | | | |
| Killam Late | ral Loop (NPS 8 1978) | 32 22-Jun-25 | 30-Jul-25 | _ | 1 | 1 | 1 | ral Loop (NP | \$ 8 1978) | | | 1 1 | | ! ! | |
| A5970 | Locate all underground facilities | 2 22-Jun-25 | 23-Jun-25 | _ | Ļocate all ui | nderground | d facilities | | | | 1 | 1 1 1 | 1 | 1 1 1 | |
| A5960 | Action Name | | | | | | | 1 | 1 | 1 1 1 | 1 | 1 1 1 | 1 1 | | |
| A6040 | Access | 1 24-Jun-25 | 24-Jun-25 | I | Access | | 1 | | | | 1 | 1 1 1 | 1 | 1 1 1 | |
| A5980 | Daylighting of buried facilities | 6 01-Jul-25 | 06-Jul-25 | | Dayligh | hting of bur | ried facilities | | | : | 1 | 1 1 1 | i 1 1 | 1 1 1 | |
| A5990 | Mechanical isolation (by cutting & capping or installation of blind flanges) | 3 14-Jul-25* | 16-Jul-25 | | ■ Me | echanical is | solation (by cut | tting & cappir | ng or installat | on of blind fl | anges) | | |] | |
| A6050 | Pigging for cleaning / blind flange install after completed (for laterals only) | 2 22-Jul-25 | 23-Jul-25 | | | Rigging for | r cleaning / blin | d flange insta | al after comp | leted (for lat | erals only) | 1 1 | 1 | 1 1 1 | |
| A6000 | Removal of all above and below ground meter satation facilities | 2 24-Jul-25 | 25-Jul-25 | | | Removal | of all above an | ıd below grou | nd meter sa | ation facilitie | s | 1 | 1 | 1 1 1 | |
| A6010 | Comparison Com | | | | | | 1 | 1 1 1 | 1 | 1 1 1 | | | | | |
| A6060 | Cathodic Protection, where required | Compared Description Compared Description | | | | | | | | | | | | | |
| A5950 | Backfill | Part | | | | | | | | | | | | | |
| A6020 | Recontour, Site seeding, where required | 2 28-Jul-25 | 29-Jul-25 | | | Reconto | our, Site seedir | ng, where rec | uired | | 1 | 1 | | ! ! ! | |
| A6030 | Demobilization | 1 30-Jul-25 | 30-Jul-25 | | | Demob | ilization | | | | 1 | 1 1 1 | (| 1 1 1 | |
| Strome Hol | mberg Lateral (NPS 6 1973) | 32 22-Jun-25 | 30-Jul-25 | _ | - | ₹ 30-Jul-2 | 25, Strome Ho | mberg Later | ់ al (NPS 6 19 | 73) | 1 | 1 | | ! ! ! | |
| A13810 | | Department Start | | | | | | | | | | | | | |
| A13820 | - | Display Disp | | | | | | | | | | | | | |
| A13830 | | | | _ | 1 | | | | | : | 1 | 1 1 1 | 1 | 1 1 1 | |
| A13840 | | | | - | | ; htina of bur | ried facilities | 1 | | | 1 | 1 | 1 | 1 1 1 | |
| A13850 | | | | | ! | ! | ! | ting & cannir | i na or installat | ion of blind fl | anges) | 1 1 | | ! ! | |
| A13860 | () () () () | | | | t . | | 1 | , | ĭ | I . | , , | 1 | | 1 1 1 | |
| | | | | | | | | - - - | . ; | | | -i | | i | · |
| | Adminy Name | | | | | | | | | | | 1 | | ! ! ! | |
| | - | Content Cont | | | | | | | | 1 I 1 I | | | | | |
| | · | Column Display Duration Sept | | | | | | | | | | | | | |
| | | Content Cont | | | | | | | | | | | | | |
| | | Page | | | | | | | | | | | | | |
| | | | | | | Demon | اااکماان | | | ! ! ! | | 1- | ; | rmotton For | ot Lateral (ND) |
| | · · · | | | | | | | | | | | i | i | i | st Lateral (NPS |
| | G C C C C C C C C C C C C C C C C C C C | | | _ | | | | | | | ! | ! | ground lacill | es ! | |
| | | | | | 1 1 1 | | 1 1 1 | | 1 | | 1 | 1 | 1 1 1 | ! ! | |
| A11790 | | | | | | | | | | 1 1 1 | | 15.5 | burie d f = - """ | | |
| A11800 | | | | | 1 1 1 | i I I | : | 1 | 1 | - - | 1 | 1 | 1 | 1 | |
| A11810 | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | | | | 1 | 1 | 1 | | | 1 | i | i | i | ; ` · · | |
| A11820 | • | | | | | | | | | 1 1 1 | 1 | 1 | 1 | 1 | ground meter |
| A11830 | · | | | | | | | | | , | | 1 | 1 | I . | .1 |
| A11840 | | | | - | | | | -} | .} | | | | | ¦ | |
| A11850 | | | | | | | | | | 1 | | ! | ! | where req | uired |
| A11860 | | | | | | | | | | 1 1 1 | 1 | | 1 | | |
| A11870 | - | | | | | | | | | | | ! | 1 | | re required |
| A11880 | | | | | | | | | | | | 1 | I . | I . | |
| | • | | | 1 | | | | | | , - | | -; | | ; | ton Lateral (N |
| A8830 | Locate all underground facilities | 2 11-Jan-26 | 12-Jan-26 | | 1 | 1 | 1 | | | 1 1 1 | Loca | te all under | ground facilit | es | |
| Actual Remain | Work | Page | | | ' | 1 | TAS | K filter: All A | ctivities | | • | • | | © Ora | acle Corpo |

| | | 20 | 024 Decomm - CER o | conditio | n 4 | | | | Date Da | ate: 05- | Jun-25 | Date | Printe | ed: 06-Jun-2 | 5 08:58 | 3 |
|------------------|---|--|--------------------|--------------|-----------|----------|-------------|------------|-------------------|------------------|-----------------|--------------------|-------------|--|-----------------|---------------------------|
| ctivity ID | Activity Name | | Original Duration | Start | Finish | 2025 | 5 | | | | | | | 2026 | | |
| | | | | | | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb Mar | Apr | May . |
| A8820 | Mobilization | | 1 | 1 13-Jan-26* | 13-Jan-26 | | | | į | | | | Mobil | | | |
| A8900 | Access | | | 1 13-Jan-26 | 13-Jan-26 | | | | | | 1 | | I Acce | ! | 1 | |
| A8840 | Daylighting of buried facilities | | (| 6 14-Jan-26 | 19-Jan-26 | | | | i ! | | 1 | | | ylighting of buried facil | | |
| A8850 | Mechanical isolation (by cutting & capping | or installation of blind flanges) | Ę | 5 02-Feb-26* | 06-Feb-26 | | | | | | 1 | | 1 1 1 | Mechanical isolat | on (by cutting | د و capping or |
| A8860 | Removal of all above and below ground m | neter satation facilities | 3 | 3 02-Feb-26 | 04-Feb-26 | | | | | | 1 | | | Removal of all abo | ve and belov | ground mete |
| A8870 | Dispose of waste materials | | 3 | 3 02-Feb-26 | 04-Feb-26 | | | | | | 1 | | | Dispose of waste | naterials | |
| A8910 | Pigging for cleaning / blind flange install aft | ter completed (for laterals only) | 3 | 3 02-Feb-26 | 04-Feb-26 | | | | į | | 1 | | ; ; ; | ■ Pigging for cleanin | g ∤ blind flang | e install after |
| A8920 | Cathodic Protection, where required | | 2 | 2 02-Feb-26 | 03-Feb-26 | | | | | | 1 | | 1 1 1 | Cathodic Protection | n, where req | uired |
| A8810 | Backfill | | 2 | 2 05-Feb-26 | 06-Feb-26 | | | | į | | 1 | | ; ; ; | Backfill | i | |
| A8880 | Recontour, Site seeding, where required | | 3 | 3 07-Feb-26 | 09-Feb-26 | | | | | | ! | ! | | Recontour, Site | eeding, whe | re required |
| A8890 | Demobilization | | 1 | 1 17-Feb-26 | 17-Feb-26 | | | | i | | 1 | | , 1 1 | Demobilizatio | า่ | |
| Wilson Cree | ek Lateral (NPS 8 1967) | | 32 | 2 11-Jan-26 | 17-Feb-26 | | | | | 1 | 1 | | _ | 17-Feb-26, V | /ilson Creek | Lateral (NPS |
| A11890 | Locate all underground facilities | | 2 | 2 11-Jan-26 | 12-Jan-26 | _ | | | | | | | Locat | e all underground faci | | , |
| A11900 | Mobilization | | | 1 13-Jan-26* | 13-Jan-26 | 1 | i | | | | 1 | | I Mobil | 7 | - | |
| A11910 | Access | | | 1 13-Jan-26 | 13-Jan-26 | | ! | | | | | | l Acce | | | · |
| A11920 | Daylighting of buried facilities | | | 6 14-Jan-26 | 19-Jan-26 | - | | | ; ; ; | 1 1 1 | 1 1 1 | | | ylighting of buried facil | ties | |
| A11930 | Mechanical isolation (by cutting & capping | or installation of blind flanges) | | 5 02-Feb-26* | | | | | | | 1 | | - i | Mechanical isolati | 1 | a & capping o |
| A11930 A11940 | Removal of all above and below ground m | | | 3 02-1 eb-26 | 04-Feb-26 | - | | | | | | | : | Removal of all abo | 1 1 1 | -: - : |
| | | leter satation facilities | | | | | | | | 1 | 1 | | | ! | 1 | ground mete |
| A11950 | Dispose of waste materials | 1-11-1-11-1-1-1-1-1-1-1-1-1-1-1-1-1-1- | | 3 02-Feb-26 | 04-Feb-26 | | | | | | | | | Dispose of waste | | - |
| A11960 | Pigging for cleaning / blind flange install aft | ter completed (for laterals only) | | 3 02-Feb-26 | 04-Feb-26 | | | | | 1 | 1 | | 1 | Pigging for cleanin | | |
| A11970 | Cathodic Protection, where required | | | 2 02-Feb-26 | 03-Feb-26 | | | | | | 1 | | ! ! ! | Cathodic Protection | n,; where req | uired |
| A11980 | Backfill | | | 2 05-Feb-26 | 06-Feb-26 | | i | | į | | 1 | | i 1 | Backfill | | |
| A11990 | Recontour, Site seeding, where required | | | 3 07-Feb-26 | 09-Feb-26 | | | | | | 1 | | 1 1 1 | Recontour, Site | | re required |
| A12000 | Demobilization | | | 1 17-Feb-26 | 17-Feb-26 | | | | | <u> </u> | | | ; | | n <u>;</u> | ; |
| Ghostpine B | RMS , Ghostpine Lateral Loop (NPS 12 | 2 1987) (NPS 12 1967) | | 6 22-Jun-25 | 05-Aug-25 | - | | ! | | ine B RMS , (| Ghostpine La | ateral Loop (NF | PS 12 1987 |) (NPS 12 1967) | | |
| A12010 | Locate all underground facilities | | 2 | 2 22-Jun-25 | 23-Jun-25 | ■ Loc | ate all und | derground | d facilities | | | | , 1 1 | | i | |
| A12020 | Mobilization | | 1 | 1 24-Jun-25* | 24-Jun-25 | I Mo | bilization | | | | 1 | | 1 | | | |
| A12030 | Access | | 1 | 1 24-Jun-25 | 24-Jun-25 | I Acc | cess | | | | | | ; ; | | | |
| A12040 | Daylighting of buried facilities | | 6 | 6 01-Jul-25 | 06-Jul-25 | = | Daylight | ing of bur | ied facilities | 1 1 | 1 1 | | 1 1 1 | 1 | | |
| A12090 | Mechanical isolation (by cutting & capping | or installation of blind flanges) | 2 | 2 14-Jul-25* | 15-Jul-25 | | ■ Mec | hanical is | olation (by cut | ting & cappin | g or installati | on of blind flan | ges) | | | |
| A12050 | Pigging for cleaning / blind flange install aft | ter completed (for laterals only) | 2 | 2 22-Jul-25 | 23-Jul-25 | | ■ P | igging for | · cleaning / blir | d flange insta | all after comp | eleted (for latera | als only) | | | |
| A12060 | Removal of all above and below ground m | neter satation facilities | 2 | 2 24-Jul-25 | 25-Jul-25 | 1 | ■ F | Removal | of all above ar | nd below grou | ιμη d meter sa | tation facilities | 1 | | | |
| A12070 | Cathodic Protection, where required | | 2 | 2 24-Jul-25 | 25-Jul-25 | | ■ (| Cathodic | Protection, w | nere required | 1 | | 1 1 1 | | | |
| A12080 | Dispose of waste materials | | 2 | 2 26-Jul-25 | 27-Jul-25 | | | Dispose | of waste mate | rials | 1 | | 1 1 1 | | | |
| A12100 | Backfill | | | 2 28-Jul-25 | 29-Jul-25 | | | Backfill | | | | ii | | | | |
| A12110 | Recontour, Site seeding, where required | | | 2 01-Aug-25 | 02-Aug-25 | | | Recor | ntour. Site seed | dina. where re | ; eauired | | 1 1 1 | | | |
| A12120 | Demobilization | | | 1 05-Aug-25 | 05-Aug-25 | 1 | | | obilization | | 1 | | ! ! | | i | |
| | eral Loop (NPS 8 1969) | | | 4 17-May-26 | 15-Jun-26 | | | | | | 1 | | 1 | | | _ |
| A6490 | Locate all underground facilities | | | 2 17-May-26 | 18-May-26 | _ | | | | | | | ; ; | | i | Loc |
| A6480 | Mobilization | | | 1 19-May-26* | - | | | | | | ! | | | | | I Mol |
| A6560 | Access | | | 1 19-May-26 | 19-May-26 | \dashv | | | | | | | ; ; | | | l Acc |
| | | | | - | | - ! | | | | 1 1 | 1 1 1 | | 1 1 1 | | 1 | |
| A6500 | Daylighting of buried facilities | or installation of blind flanges | | 20-May-26 | 25-May-26 | - | | | | | 1 | | 1 1 1 | | | |
| A6510 | Mechanical isolation (by cutting & capping | <u> </u> | | 4 26-May-26 | 29-May-26 | - | | | | ! | 1 | | ; ; ; | i ! | 1 | |
| A6520 | Removal of all above and below ground m | ieler satation facilities | | 2 30-May-26 | | | | | | | | | 1 1 | | | - <u>- '</u> |
| A6530 | Dispose of waste materials | | | 2 30-May-26 | | _ | 1 | | 1 | 1 1 1 | 1 1 1 | | , 1 1 | | 1 1 | |
| A6570 | Pigging for cleaning / blind flange install aft | ter completed (for laterals only) | | 2 30-May-26 | | | | | | | 1 | | ! ! | | 1 | , |
| A6580 | Cathodic Protection, where required | | | 2 30-May-26 | 02-Jun-26 | | | | į | | 1 1 1 | | | | 1 | Ţ |
| A6470 | Backfill | | 2 | 2 03-Jun-26 | 04-Jun-26 | | | | | 1 | 1 | | | 1 1 1 | 1 | |
| Actual N | Work Critical Remaining Work Milestone | K ▼ Summary | | Page | e 3 of 11 | | | | TAS | SK filter: All A | ctivities | | | | © Ora | acle Corpora |

| | | 2 | 2024 Decomm - CER co | nditio | n 4 | | | | Date D | ate: 05- | Jun-25 | Dat | e Printe | ed: 06 | -Jun-25 08:5 | 58 |
|------------------|--|---------------------------------------|----------------------|------------------------|------------------------|--------------|---------------------------------------|-----|---|------------------|--|---|------------------|-------------|-----------------------|---------------------|
| Activity ID | Activity Name | | Original Duration | Start | Finish | | 025 | | 1 | _ | | | | | 2026 | |
| | | | | | | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar Apr | May J |
| A6540 | Recontour, Site seeding, where required | | | 06-Jun-26 | 09-Jun-26 | _ | | | <u> </u> | | | <u> </u> | | | <u> </u> | |
| A6550 | Demobilization | | | 15-Jun-26 | 15-Jun-26 | | i I | | 1 1 1 | | | | | | | |
| W | rolside Lateral (NPS 8 1960) | | | 28-Sep-25 | 27-Oct-25 | | 1 | | 1 1 1 | 1 | The second secon | 1 | arolside Later | al (NPS 8 | 1960) | |
| A6620 | Locate all underground facilities | | | 28-Sep-25 | 29-Sep-25 | | | | 1 | Locate all | , | d facilities | | | | |
| A6610 | Mobilization | | | 30-Sep-25* | 30-Sep-25 | | | | 1 | Mobilization | oh ¦ | 1 | | | | |
| A6690 | Access | | | 30-Sep-25 | 30-Sep-25 | ļ | | | ļ | Access | | | | | ¦ | |
| A6630 | Daylighting of buried facilities | | | 01-Oct-25 | 06-Oct-25 | _ | | | | | ting of buried | | | | | |
| A6640 | Mechanical isolation (by cutting & capping | <u> </u> | | 06-Oct-25* | 08-Oct-25 | _ | 1 | | 1 | 1 | 1 | | 1 | | of blind flanges) | |
| A6700 | Pigging for cleaning / blind flange install af | · · · · · · · · · · · · · · · · · · · | | 08-Oct-25 | 09-Oct-25 | | 1 1 | | 1 1 1 | 1 | 1 | ī | i i | = | (for laterals only) | |
| A6650 | Removal of all above and below ground n | meter satation facilities | | 10-Oct-25 | 15-Oct-25 | | 1 | | 1 1 1 | | ! | 1 | low ground m | eter satati | on facilities | |
| A6710 | Cathodic Protection, where required | | | 10-Oct-25 | 14-Oct-25 | | | | | | nodic Protect | 1 | 4 | | | |
| A6660 | Dispose of waste materials | | | 15-Oct-25 | 16-Oct-25 | | 1 | | 1 1 1 | i | pose of was | te materials | | | 1 1 1 1 1 1 | |
| A6600 | Backfill | | | 18-Oct-25 | 19-Oct-25 | | | | 1 | I Ba | 1 | 1 | | | | |
| A6670 | Recontour, Site seeding, where required | | | 20-Oct-25 | 23-Oct-25 | | ! ! | | | i | i i | i | where require | ed | | |
| A6680 | Demobilization | | | 27-Oct-25 | 27-Oct-25 | | | | | I | Demobilizat | tion | | | | |
| Retlaw Later | al Loop (NPS 8 1977) | | 17 | 22-Feb-26 | 13-Mar-26 | | | | | | | ' | i i | | ▼ 13-Mar-26, Re | |
| A9090 | Locate all underground facilities | | 2 | 22-Feb-26 | 23-Feb-26 | | | | 1 | ! | 1 | 1 1 1 | | | Locate all undergroun | d facilities |
| A9080 | Mobilization | | 1 : | 24-Feb-26* | 24-Feb-26 | | | | | | | 1 | | - 1 | Mobilization | |
| A9160 | Access | | 1 2 | 24-Feb-26 | 24-Feb-26 | | 1 | | 1 1 1 | | 1 | 1 | | 1 | Access | |
| A9100 | Daylighting of buried facilities | | 6 2 | 25-Feb-26 | 02-Mar-26 | | | | 1 | ; ; ; | | 1 | | | Daylighting of burie | d facilities |
| A9110 | Mechanical isolation (by cutting & capping | g or installation of blind flanges) | 3 | 03-Mar-26 | 05-Mar-26 | | | | 1 1 1 | | 1 | 1 | | | Mechanical isolati | on (by cutting & c |
| A9120 | Removal of all above and below ground n | meter satation facilities | 1 | 10-Mar-26 | 10-Mar-26 | | | | | | 1 | | | | l Removal of all a | bove and below |
| A9130 | Dispose of waste materials | | 1 | 10-Mar-26 | 10-Mar-26 | | | | 1 | | 1 | 1 | | | Dispose of was | te materials |
| A9170 | Pigging for cleaning / blind flange install af | fter completed (for laterals only) | 1 | 10-Mar-26 | 10-Mar-26 | | | | : 1 1 | | 1 | i ! | | | l Pigging for clea | ning / blind flange |
| A9180 | Cathodic Protection, where required | | 1 | 10-Mar-26 | 10-Mar-26 | | | | 1 | | 1 | 1 | | | Cathodic Protect | tion, where requ |
| A9070 | Backfill | | 1 | 11-Mar-26 | 11-Mar-26 | | | | | | | | | | I Backfill | |
| A9140 | Recontour, Site seeding, where required | | 1 | 12-Mar-26 | 12-Mar-26 | † | | | | | | | | | Recontour, Site | seeding, where |
| A9150 | Demobilization | | 1 | 13-Mar-26 | 13-Mar-26 | | | | 1 | | 1 | 1 | | | I Demobilization | |
| Retlaw South | n Lateral Loop (NPS 8 1977) | | 17 | 22-Feb-26 | 13-Mar-26 | | | | 1 1 1 | | 1 | 1 | | _ | 13-Mar-26, Re | tlaw South Later |
| A12130 | Locate all underground facilities | | 2 2 | 22-Feb-26 | 23-Feb-26 | | | | 1 1 | i | 1 | 1 | | | Locate all undergroun | i i |
| A12140 | Mobilization | | | 24-Feb-26* | 24-Feb-26 | | 1 | | 1 | | 1 | 1 1 1 | | | Mobilization | |
| A12150 | Access | | | 24-Feb-26 | 24-Feb-26 | | | | <u>.</u> | | | .i | _i | | Access | · |
| A12160 | Daylighting of buried facilities | | | 25-Feb-26 | 02-Mar-26 | | 1 | | 1 | | 1 | 1 | | | Daylighting of burie | d facilities |
| A12170 | Mechanical isolation (by cutting & capping | g or installation of blind flanges) | | 03-Mar-26 | 05-Mar-26 | | | | 1 | | | | | _ | ■ Mechanical isolati | 1 |
| A12180 | Removal of all above and below ground n | <u> </u> | | 10-Mar-26 | 10-Mar-26 | | 1 | | 1 | | 1 | 1 | | | Removal of all a | 1 1 |
| A12190 | Dispose of waste materials | Total Galation radiintios | | 10-Mar-26 | 10-Mar-26 | _ | | | 1 1 1 | ; ; | 1 | i 1 | | | Dispose of was | ! ! |
| A12190 | Pigging for cleaning / blind flange install af | fter completed (for laterals only) | | 10-Mar-26 | 10-Mar-26 | | 1 J | | 1 1 1 | | . L | | 1 1 -1 | | l Pigging for clea | |
| A12200 A12210 | Cathodic Protection, where required | ator completed (for laterals of lig) | | 10-Mar-26 | 10-Mar-26 | | 1 | | 1 | 1 | 1 | 1 | | | Cathodic Protect | 7 |
| A12210 | Backfill | | | 11-Mar-26 | 11-Mar-26 | | , | | 1 | | : : : : | 1 1 1 | | | Backfill | , |
| A12220 A12230 | Recontour, Site seeding, where required | | | 11-Mar-26 12-Mar-26 | 11-Mar-26 | | | | 1 | | 1 | 1 | | | i i | seeding, where |
| <u> </u> | Demobilization | | | | | | ! ! ! ! ! ! ! ! ! ! ! ! ! ! ! ! ! ! ! | | 1 1 1 | 1 | | 1 | | | l Demobilization | - 1 |
| A12240 | | | | 13-Mar-26 28-Sep-25 | 13-Mar-26 27-Oct-25 | - | ! ! | | <u>!</u> | | 1.27 Oct 25 | 'Cuppypools | DMC | | , I Demobilization | · |
| Sunnynook R | | | | • | | | | | | ; | 27-Oct-25, | | CIVIC | | | |
| A5710 | Locate all underground facilities | | | 28-Sep-25 | 29-Sep-25 | - | | | 1 | Locate all | | lacillies | | | | |
| A5700 | Mobilization | | | 30-Sep-25* | 30-Sep-25 | _ | | | ! ! | Mobilizatio | ווָו ¦ | 1 1 1 | | | | |
| A5780 | Access | | | 30-Sep-25 | 30-Sep-25 | | | | 1 | Access | ļ., | | | | | |
| A5720 | Daylighting of buried facilities | | | 01-Oct-25 | 06-Oct-25 | 4 | , | | ; | | ting of buried | | | | | |
| A5730 | Mechanical isolation (by cutting & capping | <u> </u> | | 07-Oct-25 | 10-Oct-25 | | ! | | 1 | i | i | i . | i i | | n of blind flanges) | |
| A5790 | Pigging for cleaning / blind flange install af | itter completed (for laterals only) | 2 | 09-Oct-25 | 10-Oct-25 | | 1 1 | | 1 | ☐ Piggir | ığ tor cleanin | g / blind flan | ge install after | completed | d (for laterals only) | |
| Actual W | Vork Critical Remaining Worning Work ♦ Milestone | rk Summary | | Page | e 4 of 11 | | | | TAS | SK filter: All A | ctivities | | | | © (| Oracle Corporatio |

| | | 024 Decomm - CER conditio | | | | | | Jun-25 | | | | | | |
|----------------|---|-----------------------------|------------------------|--------------|------------------|---------------------|----------------------|---------------------------------------|--------------|---------------|--------------------------------|------------|-------------|--------|
| vity ID | Activity Name | Original Duration Start | Finish | |)25 | <u> </u> | Τ . | | | | | 2026 | | |
| A 5740 | Demoval of all above and below around mater actation facilities | 2 15 Oct 25 | 17-Oct-25 | Jun | Jul Aug | Sep | Oct | | Dec pad bala | Jan | | Mar | Apr | Ма |
| A5740 | Removal of all above and below ground meter satation facilities | 3 15-Oct-25 | | - | | į | i | moval of all abov hodic Protection | i | • | meter satation | racilities | | 1 |
| A5800 | Cathodic Protection, where required | 2 15-Oct-25 | 16-Oct-25 | - | | 1 | i | i i | 1 | equirea | | | 1 | i |
| A5750 | Dispose of waste materials | 2 18-Oct-25 | 19-Oct-25 | | | - | . ļ | spose of waste r | nateriais; | | | | · | ļ |
| A5690 | Backfill Paratter City and line where a provinced | 2 20-Oct-25 | 21-Oct-25 | - | | 1 | i | ackfill | | | | | 1 | 1 |
| A5760 | Recontour, Site seeding, where required | 4 22-Oct-25 | 25-Oct-25 | - | | i ! ! | 1 | Recontour, Site | seeaing, w | vnere requ | irea | | 1 1 1 | |
| A5770 | Demobilization | 1 27-Oct-25 | 27-Oct-25 | - | | ! | i | Demobilization | | (NIDO O | 1000) | | 1 | |
| | al Extension (NPS 24 1960) | 73 06-Jul-25 | 07-Oct-25 | | | | ; | -25, North Latera | al Extensio | on (NPS 24 | 1960) | | | 1 |
| A6230 | Locate all underground facilities | 2 06-Jul-25 | 07-Jul-25 | | Locate all under | ground facilities | i | ļ | | | | | | ļ |
| A6220 | Mobilization | 1 08-Jul-25* | 08-Jul-25 |] ; | Mobilization | | | | | | | | 1 | 1 |
| A6300 | Access | 1 08-Jul-25 | 08-Jul-25 | | I Access | | | | | | | | į | i i |
| A6240 | Daylighting of buried facilities | 6 09-Jul-25 | 14-Jul-25 | | Daylighting of | 1 | 1 | | | | | | 1 | |
| A6250 | Mechanical isolation (by cutting & capping or installation of blind flanges) | 4 08-Sep-25* | 11-Sep-25 | _ | | 1 | i | on (by cutting & | | | | 1 | | 1 |
| A6310 | Pigging for cleaning / blind flange install after completed (for laterals only) | 2 09-Sep-25 | 10-Sep-25 | <u> </u> | | l Piggi | ng for cleanir | ng / blind flange ir | nstall after | completed | (for laterals on | nly) | | Ĺ |
| A6320 | Cathodic Protection, where required | 2 09-Sep-25 | 10-Sep-25 | | | ■ Cath | odic Protection | on, where requir | ed | | | | 1 | 1 |
| A6260 | Removal of all above and below ground meter satation facilities | 2 15-Sep-25 | 16-Sep-25 | | | ! | 1 | above and below | ground m | eter satati | on facilities | | ; ; | 1 |
| A6270 | Dispose of waste materials | 2 18-Sep-25 | 19-Sep-25 | | | I D | ispose of wa | ste materials | | | | | | 1 |
| A6210 | Backfill | 2 27-Sep-25 | 28-Sep-25 | | | | Backfill | | | | | | 1 | |
| A6280 | Recontour, Site seeding, where required | 2 03-Oct-25 | 04-Oct-25 | | | ! | Reconto | ur, Site seeding, | where rec | quired | | | | ĺ |
| A6290 | Demobilization | 1 07-Oct-25 | 07-Oct-25 | | | | l Demob | lization | | | | | - | |
| North Later | al Extension (NPS 26 1960) | 73 06-Jul-25 | 07-Oct-25 | | T | 1 | - 07-Oct | 25, North Later | al Extensic | on (NPS 26 | 1960) | | | i |
| A12250 | Locate all underground facilities | 2 06-Jul-25 | 07-Jul-25 | | Locate all under | ground facilities | | | | | | | 1 | 1 |
| A12260 | Mobilization | 1 08-Jul-25* | 08-Jul-25 | 1 | Mobilization | 1 | | | | | | | | |
| A12270 | Access | 1 08-Jul-25 | 08-Jul-25 | 1 : | I Access | ! | 1 | | | | | | | 1 |
| A12280 | Daylighting of buried facilities | 6 09-Jul-25 | 14-Jul-25 | | Daylighting of | f buried facilities | - - | ; ; | | | | | - ! | ! |
| A12290 | Mechanical isolation (by cutting & capping or installation of blind flanges) | 4 08-Sep-25* | 11-Sep-25 | 1 | | ■ Mec | hanical isolat | ion (by cutting & | capping o | r installatio | n of blind flange | es) | 1 | |
| A12300 | Pigging for cleaning / blind flange install after completed (for laterals only) | 2 09-Sep-25 | 10-Sep-25 | 1 : | | I Piggi | ; ng for cleanir | ng / blind flange ir | nstall after | completed | (for laterals on | nly) | | |
| A12310 | Cathodic Protection, where required | 2 09-Sep-25 | 10-Sep-25 | | | 1 | 1 | on, where requir | 1 | • | | | 1 | ĺ |
| A12320 | Removal of all above and below ground meter satation facilities | 2 15-Sep-25 | 16-Sep-25 | 1 | | ! | 1 | above and below | | neter satati | on facilities | | 1 | : |
| A12330 | Dispose of waste materials | 2 18-Sep-25 | 19-Sep-25 | | | | | ste materials | | | | | <u>-</u> | ! |
| A12340 | Backfill | 2 27-Sep-25 | 28-Sep-25 | 1 | | | Backfill | | | | | | 1 | : |
| A12350 | Recontour, Site seeding, where required | 2 03-Oct-25 | 04-Oct-25 | - | | • | ! | ur, Site seeding, | where rec | nuired | | į | | i |
| A12360 | Demobilization | 1 07-Oct-25 | 07-Oct-25 | - | | | I Demok | 1 . | WINCIC I CC | quii cu | | | 1 | 1 |
| Cessford W | | 25 24-Aug-25 | 23-Sep-25 | | | | 1 | Cessford W Gag | a BMS | | | į | ; ; | 1 |
| A5190 | Locate all underground facilities | 2 24-Aug-25 | 25-Aug-25 | | | Locate all u | | L | | | | | · | |
| A5190 A5180 | Mobilization | 1 26-Aug-25* | | - | | Mobilization | 1 | 40IIIIIO | | | | | ; | 1 |
| A5160 A5260 | Access | 1 26-Aug-25 1 26-Aug-25 | 26-Aug-25 26-Aug-25 | - | | Access | ! ! | | 1 | | | | 1 1 1 | 1 |
| | Daylighting of buried facilities | 6 02-Sep-25 | 26-Aug-25 07-Sep-25 | - | | - ; | ting of burie | d facilities | | | | | ; ; ; | 1 |
| A5200 | Mechanical isolation (by cutting & capping or installation of blind flanges) | 6 02-sep-25 2 12-Sep-25* | 13-Sep-25 | - | | | ; - | d facilities tion (by cutting & | . capping | or inotallati | on of blind flace | 100) | 1 1 1 | 1 |
| A5210 | () () () | · | | | | | | | | | Juli 2 2 2 2 2 2 2 2 3 2 3 7 2 | | | |
| A5270 | Pigging for cleaning / blind flange install after completed (for laterals only) | 2 12-Sep-25 | 13-Sep-25 | - | | 1 | | ing / blind flange | | a complete | u (ior laterals o | (אווזע) | 1 1 1 | ! |
| A5280 | Cathodic Protection, where required | 2 12-Sep-25 | 13-Sep-25 | - | | ! | 1 | ion, where requ | | -t-u · · · | - f1141 | | ; ; | 1 |
| A5220 | Removal of all above and below ground meter satation facilities | 2 13-Sep-25 | 14-Sep-25 | - | | 1 | 1 | bove and below | ground me | eter satatio | rı tacılıtles | | 1 | 1 |
| A5230 | Dispose of waste materials | 2 13-Sep-25 | 14-Sep-25 | - | | | pose of wast | e materials | | | | | i | |
| A5170 | Backfill | 2 15-Sep-25 | 16-Sep-25 | | | I Ba | | ļļ | | | <u> </u> | | | ļ |
| A5240 | Recontour, Site seeding, where required | 3 17-Sep-25 | 19-Sep-25 | | | i | i | e seeding, where | e required | | | | ; ; ; | 1 |
| A5250 | Demobilization | 1 23-Sep-25 | 23-Sep-25 | _ | | 1 | Demobilization | 1 | 1 | | | | 1 1 1 | 1 |
| | ast Lateral (NPS 6 1975 | 25 24-Aug-25 | 23-Sep-25 | | | 1 | 1 | Matzhiwin East La | ateral (NP | S 6 1975 | | | ; ; ; | i i |
| A12370 | Locate all underground facilities | 2 24-Aug-25 | 25-Aug-25 | | | Locate all u | | acilities | 1 | | | ! | 1 1 1 | |
| | Mobilization | 1 26-Aug-25* | 26-Aug-25 | 1 : | | Mobilization | , i | ; | - 1 | | ; | | | 1 |

| | | 2024 | 4 Decomm - CER o | onditio | n 4 | | | | Date Da | ate: 05- | Jun-25 | o Dat | e Print | ed: 0 | 6-Jun- | 25 08:5 | 8 | |
|----------------|--|--|-------------------|------------|-------------------|-----------------|-------------------|-----------------|-------------------|----------------|-----------------|-------------------|---|------------|------------|----------------|----------------|-----|
| ctivity ID | Activity Name | | Original Duration | Start | Finish | 202 | 25 | | | | | | | | 202 | 16 | | |
| | | | | | | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | у |
| A12390 | Access | | 1 | 26-Aug-25 | 26-Aug-25 | | | | Access | 1 | | 1 | 1 | 1 | | | | |
| A12400 | Daylighting of buried facilities | | 6 | 02-Sep-25 | 07-Sep-25 | | | | Daylig | hting of burie | d facilities | i i | 1 | 1 | 1 | į | 1 1 1 | |
| A12410 | Mechanical isolation (by cutting & capping or | r installation of blind flanges) | 6 | 08-Sep-25* | 13-Sep-25 | | | 1 | ■ Med | chanical isola | เนื่อท (by cutt | ing & cappin | or installation | n of blinc | l flanges) | | 1 | |
| A12420 | Pigging for cleaning / blind flange install after | ame Original Duration Star g of buried facilities 1 26-A g of buried facilities 6 02-S all isolation (by cutting & capping or installation of blind flanges) 6 08-S or cleaning / blind flange install after completed (for laterals only) 2 08-S Protection, where required 2 08-S of all above and below ground meter satation facilities 2 13-S of waste materials 2 13-S or, site seeding, where required 3 17-S atteral (NPS 6 1959) 25-Z original (NPS 6 1959) 25-Z original (NPS 6 1959) 30-Z original (NPS 6 1959) | | | 09-Sep-25 | | | | ■ Piggii | ng for cleanin | g / blind flan | ge install aft | r completed | (for later | als only) | į | i 1 1 | |
| A12430 | Cathodic Protection, where required | Section | | | 1 | ■ Catho | odic Protectio | ρή, where re | equired | 1 | | 1 | | 1 | | | | |
| A12440 | Removal of all above and below ground meter | toky Name Criginal Duration Start Finish June | | | | I Re | moval of all a | bove and be | low ground | neter satatio | n facilities | 3 | | | | | | |
| A12450 | Dispose of waste materials | Virginal Duration Start Finish Finish June Start Finish June Start Start Start Start June Start | 1 | | | ■ Dis | pose of was | te materials | | 1 | | | | | | | | |
| A12460 | Backfill | Start Finish 28 Jun 26 Aug. 25 26 A | | | } | ■ Ba | ackfill | | ! | - | 1 | | | 1 | | | | |
| A12470 | Recontour, Site seeding, where required | dic Protection, where required 2 08-Sep-25 aval of all above and below ground meter satation facilities 2 13-Sep-25 se of waste materials 2 13-Sep-25 iiii 2 15-Sep-25 intour, Site seeding, where required 3 17-Sep-25 ibilization 25 27-Jul-25 se all underground facilities 2 27-Jul-25 e all underground facilities 2 27-Jul-25 station 1 29-Jul-25* ss 1 29-Jul-25* ss 1 29-Jul-25* station 1 29-Jul-25* ss 1 29-Jul-25* ss 1 29-Jul-25* ss 1 29-Jul-25* sanical isolation (by cutting & capping or installation of blind flanges) 3 04-Aug-25 action protection, where required 2 05-Aug-25 aval of all above and below ground meter satation facilities 2 08-Aug-25 se of waste materials 2 14-Aug-25 action, Site seeding, where required 2 27-Jul-25* | 19-Sep-25 | | | | ■ F | Recontour, Sit | e seeding, v | vhere require | ed | | | | | | | |
| A12480 | Demobilization | ses 1 26-Aug-25 ghting of buried facilities 6 62-Sep-25 nanical isolation (by cutting & capping or installation of blind flanges) 6 60-Sep-25 ng for cleaning / blind flange install after completed (for laterals only) 2 68-Sep-25 oval of all above and below ground meter satation facilities 2 13-Sep-25 ose of waste materials 2 13-Sep-25 oblization 1 23-Sep-25 oblization 2 23-Sep-25 oblization 3 23-Sep-25 oblization 3 23-Sep-25 oblization 4 23-Sep-25 oblization 4 23-Sep-25 oblization 5 23-Sep-25 oblization 5 23-Sep-25 oblization 6 23-Sep-25 oblization 7 23-Sep-25 oblization 8 23-Sep-25 oblization 9 2 | 23-Sep-25 | | | | 1 | Demobilization | oh | | 1 | 1 | | | | | | |
| Countess N | lakepeace Lateral (NPS 6 1959) | city Name Original D Dess Ighting of buried facilities Indical isolation (by cutting & capping or installation of bilind flanges) Ing for cleaning / blind flange install after completed (for laterals only) Indical Protection, where required Indicates and indicates an | | 27-Jul-25 | 25-Aug-25 | ; | | | ▼ 25-Aug-25, | Countess M | akepeace L | ateral (NPS | 3 1959) | | | | · | |
| A8180 | Locate all underground facilities | tivity Name cess ylighting of buried facilities echanical solation (by cutting & capping or installation of blind flanges) gging for cleaning / blind flange install after completed (for laterals only) thodic Protection, where required moval of all above and below ground meter satation facilities spose of waste materials ckfill contour. Site seeding, where required morbilization acce Lateral (NPS 6 1959) cate all underground facilities biblization cess ylighting of buried facilities plant of cleaning / blind flange install after completed (for laterals only) thtodic Protection, where required moval of all above and below ground meter satation facilities spose of waste materials ckfill centour. Site seeding, where required moval of all above and below ground meter satation facilities spose of waste materials ckfill centour. Site seeding, where required moval of all above and facilities spose of waste materials ckfill centour, Site seeding, where required moval of all above and facilities spose of waste materials ckfill centour. Site seeding, where required subplication cess ylighting of buried facilities spose of waste materials ckfill contour. Site seeding, where required facilities spose of waste materials ckfill moval of all above and below ground meter satation facilities spose of waste materials ckfill moval of buried facilities central is olation (by cutting & capping or installation of blind flanges) gging for cleaning / blind flange install after completed (for laterals only) thtodic Protection, where required moval of all above and below ground meter satation facilities spose of waste materials ckfill moval of buried facilities spose of buried facilities spose of waste materials ckfill cate all underground facilities spose of waste materials ckfill in the facilities spose of waste materials ck | 2 | 27-Jul-25 | 28-Jul-25 | | | Locate a | ll underground | facilities | | 1 | 1 | 1 | 1 | | 1 | |
| A8170 | Access Daylighting of buried facilities Mechanical isolation (by cutting & capping or installation of blind flanges) Pigging for cleaning / blind flange install after completed (for laterals only) Cathodic Protection, where required Removal of all above and below ground meter satation facilities Dispose of waste materials Backfill Recontour, Site seeding, where required Demobilization Repeace Lateral (NPS 6 1959) Locate all underground facilities Mobilization Access Daylighting of buried facilities Mechanical isolation (by cutting & capping or installation of blind flanges) Pigging for cleaning / blind flange install after completed (for laterals only) Cathodic Protection, where required Removal of all above and below ground meter satation facilities Dispose of waste materials Backfill Recontour, Site seeding, where required Demobilization Repeace Lateral Loop (NPS 8 1976) Locate all underground facilities Mobilization Access Daylighting of buried facilities Mechanical isolation (by cutting & capping or installation of blind flanges) Pigging for cleaning / blind flange install after completed (for laterals only) Cathodic Protection, where required Demobilization Access Daylighting of buried facilities Mechanical isolation (by cutting & capping or installation of blind flanges) Pigging for cleaning / blind flange install after completed (for laterals only) Cathodic Protection, where required Demobilization Repeace Lateral Loop (NPS 8 1976) Locate all underground facilities Mechanical isolation (by cutting & capping or installation of blind flanges) Pigging for cleaning / blind flange install after completed (for laterals only) Cathodic Protection, where required Demobilization Access Daylighting of buried facilities Mobilization Access Daylighting of buried facilities Mechanical isolation (by cutting & capping or installation of blind flanges) Pigging for cleaning / blind flange install after completed (for laterals only) | 1 | 29-Jul-25* | 29-Jul-25 | | 1 | ∷ ∷ Mobilizat | tion | 1 | į | | | | ; ; | į | | | |
| A8250 | Activity Name | 29-Jul-25 | | ı | Access | 1 | 1 | | | 1 | 1 | | | 1 | | | | |
| A8190 | Access | | 1 | Daylig | hting of buried | facilities | | i 1 | 1 | | | | 1 | | | | | |
| A8200 | Activity Name Criginal Duration Start Finish Jun | | | . ■ Mec | hanical isolation | on (by cutting | & capping (| or installation | of blind flang | -¦ aes) | | | · | | | | | |
| A8260 | Activity Name Access 11 26 Aug 25 26 26 Aug 25 26 Aug | | | | 1 | ing for cleanin | 1 | 1 | 1 | 1 | 1 ' | 1 | į | | | | | |
| A8270 | Access | | | | | nodic Protectio | - | i | | 1 | 1 | | | | | | | |
| A8210 | Activity Name | | | 1 | moval of all al | 1.° | 1 | neter satatio | facilities | 1 | | | 1 | | | | | |
| A8220 | Access 1 26-Aug-25 26-Aug- | 1 | | i | ispose of was | i | | | | 1 | | | 1 | | | | | |
| A8160 | Access Daylighting of buried facilities Mechanical isolation (by cutting & capping or installation of blind flanges) Pigging for cleaning / blind flange install after completed (for laterals only) Cathodic Protection, where required Removal of all above and below ground meter satation facilities Dispose of waste materials Backfill Recontour, Site seeding, where required | | | | | | 4 | Backfill | | - | | | | | | · | | |
| A8230 | | | | | | 1 | | i | Recontour, | Site seeding. | where requ | ired | | | | | | |
| A8240 | | | | - | | | | | Demobilizat | | | | - | 1 | | | | |
| | | | | | | | _ | 1 | ▼ 25-Aug-25, | Ť. | akepeace L | ateral Loop (| ∵ NPS 8 1976) | , į | | | | |
| A12490 | | | | | | | | i | Il underground | i | <u> </u> | : | | 1 | | | 1 | |
| A12500 | <u> </u> | 13 15 15 15 15 15 15 15 | | | | | Mobilizat | | | ·} | | | | | | | | |
| A12510 | | | | | | | _ | Access | - 1 | 1 | | 1 | 1 | 1 | | | 1 | |
| A12520 | | | | | | - | | 1 | hting of buried | l facilities | | | 1 | 1 | 1 | | 1 1 | |
| A12530 | | 17-Sep-25 19-Sep-0bilization 1 23-Sep-25 23-Sep-0bilization 1 23-Sep-25 23-Sep-0bilization 1 23-Sep-25 23-Sep-0bilization 25-Aug-15 25-Aug-16 25-Aug-16 29-Jul-25 29-J | | - | ' | 1 | hanical isolation | 1 | ¦ √& canning (| r installation | of blind fland | (sar | 1 | | 1 | | | |
| A12540 | | tace Lateral (NPS 6 1959) ate all underground facilities 2 27-Jul-25 28-Jul-25 28-Jul-25 29-Jul-25 29-Ju | | | | i | ing for cleanin | ; ` ` , | ; | i | ; | . , | 1 | | 1 | | | |
| A12550 | 00 0 0 | athodic Protection, where required 2 08-Sep-25 09-Sep-25 smoval of all above and below ground meter satation facilities 2 13-Sep-25 14-Sep-25 14-Sep-25 14-Sep-25 14-Sep-25 14-Sep-25 16-Sep-25 28-Sep-25 16-Sep-25 16-Sep-25 16-Sep-25 16-Sep-25 16-Sep-25 18-Sep-25 16-Sep-25 18-Sep-25 13-Sep-25 13-Sep-25 13-Sep-25 13-Sep-25 13-Sep-25 23-Sep-25 23-Sep-25 23-Sep-25 23-Sep-25 <t< td=""><td>-</td><td></td><td></td><td>1</td><td>nodic Protection</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<> | - | | | 1 | nodic Protection | | | | | | | | | | | |
| A12560 | | obilization ccess aylighting of buried facilities echanical isolation (by cutting & capping or installation of blind flanges) gging for cleaning / blind flange install after completed (for laterals only) athodic Protection, where required emoval of all above and below ground meter satation facilities spose of waste materials ackfill accontour, Site seeding, where required emobilization eace Lateral Loop (NPS 8 1976) ccate all underground facilities ccess aylighting of buried facilities echanical isolation (by cutting & capping or installation of blind flanges) gging for cleaning / blind flange install after completed (for laterals only) athodic Protection, where required emoval of all above and below ground meter satation facilities | | | - 1 | | 1 | moval of all al | 1 | i i | tor catatio | ¦ h¦facilities | 1 | | | | | |
| A12570 | | er satation racilities | | | | | | ; | ispose of was | - | ; | ; | Tacillies | | | | | |
| A12580 | · | | | | | - | | 1 | Backfill | l | | 1 | 1 | 1 | | | 1 | |
| A12590 | | | | | | | | i | Recontour, | Cito a codina | luboro rogu | irod | 1 | 1 | 1 | į | | |
| A12600 | <u> </u> | | | _ | | | | | Demobilizat | | | Eu | | | | | | |
| | | | | | | | | | Demobilizar | iiQi i | | | 1 | 1 | | 31-Mar | OC Claich | |
| A8700 | | | | | | - | | | 1 | | | | 1 | | | ocate all und | | |
| | - | | | | | - : | | 1 | 1 | - | | | 1 | 1 | 1 | 1 | ierground i | au |
| A8690 A8770 | 111111111111111111111111111111111111111 | | | | | - | | 1 | | | | 1 1 1 | 1 | 1 | - 1 | Mobilization | 1 1 1 | |
| | | | | | | | | | | | | | ļ | - | | | of buried fa | |
| A8710 | | r installation of blind flagger | | | | - | | 1 | : ! ! | | 1 | 1 1 1 | 1 1 1 | 1 | 1 | Daylighting | 1 | |
| A8720 | ., , , , , , , , , , , , , , , , , , , | | | | | - : | | 1 | ! ! ! | | | 1 1 1 | 1 | 1 1 1 | | Mechanic | i | • |
| A8780 | 33 5 | completed (for laterals only) | | | | | | 1 | : ! ! | | 1 | : ! ! | 1 1 | 1 | 1 | Pigging for | | |
| A8790 | <u>'</u> | | | | | | | 1 | 1 1 1 | | | 1 1 1 | 1 | 1 1 1 | i | Cathodic F | i i | |
| A8730 | • | er satation facilities | | | | | | | | | | | | | | Removal | | |
| A8740 | Dispose of waste materials | | | 24-Mar-26 | 24-Mar-26 | | | 1 | 1 1 1 | | | 1 | 1 | 1 1 1 | 1 | Dispose o | t waste ma | ιte |
| A8680 | Backfill | | | 25-Mar-26 | 25-Mar-26 | | | 1 | 1 1 1 | | 1 | 1 1 1 | 1 1 1 | 1 1 | | Backfill | 1 1 1 | |
| A8750 | Recontour, Site seeding, where required | | | 31-Mar-26 | 31-Mar-26 | 1 | | 1 | | | | 1 | 1 | 1 | | Recont | our, Site se | Эe |

| | 20 | 24 Decomm - CER condition | า 4 | | | | Date Da | ate: 05- | Jun-25 | Dat | e Printed: (| 6-Jun- | 25 08:58 | 3 |
|--------------|---|---------------------------|-----------|----------|------------------|-------|--|-----------------|----------------------|---------------|--------------------------|-------------|-----------------|------------------|
| vity ID | Activity Name | Original Duration Start | Finish | 20 |)25 | | | | | | | 202 | 6 | |
| | | | | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan Feb | Mar | Apr | May . |
| A8760 | Demobilization | 1 31-Mar-26 | 31-Mar-26 | | | | i ! | | | | | | Demobiliz | 1 1 |
| nest. | incellor Lateral (NPS 6) | 14 15-Mar-26 | 31-Mar-26 | | | | | | | | | | 31-Mar-26 | |
| A12610 | Locate all underground facilities | 2 15-Mar-26 | 16-Mar-26 | | 1 1 1 | 1 | 1 | | | | | 1 | ocate all under | ground faciliti |
| A12620 | Mobilization | 1 17-Mar-26* | 17-Mar-26 | | - - | | i I I | | | | | i | /lobilization | |
| A12630 | Access | 1 17-Mar-26 | 17-Mar-26 | | | | 1 | | | | | | ccess | |
| A12640 | Daylighting of buried facilities | 5 18-Mar-26 | 22-Mar-26 | _ | | 1 | | | | | | 1 | Daylighting of | 1 1 |
| A12650 | Mechanical isolation (by cutting & capping or installation of blind flanges) | 4 23-Mar-26 | 26-Mar-26 | . | ; ; ; ; | ¦ | | | ; | | | | Mechanical | |
| A12660 | Pigging for cleaning / blind flange install after completed (for laterals only) | 1 23-Mar-26 | 23-Mar-26 | | 1 1 1 | | | | | | | 1 | Pigging for cl | |
| A12670 | Cathodic Protection, where required | 1 23-Mar-26 | 23-Mar-26 | | | | 1 | | | | | : | Cathodic Pro | |
| A12680 | Removal of all above and below ground meter satation facilities | 1 24-Mar-26 | 24-Mar-26 | | 1 | | 1 | | | | | ! | Removal of a | |
| A12690 | Dispose of waste materials | 1 24-Mar-26 | 24-Mar-26 | | | | 1 | | | | | | Dispose of w | vaste materia |
| A12700 | Backfill | 1 25-Mar-26 | 25-Mar-26 | | ! ! ! | ļ | | | ¦ | | | | Backfill | - |
| A12710 | Recontour, Site seeding, where required | 1 31-Mar-26 | 31-Mar-26 | | ! ! | ! | | | | | | ! | | ur, Site seeding |
| A12720 | Demobilization | 1 31-Mar-26 | 31-Mar-26 | _ | | | | | | | | | Demobiliz | |
| Hussar Cha | incellor Lateral Loop (NPS 8) | 14 15-Mar-26 | 31-Mar-26 | | ! ! ! | | | | | | | ! | 31-Mar-26 | !" ! |
| A12730 | Locate all underground facilities | 2 15-Mar-26 | 16-Mar-26 | | 1 1 1 | | | | | | | 1 | ocate all under | ground facilit |
| A12740 | Mobilization | 1 17-Mar-26* | 17-Mar-26 | | ! ! ! | | | | | | | | /lobilization | |
| A12750 | Access | 1 17-Mar-26 | 17-Mar-26 | | | | i ! | | | | | i i | occess | |
| A12760 | Daylighting of buried facilities | 5 18-Mar-26 | 22-Mar-26 | | | | 1 | | | | | i | Daylighting of | i i |
| A12770 | Mechanical isolation (by cutting & capping or installation of blind flanges) | 4 23-Mar-26 | 26-Mar-26 | | | 1 | | | | | | | Mechanical | isolation (by |
| A12780 | Pigging for cleaning / blind flange install after completed (for laterals only) | 1 23-Mar-26 | 23-Mar-26 | | 1 | | 1 1 1 | | | | | ı | Rigging for cl | leaning / blind |
| A12790 | Cathodic Protection, where required | 1 23-Mar-26 | 23-Mar-26 | | | | | | | | | l l | Çathodic Pro | tection, whe |
| A12800 | Removal of all above and below ground meter satation facilities | 1 24-Mar-26 | 24-Mar-26 | | | | | | | | | | Removal of a | all above and |
| A12810 | Dispose of waste materials | 1 24-Mar-26 | 24-Mar-26 | | ! ! | ! | ! | | | | | | Dispose of w | vaste materia |
| A12820 | Backfill | 1 25-Mar-26 | 25-Mar-26 | | ! ! ! | | | | | | | | Backfill | 1 1 1 |
| A12830 | Recontour, Site seeding, where required | 1 31-Mar-26 | 31-Mar-26 | | ! ! ! | | | | | | | | Recontou | ır, Site seedin |
| A12840 | Demobilization | 1 31-Mar-26 | 31-Mar-26 | | ! ! | | i ! | | | | | | Demobiliz | ation . |
| Tilley South | Lateral (NPS 4 1976) | 26 23-Aug-25 | 23-Sep-25 | | 1 | | - | 23-Sep-25, T | lley South La | teral (NPS | 1 1976) | ! | | |
| A7790 | Locate all underground facilities | 2 23-Aug-25 | 24-Aug-25 | | - | | Locate all un | derground fa | cilities | | | 1 | i 1 1 | i 1 1 |
| A7780 | Mobilization | 1 25-Aug-25* | 25-Aug-25 | | | | I Mobilization | | | | | 1 | 1 | 1 1 1 |
| A7860 | Access | 1 25-Aug-25 | 25-Aug-25 | | | | Access | | | | | | 1 1 1 | 1 |
| A7800 | Daylighting of buried facilities | 6 26-Aug-25 | 06-Sep-25 | | | | Dayligh | ting of buried | facilities | | | | | |
| A7810 | Mechanical isolation (by cutting & capping or installation of blind flanges) | 4 09-Sep-25* | 12-Sep-25 | | | ! | ■ Mec | hanical isolati | on (by cutting | g & capping | or installation of bline | d flanges) | | |
| A7820 | Removal of all above and below ground meter satation facilities | 2 12-Sep-25 | 13-Sep-25 | | ! ! ! | | ■ Rem | oval of all ab | ove and belo | w ground m | eter satation facilitie | s : | | |
| A7830 | Dispose of waste materials | 2 12-Sep-25 | 13-Sep-25 | | ! ! | 1 | ■ Disp | ose of waste | materials | | | | 1 | 1 |
| A7870 | Pigging for cleaning / blind flange install after completed (for laterals only) | 2 12-Sep-25 | 13-Sep-25 | | 1 1 1 | | ■ Pigg | ing for cleani | ; ng / blind flan | ge install af | ter completed (for lat | erals only) | 1 | 1 1 1 |
| A7880 | Cathodic Protection, where required | 2 12-Sep-25 | 13-Sep-25 | | | | ■ Cath | odic Protecti | on, where re | equired | | | 1 | 1 |
| A7770 | Backfill | 2 14-Sep-25 | 15-Sep-25 | | ; ! | i | ■ Bac | ckfill | ; | | | | | |
| A7840 | Recontour, Site seeding, where required | 4 16-Sep-25 | 19-Sep-25 | 1 | | | ■ R | econtour, Site | seeding, wh | ere require | d | 1 | | |
| A7850 | Demobilization | 1 23-Sep-25 | 23-Sep-25 | 1 | | | 11 | Demobilizatio | h | | | | 1 | |
| Tilley South | No 2 RMS | 26 23-Aug-25 | 23-Sep-25 | | | • | - | 23-Sep-25, T | lley South No | 2 RMS | | 1 | 1 | |
| A12850 | Locate all underground facilities | 2 23-Aug-25 | 24-Aug-25 | | | | Locate all un | 1 | | | | i | 1 | |
| A12860 | Mobilization | 1 25-Aug-25* | 25-Aug-25 | | | | ■ Mobilization | | | | | | | |
| A12870 | Access | 1 25-Aug-25 | 25-Aug-25 | 1 | | | Access | | | | | | - | |
| A12880 | Daylighting of buried facilities | 6 26-Aug-25 | 06-Sep-25 | | | | i | ting of buried | facilities | | | | 1 | |
| A12890 | Mechanical isolation (by cutting & capping or installation of blind flanges) | 4 09-Sep-25* | 12-Sep-25 | 1 | | | | ! - | | a & capping | or installation of bline | d flanges) | | |
| A12900 | Removal of all above and below ground meter satation facilities | 2 12-Sep-25 | 13-Sep-25 | | | | 1 | 1 | | | eter satation facilitie | 1 | 1 | |
| A12910 | Dispose of waste materials | 2 12-Sep-25 | 13-Sep-25 | | | | | ose of waste | | | | | | |
| | - P | 2 12 30p 20 | Jop _0 | | i | 1 | | | | | ı í | i | i | <u> </u> |

| 2024 | 1 Decomm - CER conditio | n 4 | | | | Date Date: 0 | 5-Jun-2 | 25 D | ate Prin | ted: 06 | -Jun-25 | 08:58 | |
|--|------------------------------|--|---|--|--|--|--|---|---|--|--|---|--|
| ame | Original Duration Start | Finish | 20 | 25 | | | | | | | 2026 | | |
| | | | Jun | Jul | Aug | Sep Oct | Nov | Dec | Jan | Feb | Mar | Apr | May |
| r cleaning / blind flange install after completed (for laterals only) | 2 12-Sep-25 | 13-Sep-25 | | | | ■ Pigging for cle | aning / blind | flange insta | Il after comple | ed (for latera | ls only) | 1 | |
| Protection, where required | 2 12-Sep-25 | 13-Sep-25 | | | | Cathodic Pro | ection, wher | e required | | | | 1 | |
| | 2 14-Sep-25 | 15-Sep-25 | | | | Backfill | | 1 | | | ! ! ! ! | | |
| r, Site seeding, where required | 4 16-Sep-25 | 19-Sep-25 | | | | ■ Recontour, | Site seeding | , where req | uireģ | | | 1 1 1 | |
| ation | 1 23-Sep-25 | 23-Sep-25 | | | | l Demobiliz | atioh | | | | | | |
| | 23 07-Sep-25 | 03-Oct-25 | | | | 03-O | t-25, NPS 8 | Princess F | eeder | | | 1 1 1 | |
| underground facilities | 2 07-Sep-25 | 08-Sep-25 | | | | Locate all unde | ground facili | ies | | | | , 1 1 | |
| n | 1 09-Sep-25* | 09-Sep-25 | 1 | | | Mobilization | 1 | 1 | | | | 1 | : |
| | 1 09-Sep-25 | 09-Sep-25 | | | | I Access | | 1 | | | | ! ! ! | |
| g of buried facilities | 6 10-Sep-25 | 15-Sep-25 | 1 | | | Daylighting o | f buried facili | ies | | | | | |
| al isolation (by cutting & capping or installation of blind flanges) | 6 16-Sep-25* | 21-Sep-25 | | | | ■ Mechanica | ıl isolation (b | cutting & c | apping or insta | allation of bline | d flanges) | 1 | |
| r cleaning / blind flange install after completed (for laterals only) | 2 19-Sep-25 | 23-Sep-25 | 1 | | | 1 | 1 | | nstall after con | 1 1 | 1 1 | 1 | |
| of all above and below ground meter satation facilities | 2 25-Sep-25 | 26-Sep-25 | 1 | | | | | _ | ground meter s | 1 1 | | 1 | į |
| of waste materials | 2 25-Sep-25 | 26-Sep-25 | | | | Dispose | of waste ma | terials | | | | 1 1 | |
| Protection, where required | 2 25-Sep-25 | 26-Sep-25 | | | | i i i | Protection, | i | ired | | | | |
| The state of the s | 2 29-Sep-25 | 30-Sep-25 | 1 | | | Backfi | | | | | | 1 | |
| r, Site seeding, where required | 2 01-Oct-25 | 02-Oct-25 | - | | | ■ Reco | ntour, Site se | edina. wher | e required | | | , 1 1 | į |
| ation | 1 03-Oct-25 | 03-Oct-25 | 1 | | | 1 | bilization | ,g,o. | | | | 1 | |
| S 3 1976) | 26 23-Aug-25 | 23-Sep-25 | | | _ | 23-Sep-2 | 1 | n Lateral (N | PS 3 1976) | | | : : : | |
| underground facilities | 2 23-Aug-25 | 24-Aug-25 | | | | Locate all undergroun | | | | | | | |
| on | 1 25-Aug-25* | | - | | 1 | Mobilization | | i 1 1 | | | i i | i 1 1 | 1 |
| | 1 25-Aug-25 | 25-Aug-25 | - | | i | Access | | 1 1 1 | | | | 1 1 1 | |
| g of buried facilities | 6 26-Aug-25 | 06-Sep-25 | - | | | Daylighting of bu | ried facilities | i I I | | | i i | i 1 | |
| al isolation (by cutting & capping or installation of blind flanges) | 4 09-Sep-25* | · · | - | | • | ■ Mechanical is | 1 | tting & capr | ing or inetallat | on of blind fla | naec) | 1 | |
| of all above and below ground meter satation facilities | 2 12-Sep-25 | 13-Sep-25 | | | | Removal of a | | | | | uiges) | i | |
| of all above and below ground meter satation facilities | 2 12-Sep-25 | 13-Sep-25 | - | | | Dispose of w | ! | ! | u meter satati | i lacililles | | 1 | |
| r cleaning / blind flange install after completed (for laterals only) | | | - | | | · 1 | | | ll offer comple | ad (for laters | lo ophy | 1 | 1 |
| | 2 12-Sep-25 | 13-Sep-25 | - | | | Pigging for cle | i - | ; - | ıı aiter compie | eq (for latera | is only) | 1 | |
| Protection, where required | 2 12-Sep-25 | 13-Sep-25 | - | | | Cathodic Pro | ection, wher | e required | 1 | | | i i | |
| 00 1 | 2 14-Sep-25 | | ļ | | | ■ Backfill | | | | | | | |
| r, Site seeding, where required | 4 16-Sep-25 | 19-Sep-25 | - | | | ■ Recontour, | - | , wnere req | uirea ¦ | | i i | i 1 | |
| ation | 1 23-Sep-25 | 23-Sep-25 | | | | I Demobiliz | ation | 1 1 1 | | | | 1 | |
| al Loop (NPS 4 1976) | 27 03-May-26 | 04-Jun-26 | | | | | |) | | | | 1 | _ |
| underground facilities | 2 03-May-26 | 04-May-26 | | | | | | ! | | | | 1 | Locate all |
| on | 1 06-May-26* | - | | | | | | | | | | | |
| | 1 06-May-26 | 06-May-26 | | | | | | | | | | | I Access |
| g of buried facilities | 6 08-May-26 | 16-May-26 | 1 | | | | | | | | | | Dayli |
| al isolation (by cutting & capping or installation of blind flanges) | 4 26-May-26* | - | | | | | | | | | | | - |
| of all above and below ground meter satation facilities | 1 30-May-26 | - | | | | | | | | | | | 1 |
| f waste materials | 1 30-May-26 | 30-May-26 | ļ | | | | | | | , , , , | | | <u> </u> |
| r cleaning / blind flange install after completed (for laterals only) | 1 30-May-26 | | | | | | | | | | | | I I |
| Protection, where required | 1 30-May-26 | 30-May-26 | | | | | | | | | | | I, |
| | 1 02-Jun-26 | 02-Jun-26 | | | | | | | | | | | • |
| r, Site seeding, where required | 1 03-Jun-26 | 03-Jun-26 | | | | | | | | | | | |
| ation | 1 04-Jun-26 | 04-Jun-26 | 1 | | | | | | | | | | |
| 20 1974) / East Lateral Loop (NPS 20 1975 | 32 25-Oct-25 | 16-Dec-25 | | | | | | - | 16-Dec-25, Ea | st Lateral Lo | p (NPS 20 1 | 974) / Ea | ast Lateral Lo |
| underground facilities | 2 25-Oct-25 | 26-Oct-25 |] | | | | Locate a | l undergrou | nd facilities | | | | į |
| on . | 1 27-Oct-25* | 27-Oct-25 | 1 | | | | I Mobilizat | on | 1 | | 1 1 1 1 1 1 | 1 | |
| | 1 27-Oct-25 | 27-Oct-25 | 1 | | | | Access | 1 1 1 | | | | 1 | |
| ation 20 1974) / Ea underground facilition | st Lateral Loop (NPS 20 1975 | 1 04-Jun-26 st Lateral Loop (NPS 20 1975 ses 2 25-Oct-25 1 27-Oct-25* 1 27-Oct-25 | 1 04-Jun-26 04-Jun-26 st Lateral Loop (NPS 20 1975 ses 2 25-Oct-25 16-Dec-25 1 27-Oct-25 26-Oct-25 1 27-Oct-25 27-Oct-25 | 1 04-Jun-26 04-Jun-26 st Lateral Loop (NPS 20 1975 32 25-Oct-25 16-Dec-25 ies 2 25-Oct-25 26-Oct-25 1 27-Oct-25* 27-Oct-25 1 27-Oct-25 27-Oct-25 | 1 04-Jun-26 04-Jun-26 st Lateral Loop (NPS 20 1975 32 25-Oct-25 16-Dec-25 les 2 25-Oct-25 26-Oct-25 1 27-Oct-25* 27-Oct-25 1 27-Oct-25 27-Oct-25 | 1 04-Jun-26 04-Jun-26 st Lateral Loop (NPS 20 1975 32 25-Oct-25 16-Dec-25 les 2 25-Oct-25 26-Oct-25 1 27-Oct-25* 27-Oct-25 1 27-Oct-25 27-Oct-25 | 1 04-Jun-26 04-Jun-26 st Lateral Loop (NPS 20 1975 32 25-Oct-25 16-Dec-25 les 2 25-Oct-25 26-Oct-25 1 27-Oct-25* 27-Oct-25 1 27-Oct-25 27-Oct-25 | 1 04-Jun-26 04-Jun-26 st Lateral Loop (NPS 20 1975 32 25-Oct-25 16-Dec-25 les 2 25-Oct-25 26-Oct-25 | 1 04-Jun-26 04-Jun-26 st Lateral Loop (NPS 20 1975 32 25-Oct-25 16-Dec-25 les 2 25-Oct-25 26-Oct-25 1 Locate all undergrou 1 27-Oct-25* 27-Oct-25 1 Access | 1 04-Jun-26 04-Jun-26 st Lateral Loop (NPS 20 1975 32 25-Oct-25 16-Dec-25 les 2 25-Oct-25 26-Oct-25 1 Locate all underground facilities 1 27-Oct-25* 27-Oct-25 1 Access | 1 04-Jun-26 04-Jun-26 st Lateral Loop (NPS 20 1975 32 25-Oct-25 16-Dec-25 les 2 25-Oct-25 26-Oct-25 27-Oct-25 1 Mobilization 1 27-Oct-25 27-Oct-25 1 Access | 1 04-Jun-26 04-Jun-26 st Lateral Loop (NPS 20 1975 32 25-Oct-25 16-Dec-25 les 25-Oct-25 26-Oct-25 1 Locate all underground facilities 1 27-Oct-25 27-Oct-25 1 Access | 1 04-Jun-26 04-Jun-26 st Lateral Loop (NPS 20 1975 32 25-Oct-25 16-Dec-25 les 2 25-Oct-25 26-Oct-25 |

| | | 024 Decomm - CER c | | 7 | | | | Date De | UJ | Juli-2J | Dal | • i iiiil | 5 4. 00 | 6-Jun-2 | , 00.00 | , and the second |
|------------------|--|--------------------|-------------------------|------------------------|-----|--------|---------------|-------------|-----------|-------------|-----------------------|---------------------|----------------|----------------------|-----------------|--|
| ivity ID | Activity Name | Original Duration | Start | Finish | 202 | | A | 0 | 0-4 | l Name | D | 1 | F.1. | 2026 | A | NA |
| A7280 | Daylighting of buried facilities | 6 | 04-Nov-25 | 09-Nov-25 | Jun | Jul | Aug | Sep | Oct | Nov Davligh | Dec nting of burie | Jan d facilities | Feb | Mar | Apr | May |
| A7290 | Mechanical isolation (by cutting & capping or installation of blind flanges) | | 11-Nov-25* | 13-Nov-25 | | | | | | | | | da & canni | ng or installati | on of blind fla | annes) |
| A7350 | Pigging for cleaning / blind flange install after completed (for laterals only) | | 12-Nov-25 | 13-Nov-25 | - | | | | 1 | : : | | | !- | after complete | : : | 1 - 1 |
| A7360 | Cathodic Protection, where required | | 12 Nov 25 | 13-Nov-25 | - | | | 1 | 1 1 1 | 1 1 | 1 | ion, where r | 1 | : | l (101 lateral | is offig) |
| A7300 | Removal of all above and below ground meter satation facilities | | 13-Nov-25 | 14-Nov-25 | - | | | | | i i | i | i | i . | ¦ d meter satatio | n facilities | |
| A7310 | | | | | - | | | | | - ! | ! | ! | ! | inclui Salalic | in lacilities | |
| A7250 | • | | | | | | | | | | Backfill | | 1 | | | L |
| A7320 | | | | | - | | | i ! | | | | ุ์ ur, Site seed | ina where | required | | 1 1 1 |
| A7330 | | | | | - | | | | 1 | | ! | nobilization | ing, which | loquiicu | | 1 |
| | 1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 | | | | - | | | | 1 | | 1 001 | i | 1 | | | 12-Ma |
| A7010 | | | <u> </u> | - | | | | | | | | ! ! ! | 1 | | Locate | all undergrou |
| A7000 | • | | · · | · | | | | | | | | 1 / | 1 | | Mobiliza | L |
| A7080 | | | · | · | - | | | i 1 | 1 | | - | - | 1 1 | i I | I Access | : : |
| A7000 | | | - | · | - | | | | 1 | | | 1 1 1 | 1 | | 1 | ighting of bur |
| A7020 A7030 | | | · • | · · | - | | | i I | 1 | | | 1 1 1 | 1 | i I | 1 | chanical isola |
| A7030 A7090 | () 0 11 0 | | · · | · | - | | | | 1 | | | ! ! ! | 1 | | 1 | ging for clear |
| A7030 | | | · · | · · | | | | | | | ! ! | ! ! | 1 | | 4 | Removal of a |
| A7100 | <u> </u> | | · · | | - | | | 1 | | | 1 1 1 | : : : | 1 | | : : | Cathodic Pro |
| A7100 A7050 | • | | · · | · | - | | | | | | 1 1 1 | 1 1 1 | 1 | | 1 1 | Dispose of v |
| A6990 | · | | | · · | - 1 | - | | i 1 1 | 1 | | | 1 1 1 | 1 1 | | i i | Backfill |
| A7060 | | | • | · · | - | | | 1 | 1 | | | 1 1 1 | 1 | 1 | 1 | Reconto |
| A7000 A7070 | | | - | | | | | | ! | - L | | 1 | 1 | | | L |
| | | | - | - | | | | | | | | ! ! ! | 1 | | | l Demo |
| A13090 | Dispose of waste materials 2 16-Nov-25 17-Nov-25 17-Nov-25 ■ Dispose of waste materials Backfill 2 28-Nov-25 29-Nov-25 ■ III | ! ! | ! ! | 1 | | Locato | all undergrou | | | | | | | | | |
| A13100 | • | | · · | · · | - | i | | | | | 1 1 1 | ! ! | 1 | | Mobiliza | |
| A13110 | | | · · | · · | - | | | | | | 1 | 1 1 1 | 1 | | Access | 1 |
| | | | · · | | ļ | | | | | | ; ! | ; ! | ļ | | 3 | L |
| A13120 | | | · · | · | - | | | 1 | 1 | | | 1 1 1 | 1 | | 1 7 7 | ighting of bur chanical isol |
| A13130 | ,, | | · | · | - | | | 1 | 1 | | 1 1 1 | 1 | 1 | | 1 1 | ging for clea |
| A13140 | | | - | - | - | i | | | | | | ! ! | 1 | | 1 1 | Removal of a |
| A13150 | • | | - | - | - | | | | | | 1 1 1 | 1 1 1 | 1 | | 1 1 | Cathodic Pro |
| A13160 | | | - | · | | | | | | | ; ! | i | ļ | | | Dispose of v |
| A13170 | · | | - | - | - | | | | | | | ! ! ! | 1 | 1 | ; | ; |
| A13180 | | | - | · · | - | | | | 1 | | | 1 | 1 | | 3 | Backfill |
| A13190 | Recontour, Site seeding, where required | | 04-May-26 | 06-May-26 | - | | | 1 | | | | ! ! ! | 1 | | | ■ Reconto |
| A13200 | Demobilization | | 12-May-26 | 12-May-26 | | | | | | | ! ! ! | ! ! | 1 | | | Demo |
| Hudson MS | | | 05-Apr-26 | 12-May-26 | | | | | | | ; ! | ; ! | ; | | | |
| A13210 A13220 | Locate all underground facilities Mobilization | | 05-Apr-26 07-Apr-26* | 06-Apr-26 07-Apr-26 | - | | | | 1 | | | 1 1 1 | 1 | | ■ Locate a | all undergrou |
| | | | - | - | - | | | | 1 | | ! ! | 1 1 1 | 1 | | 1 | 1 |
| A13230 | Access | | 07-Apr-26 | 07-Apr-26 | - | | | 1 | 1 | | | ! ! ! | 1 | | Access | i i |
| A13240 | Daylighting of buried facilities | | 08-Apr-26 | 13-Apr-26 | - | | | | | | ! ! | ! ! | ! | | 1 7 5 | ighting of bur chanical isola |
| A13250 | Mechanical isolation (by cutting & capping or installation of blind flanges) | | 14-Apr-26* | 17-Apr-26 | ļ | | | | | | | ! | | | ji | L |
| A13260 | Pigging for cleaning / blind flange install after completed (for laterals only) | | 15-Apr-26 | 17-Apr-26 | - | | | ! ! ! | 1 1 1 1 1 | | ! ! ! | 1 1 1 1 | 1 1 1 | ! ! ! | | ging for clea |
| A13270 | Removal of all above and below ground meter satation facilities | | 22-Apr-26 | 23-Apr-26 | - | | | ! | ! | | | 1 | 1 1 1 | ! | 1 1 | Removal of a |
| A13280 | Cathodic Protection, where required | | 22-Apr-26 | 23-Apr-26 | - | | | ! ! ! | | | | ! ! | 1 | ! ! ! | i i | Cathodic Pro |
| A13290 | Dispose of waste materials | | 24-Apr-26 | 25-Apr-26 | - | i | | ! | | | | 1 | 1 | 1 | 1 1 | Dispose of v |
| A13300 | Backfill | | 29-Apr-26 | 30-Apr-26 | | | | | | ; - L | | | ; ; ; | ; - J | | Backfill |
| A13310 | Recontour, Site seeding, where required Demobilization | | 04-May-26 | 06-May-26 | - | i | | ! | | | | 1 | 1 | 1 | | Recont |
| A13320 | | 1 | 12-May-26 | 12-May-26 | 1 | 1 | | 1 | 1 | 1 | i . | 1 | 1 | | 4 1 | l Dem |

| | | 2 | 024 Decomm - CER | condition | 4 | | Dat | te Dat | e: 05-Ju | ın-25 | Date | e Print | ed: 06- | -Jun-25 | 08:58 | } |
|-------------|---|----------------------------------|------------------|---------------|-----------|---------------------------------|-----------------|------------------|--------------------|-----------------|------------------|--------------|---------------------------------------|---------|-------------------|--------------------|
| Activity ID | Activity Name | | Original Duratio | n Start | Finish | 2025 | | | | | | | | 2026 | | |
| | | | | | | | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May Jun |
| NPS 4 Huds | on MS PTI | | 3 | 0 05-Apr-26 | 12-May-26 | | | - | | - | | | 1 | | | 12-May-2 |
| A13330 | Locate all underground facilities | | İ | 2 05-Apr-26 | 06-Apr-26 | | | | | 1 | | | 1 1 1 1 1 1 | | Locate | all underground |
| A13340 | Mobilization | | | 1 07-Apr-26* | 07-Apr-26 | | 1 | - | | | | | | | I Mobiliza | ation |
| A13350 | Access | | | 1 07-Apr-26 | 07-Apr-26 | | | | | - | | | ; | | I Access | 3 |
| A13360 | Daylighting of buried facilities | | | 6 08-Apr-26 | 13-Apr-26 | | 1 | - | | 1 | | | 1 I | | Dayl | lighting of buried |
| A13370 | Mechanical isolation (by cutting & capping or | r installation of blind flanges) | | 4 14-Apr-26* | 17-Apr-26 | | 1 | į | į | | | | ; ; ; ; | | ■ Me | chanical isolation |
| A13380 | Pigging for cleaning / blind flange install after | completed (for laterals only) | | 3 15-Apr-26 | 17-Apr-26 | | | | | 1 | | | | | ■ Pig | ging for cleaning |
| A13390 | Removal of all above and below ground meto | er satation facilities | | 2 22-Apr-26 | 23-Apr-26 | | | | | | | | ! ! ! | | | Removal of all ab |
| A13400 | Cathodic Protection, where required | | | 2 22-Apr-26 | 23-Apr-26 | | | | | | | | ; | | | Cathodic Protect |
| A13410 | Dispose of waste materials | | | 2 24-Apr-26 | 25-Apr-26 | | 1 | } | | ! | | | ! ! | | | Dispose of wast |
| A13420 | Backfill | | | 2 29-Apr-26 | 30-Apr-26 | | | į | | | | | ; ; ; | | | Backfill |
| A13430 | Recontour, Site seeding, where required | | | 2 04-May-26 | 06-May-26 | | 1 | | | 1 | | | 1 I | | | Recontour, |
| A13440 | Demobilization | | | 1 12-May-26 | 12-May-26 | | 1 | į | | i ! | i | | ; ; ; ; | | | l Demobiliz |
| Wild Rose | | | | 7 01-Apr-25 A | - | | | | | | | | ! | | 6, Wild Rose | |
| | East MS Athabasca East Lateral - NPS 4 | | | · | | abasca East MS Athabasc | a Fact I ator | ; ral - NPS 4 | į | | | | ; ; ; | | | |
| | North Lateral - NPS 4 | | | | | 15-Jun-25, Waskah | 1 | 1 | 1 | 1 | 1 | | | | ' | |
| A10520 | Locate all underground facilities | | | | | ate all underground facilitie | - | alerar-iyir ¦ | 34 | | | | i i | | | |
| A10510 | Mobilization | | | 1 23-May-25 A | - | - | 50 | | | | | | ! ! ! ! | | ' | |
| A10510 | Access | | | 1 23-May-25 A | - | | | | | | | | | | : | |
| A10530 | Daylighting of buried facilities | | | - | - | -1 : : | | | | | | | 1 1 1 1 1 1 | | , | |
| | , , , | u installation of blind flagges | | - | - | aylighting of buried facilities | | | - -+i | | | | | | · | |
| A10540 | Mechanical isolation (by cutting & capping or | | | | | Mechanical isolation (by cu | 1 | 1 | 1 | 1 | | | ; ; ; ; | | | |
| A10600 | Pigging for cleaning / blind flange install after | completed (for laterals only) | | | | igging for cleaning / blind f | | alter comp | pieted (for later | rais only) | | | | | · ! | |
| A10610 | Cathodic Protection, where required | an a station for Water | | - | - | athodic Protection, where | | | | | | | ; ! | | ,' | |
| A10550 | Removal of all above and below ground meter | er satation facilities | | | - | Removal of all above and | - ; | a meter sa | tation facilities | | | | ! ! ! | | · : | |
| A10560 | Dispose of waste materials | | | | - | Dispose of waste material | IS ; | ì | | | | | ; ; ; ; | | | |
| A10500 | Backfill | | | 2 04-Jun-25 A | - | - i i | | | | | | | 1 1 1 1 1 1 | | ' | |
| A10570 | Recontour, Site seeding, where required | | | | 14-Jun-25 | Recontour, Site seed | aing, where r | requirea | | 1 1 1 | | | 1 1 1 1 | | i | |
| A10580 | Demobilization | 1 1170 10 | | | 15-Jun-25 | l Demobilization | | | | | | | | | | |
| | South Lateral - NPS 8, Marten Hills Later | ral - NPS 16 | | 2 19-Jun-25 | | | | i | uth Latera - N | IPS 8, Marte | en Hills La : | ateral - NPS | 16 | | | |
| A10780 | Locate all underground facilities | | | 4 19-Jun-25 | 22-Jun-25 | Locate all underg | round tacilitie | es | | į | | | ; ; ; ; | | : I | |
| A10770 | Mobilization | | | 1 23-Jun-25* | 23-Jun-25 | Mobilization | 1 | | | | 1 | | 1 I 1 I 1 I | | , | |
| A10850 | Access | | | 1 23-Jun-25 | 23-Jun-25 | Access | | 900 | | 1 | | | | | | |
| A10790 | Daylighting of buried facilities | | | 8 24-Jun-25 | 05-Jul-25 | Daylighting o | | | | | | | | | | |
| A10800 | Mechanical isolation (by cutting & capping or | | | 7 20-Jul-25* | 27-Jul-25 | - ; ; | i | | utting & cappir | - | : | nd flanges) | 1 1 | | | |
| A10810 | Removal of all above and below ground meter | er satation facilities | | 1 20-Jul-25 | 20-Jul-25 | | 1 | | ow ground me | eter satation t | racilities | | ; ; ; ; | | | |
| A10820 | Dispose of waste materials | | | 1 20-Jul-25 | 20-Jul-25 | | se of waste r | i | | | | | 1 1 1 1 1 1 | | ' | |
| A10860 | Pigging for cleaning / blind flange install after | completed (for laterals only) | | 2 20-Jul-25 | 22-Jul-25 | | | | ange install aft | er completed | d (for late | rals only) | i i i i | | | |
| A10870 | Cathodic Protection, where required | | | 1 20-Jul-25 | 20-Jul-25 | | dic Protectio | on, wnere r | equirea ; | | | | ' | | | |
| A10760 | Backfill | | | 2 22-Jul-25 | 23-Jul-25 | ■ Back | | | | ! | | | | | · ! | |
| A10830 | Recontour, Site seeding, where required | | | 2 24-Jul-25 | 25-Jul-25 | - | | seeding,¦w | here required | | | | | | | |
| A10840 | Demobilization | | | 1 24-Jul-25 | 24-Jul-25 | | nobilization | | | | | | | | · : | |
| | th #3 Lateral - NPS 16 | | | 4 05-Jun-25 | 22-Jun-25 | 22-Jun-25, Kaybo | ! | Lateral - ¡NI | PS 16 | | | | ; ; ; ; | | | |
| A11040 | Locate all underground facilities | | | 2 05-Jun-25 | 10-Jun-25 | Locate all underground | a tacilities | | | | | | ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; | | | |
| A11030 | Mobilization | | | 1 11-Jun-25* | 11-Jun-25 | Mobilization | | | | | | | | | : | |
| A11110 | Access | | | 1 11-Jun-25 | 11-Jun-25 | I Access | | | | | | | i I I I I I | | | |
| A11050 | Daylighting of buried facilities | | | 6 12-Jun-25 | 17-Jun-25 | Daylighting of buried | i | | | | | | i i | | : | |
| A11060 | Mechanical isolation (by cutting & capping or | | | 2 12-Jun-25 | 13-Jun-25 | Mechanical isolation | | ! | | ! " | s) | | . [] [] [| | | |
| A11070 | Removal of all above and below ground meter | er satation facilities | | 1 13-Jun-25 | 13-Jun-25 | I Removal of all above | and below g | ground met | er satation fac | cilities | | | | | | <u> </u> |
| Actual V | Work Critical Remaining Work ing Work ♦ Milestone | ▼ Summary | | Page 1 | 0 of 11 | | | TASK f | ilter: All Activit | ties | | | | | © Ora | acle Corporation |

| | 202 | 4 Decomm - CER cor | nditior | า 4 | | [| Date Da | ite: 05- | Jun-25 | Dat | e Printe | ea: U6-J | un-25 | 00.50 | |
|------------|---|---|-----------|-----------|---------------|-----|----------------|---------------------|-----------------|--|--|--|--|---|---------------|
| ivity ID | Activity Name | Original Duration St | tart | Finish | 2025 | | | | | | | | 2026 | | |
| | | | | | Jun Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May |
| A11080 | Dispose of waste materials | | | | | | | 1 | | | 1 | | : | ! | |
| A11120 | | | | | :- | | | ter complete | d (for lateral | s only) | 1 | | - | ; ! | |
| A11130 | Cathodic Protection, where required | Sum Sum | | | | | | | | | | | | | |
| A11020 | Backfill | | | | | | 1 | 1 1 1 | i i | | 1 | | | ; ; ; | |
| A11090 | Recontour, Site seeding, where required | | | | 4 | | where require | } d ⊹ | ¦ | | ¦ | | | | |
| A11100 | Demobilization | | | | l Demobilizat | οņ | 1 | 1 1 1 | | | 1 | | | | |
| | ake South MS Rainbow Lake South Lateral - NPS 6 | | | <u> </u> | | 1 | | | | South MS R | ainbow Lake | South Lateral - | NPS 6 | | |
| A10650 | Locate all underground facilities | | | | | I | ! | ! | d facilities | | | 2026 Feb Mar South Lateral - NPS 6 South Lateral - NPS 6 O2-Mar-26, T Cathodic Protection, Pigging for cleaning / Cathodic Protection, Backfill Recontour, Site | ! | | |
| A10640 | Mobilization | | | | | | I Mobilizat | ion | | | Deping or installation of blind flanges) all after completed (for laterals only) Individual meter satation facilities O2-Mar-26, Tep Locate all underground facilimation Access Daylighting of buried facilimation flacing for cleaning / b Cathodic Protection, w I Dispose of waste mate Backfill Recontour, Site s | , | | | |
| A10720 | Access | 1 1 1 2 2 2 3 3 3 3 3 3 3 | | | | | | | | | | | | | |
| A10660 | Daylighting of buried facilities | | | | | | | | | | | | | | |
| A10670 | Mechanical isolation (by cutting & capping or installation of blind flanges) | | | | | | | | | | | | | | |
| A10730 | Pigging for cleaning / blind flange install after completed (for laterals only) | 2 09 | 9-Sep-25 | 10-Sep-25 | | | ■ Piggin | g for cleanin | g / blind fland | ge install afte | r completed | (for laterals on | al - NPS 6 al - NPS 6 nges) only) 7 02-Mar-26, Tepee underground facilities on ting of buried facilities anical isolation (by cu- ng for cleaning / blind dic Protection, where ose of waste materials ackfill Recontour, Site seed | ; | |
| A10740 | Cathodic Protection, where required | 1 09 | 9-Sep-25 | 09-Sep-25 | } | | I Catho | dic Protectio | n, where rec | quired | 1 | | | r Apr Apr Ar-26, Tepee Creek ground facilities buried facilities bleaning / blind flange bleaning / blind flange bleaning / waste materials tour, Site seeding, w | |
| A10680 | Removal of all above and below ground meter satation facilities | 1 11 | 1-Sep-25 | 11-Sep-25 | | | I Remo | val of all abo | ve and belo | w ground m | eter satation | facilities | | | |
| A10690 | Dispose of waste materials | 1 11 | 1-Sep-25 | 11-Sep-25 | ! | - | l Dispo | se of waste | materials | | , | Lake South Lateral - NPS 6 Illation of blind flanges) Ideted (for laterals only) ation facilities O2-Mar-26, Tep Locate all underground facility Mobilization Access Daylighting of buried facility Mechanical isolation (b) Pigging for cleaning / b Cathodic Protection, w Dispose of waste materal Backfill Recontour, Site s | · | | |
| A10630 | Backfill | 2 14 | 4-Sep-25 | 15-Sep-25 | | | ■ Bac | kfill | | Lake South MS Rainbow Lake South Lateral - NPS 6 ities cutting & capping or installation of blind flanges) id flange install after completed (for laterals only) ere required d below ground meter satation facilities ials ing, where required Locate all underground facilit Mobilization Access Daylighting of buried facilit Mechanical isolation (by Pigging for cleaning / blir Cathodic Protection, wh Dispose of waste materi Backfill Recontour, Site se | ; | | | | |
| A10700 | Recontour, Site seeding, where required | 2 16 | 6-Sep-25 | 17-Sep-25 | | | I Re | contour, Site | seeding, wh | ere required | | Lake South Lateral - NPS 6 Illation of blind flanges) Ieted (for laterals only) ation facilities O2-Mar-26, Teper Locate all underground faciliti Mobilization Access Daylighting of buried faciliti Mechanical isolation (by only) Pigging for cleaning / blint Cathodic Protection, who | | | |
| A10710 | Demobilization | 1 19 | 9-Sep-25 | 19-Sep-25 | | | I De | mobilization | | | | | ļ | | |
| Tepee Cree | k Lateral - NPS 8 | 28 30 | 0-Jan-26 | 02-Mar-26 | | | | 1 1 1 | | | ▼ | C | 2-Mar-26 | NPS 6 P-Mar-26, Tepee Cree erground facilities al isolation (by cutting r cleaning / blind flanc Protection, where rec of waste materials ill ontour, Site seeding, | ek Lateral |
| A10910 | Locate all underground facilities | 2 30 | 0-Jan-26 | 31-Jan-26 | | ! | . 7 | | ! ! | | | on of blind flanges) ed (for laterals only) on facilities 02-Mar-26, Tell Locate all underground face Mobilization Access Daylighting of buried face Mechanical isolation (In Pigging for cleaning / In Cathodic Protection, In Dispose of waste main In Backfill Recontour, Site | l facilities | | |
| A10900 | Mobilization | 1 01 | 1-Feb-26* | 01-Feb-26 | | i | | ! ! | | | į | Mobilization | į | i | |
| A10980 | Access | 6 01 | 1-Feb-26 | 06-Feb-26 | | | | ! | | | | Access | 1 | | |
| A10920 | Daylighting of buried facilities | 6 02 | 2-Feb-26 | 07-Feb-26 | | į | | ! ! | | | | Daylighting | g of burie | l facilities | |
| A10930 | Mechanical isolation (by cutting & capping or installation of blind flanges) | 2 09 | 9-Feb-26 | 10-Feb-26 | | | | 1 1 1 | | | 1 | Mechani | cal isolatic | n (by cuttin | g & cappino |
| A10990 | Pigging for cleaning / blind flange install after completed (for laterals only) | 2 10 | 0-Feb-26 | 11-Feb-26 | : | -1 | | i ! | | | i ! | Pigging f | or cleanir | g / blind flar | ige install a |
| A11000 | Cathodic Protection, where required | 1 10 | 0-Feb-26 | 10-Feb-26 | 1 | | | 1 1 1 | | | 1 | Cathodic | Protection | n, where re | quired |
| A10950 | Dispose of waste materials | 1 11 | 1-Feb-26 | 11-Feb-26 | | 1 | 1 | i I I | | | i ! | l Dispose | of waste | materials | |
| A10890 | Backfill | 2 19 | 9-Feb-26 | 20-Feb-26 | | | | ! ! ! | | | 1 | ■ Back | :fill | ! ! | |
| A10960 | Recontour, Site seeding, where required | 2 24 | 4-Feb-26 | 25-Feb-26 | | | | 1 1 1 | | | | | contour, S | Site seeding | , where rec |
| A10970 | Demobilization | 1 02 | 2-Mar-26 | 02-Mar-26 | | | . | ; : | ;; ; | | { } | l E | Demobiliza | tion | |