



450 - 1 Street SW
Calgary, Alberta T2P 5H1

Tel: (403) 920-2940
E-mail: nicole_prince@tcenergy.com

April 16, 2026

Filed Electronically

Canada Energy Regulator
Suite 210, 517 Tenth Avenue SW
Calgary, Alberta T2R 0A8

Attention: Ramona Sladic, Secretary of the Commission

Dear Ramona Sladic:

**Re: NGTL GP Ltd. (NGTL GP), as general partner on behalf of
NGTL Limited Partnership
2025 Meter Stations and Laterals Abandonment Program (Program or
2025 Abandonment Program)
Order ZO-001-2006 (Order)
Condition 5: Detailed Schedules
File No.: 6502959**

In accordance with the condition of the Order,¹ NGTL GP submits the current abandonment schedules which identifies major activities applicable to each site.

NGTL GP notes that the Order directs NGTL GP to notify the Canada Energy Regulator (CER) of any modifications to the schedules as they occur. Due to the nature of the work and availability of regional resources (specifically gas handling), changes to the schedule are expected to occur with limited notice.

As such, and consistent with its approach for schedule updates with previous Abandonment Programs, NGTL GP proposes to provide the CER with quarterly (end of each quarter starting June 2026) schedule updates through the course of Abandonment Activities.²

NGTL GP confirms it will work with potentially affected stakeholders as schedule changes occur and as Abandonment Activities progress.

For enquiries, please contact me at (403) 920-2940 or at nicole_prince@tcenergy.com.

Yours truly,

**NGTL GP Ltd., as general partner on behalf of
NGTL Limited Partnership**

Original signed by

Nicole Prince
Regulatory Project Manager,
Regulatory Facilities, Canadian Natural Gas Pipelines

Attachment

¹ Filing ID: C38592-3.

² Abandonment Activities, as defined in NGTL GP's application, as the physical work to abandon the Facilities, whether by removal or in-place.

2025 Abandonment - CER condition 5

Date Date: 09-Apr-26

Date Printed: 13-Apr-26 14:15

Activity ID	Activity Name	Remaining Duration	Start	Finish	2026												2027												2028		
					Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar			
2025 Abandonment CER Condition 5					24-Aug-27, 2025 Abandonment CER Cond																										
Rocky Mountain					24-Aug-27, Rocky Mountain																										
Medicine Hat Hbog Lateral (NPS 6 1963)					14-Jul-26, Medicine Hat Hbog Lateral (NPS 6 1963)																										
A19490	Locate all underground facilities	2.0d	16-May-26	17-May-26	Locate all underground facilities																										
A19510	Mobilization	1.0d	19-May-26*	19-May-26	Mobilization																										
A19500	Access	1.0d	20-May-26	20-May-26	Access																										
A19520	Daylighting of buried facilities	5.0d	22-May-26	30-May-26	■ Daylighting of buried facilities																										
A19530	Mechanical isolation (by cutting & capping or installation of blind flanges)	3.0d	11-Jun-26*	13-Jun-26	■ Mechanical isolation (by cutting & capping or installation of blind flanges)																										
A19540	Remove Cathodic Protection, where required	5.0d	14-Jun-26	24-Jun-26	■ Remove Cathodic Protection, where required																										
A19550	Pigging for cleaning / blind flange install after completed (for laterals only)	5.0d	25-Jun-26	29-Jun-26	■ Pigging for cleaning / blind flange install after completed (for laterals only)																										
A19560	Dispose of waste materials	5.0d	30-Jun-26	04-Jul-26	■ Dispose of waste materials																										
A19570	Backfill	4.0d	05-Jul-26	08-Jul-26	■ Backfill																										
A19580	Recontour, Site seeding, where required	4.0d	09-Jul-26	12-Jul-26	■ Recontour, Site seeding, where required																										
A19590	Demobilization	1.0d	14-Jul-26	14-Jul-26	Demobilization																										
Hanna RMS					07-Oct-26, Hanna RMS																										
A20290	Locate all underground facilities	2.0d	08-Jun-26	09-Jun-26	Locate all underground facilities																										
A20300	Mobilization	1.0d	09-Jun-26*	09-Jun-26	Mobilization																										
A20310	Access	1.0d	10-Jun-26	10-Jun-26	Access																										
A20320	Daylighting of buried facilities	5.0d	11-Jun-26	15-Jun-26	■ Daylighting of buried facilities																										
A20330	Mechanical isolation (by cutting & capping or installation of blind flanges)	7.0d	13-Jul-26*	19-Jul-26	■ Mechanical isolation (by cutting & capping or installation of blind flanges)																										
A20340	Remove Cathodic Protection, where required	15.0d	20-Jul-26	03-Aug-26	■ Remove Cathodic Protection, where required																										
A20350	Removal of all above and below ground meter station facilities	15.0d	20-Jul-26	03-Aug-26	■ Removal of all above and below ground meter station facilities																										
A20360	Pigging for cleaning / blind flange install after completed (for laterals only)	15.0d	04-Aug-26	18-Aug-26	■ Pigging for cleaning / blind flange install after completed (for laterals only)																										
A20370	Dispose of waste materials	15.0d	21-Aug-26	05-Sep-26	■ Dispose of waste materials																										
A20380	Backfill	15.0d	07-Sep-26	22-Sep-26	■ Backfill																										
A20390	Recontour, Site seeding, where required	14.0d	22-Sep-26	06-Oct-26	■ Recontour, Site seeding, where required																										
A20400	Demobilization	1.0d	06-Oct-26	07-Oct-26	Demobilization																										
Taplow RMS					07-Oct-26, Taplow RMS																										
A21200	Locate all underground facilities	2.0d	08-Jun-26	09-Jun-26	Locate all underground facilities																										
A21210	Mobilization	1.0d	09-Jun-26*	09-Jun-26	Mobilization																										
A21220	Access	1.0d	10-Jun-26	10-Jun-26	Access																										
A21230	Daylighting of buried facilities	5.0d	11-Jun-26	15-Jun-26	■ Daylighting of buried facilities																										
A21240	Mechanical isolation (by cutting & capping or installation of blind flanges)	7.0d	13-Jul-26*	19-Jul-26	■ Mechanical isolation (by cutting & capping or installation of blind flanges)																										
A21250	Remove Cathodic Protection, where required	15.0d	20-Jul-26	03-Aug-26	■ Remove Cathodic Protection, where required																										
A21260	Removal of all above and below ground meter station facilities	15.0d	20-Jul-26	03-Aug-26	■ Removal of all above and below ground meter station facilities																										
A21270	Pigging for cleaning / blind flange install after completed (for laterals only)	15.0d	04-Aug-26	18-Aug-26	■ Pigging for cleaning / blind flange install after completed (for laterals only)																										
A21280	Dispose of waste materials	15.0d	21-Aug-26	05-Sep-26	■ Dispose of waste materials																										
A21290	Backfill	15.0d	07-Sep-26	22-Sep-26	■ Backfill																										
A21300	Recontour, Site seeding, where required	14.0d	22-Sep-26	06-Oct-26	■ Recontour, Site seeding, where required																										
A21310	Demobilization	1.0d	06-Oct-26	07-Oct-26	Demobilization																										
Craigmyle Lateral (NPS 4 1984), Craigmyle Lateral Loop (NPS 6 1988), Craigmyle MS					15-Sep-26, Craigmyle Lateral (NPS 4 1984), Craigmyle Lateral Loop (NPS 6 1988), Craigmyle MS																										
A22400	Locate all underground facilities	2.0d	20-Jul-26	21-Jul-26	Locate all underground facilities																										
A22410	Mobilization	1.0d	21-Jul-26*	21-Jul-26	Mobilization																										
A22420	Access	1.0d	22-Jul-26	22-Jul-26	Access																										
A22430	Daylighting of buried facilities	5.0d	23-Jul-26	27-Jul-26	■ Daylighting of buried facilities																										
A22440	Mechanical isolation (by cutting & capping or installation of blind flanges)	5.0d	25-Aug-26*	29-Aug-26	■ Mechanical isolation (by cutting & capping or installation of blind flanges)																										
A22450	Remove Cathodic Protection, where required	2.0d	30-Aug-26	31-Aug-26	■ Remove Cathodic Protection, where required																										
A22460	Removal of all above and below ground meter station facilities	3.0d	30-Aug-26	01-Sep-26	■ Removal of all above and below ground meter station facilities																										

■ Actual Work
 ■ Critical Remaining Work
 ▼ Summary
■ Remaining Work
 ◆ Milestone

2025 Abandonment - CER condition 5

Date Date: 09-Apr-26

Date Printed: 13-Apr-26 14:15

Activity ID	Activity Name	Remaining Duration	Start	Finish	2026												2027												2028		
					Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar			
Chisholm Mills MS					▼ 26-Jun-26, Chisholm Mills MS																										
A23350	Locate all underground facilities	2.0d	14-Jun-26	15-Jun-26	Locate all underground facilities																										
A23360	Mobilization	1.0d	15-Jun-26*	15-Jun-26	Mobilization																										
A23370	Access	1.0d	16-Jun-26	16-Jun-26	Access																										
A23380	Daylighting of buried facilities	2.0d	17-Jun-26	18-Jun-26	■ Daylighting of buried facilities																										
A23390	Mechanical isolation (by cutting & capping or installation of blind flanges)	2.0d	18-Jun-26	19-Jun-26	■ Mechanical isolation (by cutting & capping or installation of blind flanges)																										
A23400	Remove Cathodic Protection, where required	1.0d	23-Jun-26	23-Jun-26	Remove Cathodic Protection, where required																										
A23430	Dispose of waste materials	1.0d	24-Jun-26	24-Jun-26	Dispose of waste materials																										
A23440	Backfill	1.0d	24-Jun-26	24-Jun-26	Backfill																										
A23450	Recontour, Site seeding, where required	1.0d	25-Jun-26	25-Jun-26	Recontour, Site seeding, where required																										
A23460	Demobilization	1.0d	26-Jun-26	26-Jun-26	Demobilization																										
Craigend East Lateral & MS, Craigend MS & PTI					▼ 22-Jul-26, Craigend East Lateral & MS, Craigend MS & PTI																										
A23470	Locate all underground facilities	2.0d	02-Jul-26	03-Jul-26	Locate all underground facilities																										
A23480	Mobilization	1.0d	03-Jul-26*	03-Jul-26	Mobilization																										
A23490	Access	1.0d	04-Jul-26	04-Jul-26	Access																										
A23500	Daylighting of buried facilities	5.0d	05-Jul-26	09-Jul-26	■ Daylighting of buried facilities																										
A23510	Mechanical isolation (by cutting & capping or installation of blind flanges)	6.0d	10-Jul-26*	15-Jul-26	■ Mechanical isolation (by cutting & capping or installation of blind flanges)																										
A23520	Remove Cathodic Protection, where required	2.0d	16-Jul-26	17-Jul-26	Remove Cathodic Protection, where required																										
A23530	Removal of all above and below ground meter station facilities	2.0d	16-Jul-26	17-Jul-26	Removal of all above and below ground meter station facilities																										
A23540	Pigging for cleaning / blind flange install after completed (for laterals only)	2.0d	17-Jul-26	18-Jul-26	Pigging for cleaning / blind flange install after completed (for laterals only)																										
A23550	Dispose of waste materials	2.0d	18-Jul-26	19-Jul-26	Dispose of waste materials																										
A23560	Backfill	2.0d	19-Jul-26	20-Jul-26	Backfill																										
A23570	Recontour, Site seeding, where required	2.0d	20-Jul-26	21-Jul-26	Recontour, Site seeding, where required																										
A23580	Demobilization	1.0d	22-Jul-26	22-Jul-26	Demobilization																										
Debolt Lateral & MS Bundle					▼ 13-Sep-26, Debolt Lateral & MS Bundle																										
A23590	Locate all underground facilities	2.0d	24-Jul-26	25-Jul-26	Locate all underground facilities																										
A23600	Mobilization	1.0d	25-Jul-26*	25-Jul-26	Mobilization																										
A23610	Access	1.0d	26-Jul-26	26-Jul-26	Access																										
A23620	Daylighting of buried facilities	5.0d	27-Jul-26	04-Aug-26	■ Daylighting of buried facilities																										
A23630	Mechanical isolation (by cutting & capping or installation of blind flanges)	5.0d	01-Aug-26*	05-Aug-26	■ Mechanical isolation (by cutting & capping or installation of blind flanges)																										
A23640	Remove Cathodic Protection, where required	6.0d	07-Aug-26	12-Aug-26	■ Remove Cathodic Protection, where required																										
A23650	Removal of all above and below ground meter station facilities	6.0d	07-Aug-26	12-Aug-26	■ Removal of all above and below ground meter station facilities																										
A23660	Pigging for cleaning / blind flange install after completed (for laterals only)	6.0d	08-Aug-26	13-Aug-26	■ Pigging for cleaning / blind flange install after completed (for laterals only)																										
A23670	Dispose of waste materials	6.0d	16-Aug-26	25-Aug-26	■ Dispose of waste materials																										
A23680	Backfill	6.0d	28-Aug-26	03-Sep-26	■ Backfill																										
A23690	Recontour, Site seeding, where required	6.0d	06-Sep-26	11-Sep-26	■ Recontour, Site seeding, where required																										
A23700	Demobilization	1.0d	13-Sep-26	13-Sep-26	Demobilization																										
September Lake North Lateral (NPS 6 1976), September Lake North MS					▼ 20-Aug-26, September Lake North Lateral (NPS 6 1976), September Lake North MS																										
A23710	Locate all underground facilities	2.0d	30-Jul-26	04-Aug-26	■ Locate all underground facilities																										
A23720	Mobilization	1.0d	04-Aug-26*	04-Aug-26	Mobilization																										
A23730	Access	1.0d	05-Aug-26	05-Aug-26	Access																										
A23740	Daylighting of buried facilities	5.0d	06-Aug-26	10-Aug-26	■ Daylighting of buried facilities																										
A23750	Mechanical isolation (by cutting & capping or installation of blind flanges)	5.0d	10-Aug-26*	14-Aug-26	■ Mechanical isolation (by cutting & capping or installation of blind flanges)																										
A23760	Remove Cathodic Protection, where required	1.0d	15-Aug-26	15-Aug-26	Remove Cathodic Protection, where required																										
A23770	Removal of all above and below ground meter station facilities	1.0d	15-Aug-26	15-Aug-26	Removal of all above and below ground meter station facilities																										
A23780	Pigging for cleaning / blind flange install after completed (for laterals only)	1.0d	16-Aug-26	16-Aug-26	Pigging for cleaning / blind flange install after completed (for laterals only)																										
A23790	Dispose of waste materials	1.0d	17-Aug-26	17-Aug-26	Dispose of waste materials																										
A23800	Backfill	1.0d	18-Aug-26	18-Aug-26	Backfill																										

■ Actual Work
 ■ Critical Remaining Work
 ▼ Summary
■ Remaining Work
 ◆ Milestone

