



450 - 1 Street SW
Calgary, Alberta T2P 5H1

Tel: (403) 920-7425
E-mail: kenneth_pountney@tcenergy.com

September 24, 2026

Filed Electronically

Canada Energy Regulator
Suite 210, 517 Tenth Avenue SW
Calgary, Alberta T2R 0A8

Attention: Ramona Sladic, Secretary of the Commission

Dear Ramona Sladic:

**Re: NGTL GP Ltd., as general partner on behalf of
NGTL Limited Partnership (collectively, NGTL)
2025 Pipelines and Associated Facilities Decommissioning Program
Order MO-014-2026 (Order)
Condition 4: Detailed Schedules – Update No. 2
File No.: 6503130**

In accordance with the condition of the Order,¹ on April 20, 2026, NGTL submitted the decommissioning schedules which identified major activities applicable to each site.² NGTL noted in its submission, that due to the nature of the work and availability of regional resources (specifically gas handling), changes to the schedule are expected to occur with limited notice, and NGTL proposed to provide the Canada Energy Regulator with quarterly updates starting the end of June 2026.

As such, NGTL provides Update No. 2 as shown in Attachment 1. NGTL will provide its next update (Update No. 3) in December 2026.

NGTL continues to work with potentially affected stakeholders as schedule changes occur and as Decommissioning Activities progress.

For enquiries, please contact me at (403) 920-7425 or at kenneth_pountney@tcenergy.com.

Yours truly,

NGTL GP Ltd., as general partner on behalf of NGTL Limited Partnership

Original signed by

Kenneth Pountney
Regulatory Project Manager,
Regulatory Facilities, Canadian Natural Gas Pipelines

Attachment

¹ Filing ID: C38689.

² Filing ID: C38959.

		2025 Decommissioning Program										Date Date: 16-Sep-26														
Activity ID	Activity Name	Original Duration	Start	Finish	2026						2027															
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug							
	A25400	Modify Cathodic Protection, where required	3d	11-Nov-26	13-Nov-26						Modify Cathodic Protection, where required															
	A25410	Dispose of waste materials	3d	12-Nov-26	14-Nov-26						Dispose of waste materials															
	A25420	Backfill	3d	13-Nov-26	15-Nov-26						Backfill															
	A25430	Recontour, Site seeding, where required	3d	14-Nov-26	16-Nov-26						Recontour, Site seeding, where required															
	A25440	Demobilization	1d	18-Nov-26	18-Nov-26						Demobilization															
	Kirby B Lateral		17d	29-Nov-26	18-Dec-26							18-Dec-26, Kirby B Lateral (NPS 8 1981)														
	A25460	Locate all underground facilities	2d	29-Nov-26	30-Nov-26						Locate all underground facilities															
	A25450	Mobilization	1d	01-Dec-26*	01-Dec-26						Mobilization															
	A25470	Access	2d	02-Dec-26	03-Dec-26						Access															
	A25480	Daylighting of buried facilities	6d	03-Dec-26	08-Dec-26						Daylighting of buried facilities															
	A25490	Mechanical isolation (by cutting & capping or installation of blind flanges)	4d	08-Dec-26*	11-Dec-26						Mechanical isolation (by cutting & capping or installation of blind flanges)															
	A25500	Pigging for cleaning / blind flange install after completed (for laterals only)	3d	09-Dec-26	11-Dec-26						Pigging for cleaning / blind flange install after completed (for laterals only)															
	A25510	Cathodic Protection, where required	3d	10-Dec-26	12-Dec-26						Cathodic Protection, where required															
	A25520	Dispose of waste materials	3d	11-Dec-26	13-Dec-26						Dispose of waste materials															
	A25530	Backfill	3d	12-Dec-26	14-Dec-26						Backfill															
	A25540	Recontour, Site seeding, where required	3d	13-Dec-26	15-Dec-26						Recontour, Site seeding, where required															
	A25550	Demobilization	1d	18-Dec-26	18-Dec-26						Demobilization															
Actual Work Remaining Work			Critical Remaining Work Milestone			Summary			Page 4 of 4										TASK filter: All Activities					© Oracle Corporation		