



450 - 1 Street SW
Calgary, Alberta T2P 5H1

Tel: (403) 920-6296
Fax: (403) 920-2347
Email: dan_wyman@transcanada.com

March 3, 2017

Filed Electronically

National Energy Board
Suite 210, 517 Tenth Avenue SW
Calgary, AB T2R 0A8

Attention: Ms. Sheri Young, Secretary of the Board

Dear Ms. Young:

**Re: NOVA Gas Transmission Ltd. (NGTL)
Towerbirch Expansion Project (Project)
NEB Report GH-003-2015 (Report)
NEB File OF-Fac-Gas-N081-2015-16 02
Appendix II and III, Condition 6 and Condition 7 –
Commitment Tracking Table No. 1**

In accordance with the Report for the Project issued by the National Energy Board (NEB or Board) on October 6, 2016, NGTL encloses its Commitment Tracking Table No. 1. Please note that this submission is in response to both Section 52 Condition 6 and Section 58 Condition 7 located in Appendices II and III of the Report. Subsequent versions of this table will be filed monthly and made available at the construction office once it has been established.

If the Board requires additional information with respect to this filing, please contact me at (403) 920-6296 or by email at dan_wyman@transcanada.com.

Yours truly,
NOVA Gas Transmission Ltd.

Original Signed By

Daniel RK Wyman
Regulatory Project Manager
Regulatory, Canadian Gas Pipelines

| Commitment Number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | NGTL Group Accountable | Comments |
|-------------------|----------------------------------|-------------------------------|--|--|---------------------------------|----------|------------------|------------------------|---|
| AR_1 | Doig River First Nations | Aboriginal Engagement Matters | NGTL commits to provide capacity funding for engagement and the completion of a community-led Traditional Land Use (TLU) study | Application, Appendix 13-1: Aboriginal Engagement Logs | A4T0Y1, A4T0Y8 | Complete | Pre-Construction | Indigenous Relations | <ul style="list-style-type: none">• NGTL and DRFN executed a Project-specific Engagement Capacity Funding Agreement in July 2016• NGTL and KLCN executed a TEK/TLU Study Protocol Agreement in August 2015 |
| AR_2 | Duncan’s First Nation | Aboriginal Engagement Matters | NGTL commits to provide capacity funding for a community-led TLU study | Application, Appendix 13-1: Aboriginal Engagement Logs Additional Written Evidence and TK Supplemental Report | A4T0Y1, A4T0Y8, A4Y9W5, A4X6I4 | Complete | Pre-Construction | Indigenous Relations | <ul style="list-style-type: none">• DFN indicated to NGTL that they would prefer to conduct a Map Review and Site Assessment instead of TLU study.• NGTL and DRFN executed an Agreement for the above activities in September 2016 |
| AR_3 | Horse Lake First Nation | Aboriginal Engagement Matters | NGTL commits to provide capacity funding for a community-led TLU study | Application, Appendix 13-1: Aboriginal Engagement Logs | A4T0Y1, A4T0Y8 | Complete | Pre-Construction | Indigenous Relations | <ul style="list-style-type: none">• HLFN indicated to NGTL that they would prefer to conduct a Map Review and Site Assessment instead of TLU study.• NGTL and HLFN executed an Agreement for the above activities in September 2015 |
| AR_4 | Kelly Lake Cree Nation | Aboriginal Engagement Matters | NGTL commits to provide capacity funding for engagement and the completion of a community-led TLU study | Application, Appendix 13-1: Aboriginal Engagement Logs | A4T0Y1, A4T0Y8 | Complete | Pre-Construction | Indigenous Relations | <ul style="list-style-type: none">• NGTL and KLCN executed a Project-specific Engagement Capacity Funding Agreement in April 2015• NGTL and KLCN executed a TEK/TLU Study Protocol Agreement in October 2015 |
| AR_5 | McLeod Lake Indian Band | Aboriginal Engagement Matters | NGTL commits to provide capacity funding for engagement and a community-led TLU study | Application, Appendix 13-1: Aboriginal Engagement Logs, Additional Written Evidence and TK Supplemental | A4T0Y1, A4T0Y8, A4X6I4, A4Y9W5 | N/A | Pre-Construction | Indigenous Relations | <ul style="list-style-type: none">• MLIB has declined to provide a TLU Study, therefore this commitment no longer applies. |
| AR_6 | Métis Nation of Alberta Region 6 | Aboriginal Engagement Matters | NGTL commits to provide capacity funding for engagement on the Project and the completion of a community-led TLU study | Application, Appendix 13-1: Aboriginal Engagement Logs, Additional Written Evidence and TK Supplemental | A4T0Y1, A4T0Y8, A4X6I4, A4Y9W5 | Complete | Pre-Construction | Indigenous Relations | <ul style="list-style-type: none">• NGTL and MNA R6 executed a Project-specific Engagement Capacity Funding Agreement in June 2015• NGTL and KLCN executed a TU Study Protocol Agreement in August 2016 |
| AR_7 | Métis Nation of British Columbia | Aboriginal Engagement Matters | NGTL commits to provide capacity funding for a community-led TLU study | Application, Appendix 13-1: Aboriginal Engagement Logs | A4T0Y1, A4T0Y8 | Complete | Pre-Construction | Indigenous Relations | <ul style="list-style-type: none">• NGTL and MNBC executed a TEK/TLU Study Protocol Agreement in July 2015 |
| AR_8 | Saulteau First Nations | Aboriginal Engagement Matters | NGTL commits to provide capacity funding for engagement on the Project and the completion of a community-led TLU study | Application, Appendix 13-1: Aboriginal Engagement Logs, Additional Written Evidence | A4T0Y1, A4T0Y8, A4X6I4 | Complete | Pre-Construction | Indigenous Relations | <ul style="list-style-type: none">• SFN indicated to NGTL that they no longer required a TLU study to be completed and instead requested funding to conduct a site visit• NGTL and SFN executed a Letter of Agreement for funding to conduct the site visit in October 2015• SFN has not responded to NGTL regarding further interest in capacity funding |
| AR_9 | West Moberly First Nations | Aboriginal Engagement Matters | NGTL commits to provide capacity funding for engagement and a community-led TLU study. | Application, Appendix 13-1: Aboriginal Engagement Logs, Additional Written Evidence and TK Supplemental Report | A4T0Y1, A4T0Y8, A4X6I4, A4Y9W5 | Complete | Pre-Construction | Indigenous Relations | <ul style="list-style-type: none">• NGTL and WMFN executed a Project-specific Engagement Capacity Funding Agreement in June 2016• NGTL and WMFN executed a TEK/TLU Study Protocol Agreement in June 2016 |

| Commitment Number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | NGTL Group Accountable | Comments |
|-------------------|---|-------------------------------|--|---|---------------------------------|----------|------------------|------------------------|---|
| AR_10 | British Columbia Métis Federation | Aboriginal Engagement Matters | NGTL committed to conduct mapping workshops with BCMF-affiliated communities to identify areas of interest and concern. | Application, Appendix 13-1: Aboriginal Engagement Logs | A4T0Y1, A4T0Y8 | Complete | Pre-Construction | Indigenous Relations | <ul style="list-style-type: none">• NGTL and BCMF affiliated communities met and completed a mapping workshop in Q4 2014 |
| AR_11 | Métis Nation of British Columbia | Aboriginal Engagement Matters | NGTL commits to meet with MNBC chartered communities closest to the Project and conduct mapping workshops with MNBC chartered communities to identify areas of interest and concern to be visited during a site visit. | Application, Appendix 13-1: Aboriginal Engagement Logs | A4T0Y1, A4T0Y8 | Complete | Pre-Construction | Indigenous Relations | <ul style="list-style-type: none">• NGTL met with BCMF chartered communities to complete mapping workshops in Q4 2014 and Q1 2015 |
| AR_12 | Blueberry River First Nations | Aboriginal Engagement Matters | NGTL commits to providing capacity funding for the Project, including funding for a community-led TLU study. | Additional Written Evidence, Traditional Knowledge (TK) Supplemental Report, Reply Evidence | A4X6I4, A4Y9W5, A4Z8S6 | Complete | Pre-Construction | Indigenous Relations | <ul style="list-style-type: none">• NGTL and BRFN executed a Project-specific Engagement Capacity Funding Agreement in July 2016• NGTL and BRFN executed a TEK/TLU Study Protocol Agreement in June 2016 |
| AR_13 | Prophet River First Nation | Aboriginal Engagement Matters | NGTL commits to provide capacity funding for engagement and a community-led TLU Study and/ or site visits to the Kiskatinaw River | Additional Written Evidence, TK Supplemental Report | A4X6I4, A4Y9W5 | Complete | Pre-Construction | Indigenous Relations | <ul style="list-style-type: none">• NGTL and PRFN executed a TEK/TLU Study Protocol Agreement in Dec 2016• PRFN did not respond to NGTL regarding engagement capacity Funding |
| AR_14 | Saulteau First Nations | Aboriginal Engagement Matters | NGTL commits to provide capacity funding to conduct site visits to areas identified as potentially culturally significant along the ROW | Additional Written Evidence | A4X6I4 | Complete | Pre-Construction | Indigenous Relations | <ul style="list-style-type: none">• NGTL and SFN executed a Letter of Agreement for funding to conduct the site visit in October 2015 |
| AR_15 | Saulteau First Nations | Aboriginal Engagement Matters | NGTL commits to provide Saulteau First Nations with regular updates or special notifications with respect to construction activities. | Response to SFN 2.4 c) | A4Y1K9 | Ongoing | Construction | Indigenous Relations | |
| AR_16 | Saulteau First Nations | Aboriginal Engagement Matters | NGTL commits to follow NGTL's Heritage Resource Contingency Plan, Human Remains Discovery Contingency Plan and TLU Sites Discovery Contingency Plan (in addition to all additional applicable legislation) to ensure heritage sites and TLU sites are not disturbed during construction. | Response to SFN 2.4 d) | A4Y1K9 | Ongoing | Construction | Environmental Planning | |
| AR_17 | Blueberry River First Nations / All Aboriginal Communities | Aboriginal Engagement Matters | NGTL commits to implement enhancement measures described in Section 13.5 of the Application to maximize employment, education and training for Aboriginal communities | Reply Evidence | A4Z8S6 | Ongoing | Pre-Construction | Indigenous Relations | |
| AR_18 | Ft St John Métis Society, West Moberly First Nations, National Energy Board | Environmental Matters | NGTL will consider using Twin Sisters Nursery as a supplier of native seeds provided Twin Sisters Nursery have an inventory of the native seed mixes required by the Project. | Reply Evidence and Oral Hearing | A4Z8S6, A5C319 | Planned | Pre-Construction | Environmental Planning | |
| AR_19 | Saulteau First Nations | Environmental Matters | NGTL commits to implement the Wildlife Species of Concern Discovery Contingency Plan if a previously unidentified important wildlife habitat tree (associated with a species of concern) is encountered prior to construction. | Reply Evidence | A4Z8S6 | Ongoing | Pre-Construction | Environmental Planning | |

| Commitment Number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | NGTL Group Accountable | Comments |
|-------------------|-----------------------------------|-------------------------------|--|-------------------------|---------------------------------|----------|--|------------------------|--|
| AR_20 | Saulteau First Nations | Environmental Matters | NGTL will include any wildlife trails or other locations appropriate for wildlife gaps, which were identified in TLU studies, in the Environmental Alignment Sheets and EPP prepared prior to construction. | Reply Evidence | A4Z8S6 | Ongoing | Pre-Construction | Environmental Planning | |
| AR_21 | Saulteau First Nations | Environmental Matters | NGTL commits to provide an updated Project-specific Breeding Bird and Nest Management Plan (BBNMP) as part of the final EPP filed with the Board prior to construction. | Reply Evidence | A4Z8S6 | Complete | Pre-Construction | Environmental Planning | The updated Project-specific BBNMP was filed with the NEB as part of the Final Environmental Protection Plan (EPP) and Final Environmental Alignment Sheets (EAS) in Q1 2017 (NEB Filing ID: A81254). |
| AR_22 | Saulteau First Nations | Aboriginal Engagement Matters | NGTL commits to consider additional information gathered through ongoing engagement for incorporation into Project planning, including the ESA and EPP, as appropriate. | Reply Evidence | A4Z8S6 | Ongoing | Pre-Construction | Indigenous Relations | |
| AR_23 | West Moberly First Nations | Aboriginal Engagement Matters | NGTL commits to address concerns and establish appropriate mitigation measures if sensitive areas are identified in WMFN's TLU study. | Reply Evidence | A4Z8S6 | Planned | Pre-Construction | Indigenous Relations | |
| AR_24 | West Moberly First Nations | Environmental Matters | NGTL commits to review any future revisions to temporary access roads to confirm if there are any effects on riparian and aquatics environments. | Reply Evidence | A4Z8S6 | Ongoing | Pre-Construction | Environmental Planning | |
| AR_25 | All Aboriginal Communities | Environmental Matters | NGTL commits to not disturb the potential bear den observed at KP 5.15 of the Tower Lake Section. | TK Supplemental Report | A4Y9W5 | Complete | Pre-Construction | Environmental Planning | <ul style="list-style-type: none">avoidance of the den was confirmed by ground surveyavoidance of the den was included in the -Final EPP and final EAS were filed with the NEB in Q1 2017 (NEB Filing ID: A81254) |
| AR_26 | Horse Lake First Nation | Environmental Matters | NGTL commits to implement the Breeding Bird and Nest Management Plan (Annex F of the EPP January 2017) in the event of clearing or construction activities within the primary nesting period of migratory birds | TK Supplemental Report | A4Y9W5 | Planned | Construction | Environmental Planning | |
| AR_27 | Horse Lake First Nation | Aboriginal Engagement Matters | NGTL committed to provide HLFN with the construction schedule and an opportunity to harvest the Diamond Willow Fungus identified within KP 26 to 26.5 | TK Supplemental Report | A4Y9W5 | Complete | Pre-Construction | Indigenous Relations | <ul style="list-style-type: none">NGTL provided HLFN with a construction schedule on September 15, 2016HNFL harvested diamond willow fungus from the ROW in July 2016 |
| AR_28 | British Columbia Métis Federation | Aboriginal Engagement Matters | NGTL committed to provide capacity funding for Project engagement activities. | Application | A4T0Y1 | Complete | Pre-Construction | Indigenous Relations | NGTL and BCMF executed a work plan letter of agreement for capacity funding Agreement in October 2014. |
| AR_29 | National Energy Board | Aboriginal Engagement Matters | NGTL committed to implement NGTL's Aboriginal Construction Training Program for the Project. | Oral Hearing | A5C3I9 | Ongoing | Pre-Construction through Post-Construction | Indigenous Relations | |
| ENG_1 | National Energy Board | Design Matters | The Project will be designed, constructed, and operated in accordance with the requirements of the Onshore Pipeline Regulations (OPR) and Canadian Standards Association (CSA) Z662-15. If there are any inconsistencies between the OPR and CSA Z662-15, the OPR will govern. | Application Section 1.4 | A4T0Y1 | Ongoing | Pre-Construction / Construction | Project Engineering | |

| Commitment Number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | NGTL Group Accountable | Comments |
|-------------------|-----------------------|----------------------|--|---------------------------|---------------------------------|---------|---------------------------------|-----------------------------|----------|
| ENG_2 | National Energy Board | Design Matters | The Project will be designed, constructed and operated in accordance with the provisions of the OPR, and industry standards listed in Table 7 2 | Application Section 7.2.1 | A4T0Y1 | Ongoing | Pre-Construction / Construction | Project Engineering | |
| ENG_3 | National Energy Board | Design Matters | The Project will be designed, constructed and operated in accordance with TransCanada specifications listed in Table 7 3. All TransCanada specifications comply with the OPR and industry codes and standards. | Application Section 7.2.2 | A4T0Y1 | Ongoing | Pre-Construction / Construction | Project Engineering | |
| ENG_4 | National Energy Board | Design Matters | TransCanada will provide technical oversight for pipeline engineering and technical activities, and will also ensure coordination with prime contractors and other third party engineering consultants to ensure that TransCanada's engineering specifications and project requirements are met. | Application Section 7.2.3 | A4T0Y1 | Ongoing | Pre-Construction / Construction | Project Engineering | |
| ENG_5 | National Energy Board | Design Matters | All purchased items and contracted services will be obtained from suppliers and contractors of assessed capabilities who have been pre-qualified in accordance with TransCanada's internal supplier management and pre-qualification procedures or have been pre-qualified by a prime contractor to TransCanada. | Application Section 7.2.3 | A4T0Y1 | Ongoing | Pre-Construction | Project Engineering | |
| ENG_6 | National Energy Board | Construction Matters | During construction, each prime contractor will be responsible for ensuring the work performed is in accordance with contract documents, Project design, applicable standards, specifications and procedures, and the Project specific quality plan. TransCanada inspectors will monitor all construction activities to ensure compliance. | Application Section 7.2.3 | A4T0Y1 | Planned | Construction | Pipeline Project Management | |
| ENG_7 | National Energy Board | Engineering Matters | Design changes during construction will be managed in accordance with the appropriate change management procedures and in accordance with TransCanada's standard engineering practices. | Application Section 7.2.3 | A4T0Y1 | Ongoing | Construction | Project Engineering | |

| Commitment Number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | NGTL Group Accountable | Comments |
|-------------------|-----------------------|----------------------|---|---------------------------|---------------------------------|---------|---------------------------------|----------------------------------|----------|
| ENG_8 | National Energy Board | Construction Matters | The following depth of cover standards will be followed: <ul style="list-style-type: none">• Pipeline will maintain a minimum depth of cover of 0.9 m in forested areas and native grasslands• Pipeline will have a minimum depth of cover of 1.2 m in agricultural lands• Valve site locations will have a minimum depth of cover of 1.1 m• Road crossings will have a minimum depth of cover of 1.5 m or as agreed to with the relevant statutory authority or third-party owner, whichever is greater• Buried utility and foreign pipeline crossings, above or below the pipeline, will have a minimum clearance of 0.3 m or as agreed to with the third party owner, whichever is greater• watercourse crossings with defined beds and banks will have a minimum depth of cover of 1.8 m; increased depth of cover might be required at locations where there is the potential for bed scour | Application Section 7.4.2 | A4T0Y1 | Planned | Construction | Pipeline Project Management | |
| ENG_9 | National Energy Board | Engineering Matters | The primary coating for the external surface of the below ground pipe will be fusion bonded epoxy (FBE). Field girth welds will be protected with a liquid applied coating. | Application Section 7.5.1 | A4T0Y1 | Planned | Pre-construction | Project Engineering | |
| ENG_10 | National Energy Board | Construction Matters | An additional mechanical protection system, such as sand padding or rock shield, will be used if large and/or angular backfill material is encountered. | Application Section 7.5.1 | A4T0Y1 | Planned | Construction | Pipeline Project Management | |
| ENG_11 | National Energy Board | Engineering Matters | Abrasion resistant coating will be used where pipe is installed using boring, HDD or other methods that could cause abrasion to the coating during installation. | Application Section 7.5.1 | A4T0Y1 | Planned | Pre-construction / Construction | Project Engineering | |
| ENG_12 | National Energy Board | Engineering Matters | CP test points will be installed, where required, along the pipeline and at road, foreign pipeline and utility crossings. | Application Section 7.5.2 | A4T0Y1 | Planned | Pre-construction / Construction | Project Engineering | |
| ENG_13 | National Energy Board | Engineering Matters | NGTL will install launchers and receivers on the pipeline sections for the purpose of In-Line Inspection (ILI) during pipeline operation. | Application Section 7.5.3 | A4T0Y1 | Planned | Pre-construction / Construction | Project Engineering | |
| ENG_14 | National Energy Board | Engineering Matters | The Pressure Control and Overpressure Protection (OPP) design of the Project will comply with the requirements of CSA Z662-15, | Application Section 7.5.4 | A4T0Y1 | Planned | Pre-construction | Meter Station Project Management | |
| ENG_15 | National Energy Board | Construction Matters | NGTL will award separate contracts for portions of the Project work outside the scope of the prime contractor construction contracts, for activities such as construction surveying, inspection and NDE. | Application Section 8.1.1 | A4T0Y1 | Planned | Construction | Pipeline Project Management | |

| Commitment Number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | NGTL Group Accountable | Comments |
|-------------------|--|----------------------|---|--|---------------------------------|---------|-------------------|--|----------|
| ENG_16 | National Energy Board | Construction Matters | Pipeline construction activities will progress in a manner that will avoid applicable wildlife timing restrictions, where feasible. Where wildlife timing restrictions cannot be avoided, NGTL will work with the appropriate agencies to develop appropriate mitigation. | Application Section 8.3 | A4T0Y1 | Ongoing | Construction | Pipeline Project Management | |
| ENG_17 | National Energy Board | Construction Matters | NGTL will develop a Safety Management Plan (SMP) that provides the prime contractor with a minimum level of awareness of potential construction hazards associated with the Project. | Application Section 8.6.1 | A4T0Y1 | Ongoing | Pre-Construction | Pipeline Project Management | |
| ENG_18 | National Energy Board | Engineering Matters | NGTL Will monitor any potential adverse effects throughout the life of the Project through regular aerial patrols, in addition to geo-hazard assessments, if required | Response to IR NEB 1.3 | A4X6I6 | Planned | Post-Construction | Operations | |
| ENG_19 | National Energy Board | Engineering Matters | Within six months after the Project goes into service, NGTL will run baseline ILI to inspect the overall integrity condition of the pipeline. NGTL will continue to monitor the actual pressure cycle spectrum through the SCADA system to ensure the Project is operating within the design condition. If the pressure cycle spectrum changes, NGTL will perform fatigue assessment and adjust the IMP as appropriate | Response to IR NEB 2.2 c) | A4YG37 | Planned | Post-Construction | Operations | |
| ENG_20 | National Energy Board | Engineering Matters | During operations NGTL will minimize the amount of right-of-way where vegetation is actively managed for maintenance and integrity purposes. NGTL also confirms that a 5m maximum operations and maintenance corridor setback distance from each side of the centerline will be applied in environmentally sensitive areas (wetlands, riparian areas, old growth forest habitats) provided it aligns with CSA requirements. | Response to IRs NEB 2.5 c) and NEB 3.2 b). | A4YG37, A4Z4C2 | Planned | Post-Construction | Operations | |
| ENG_21 | Canadian Association of Energy and Pipeline Landowners Association | Construction Matters | NGTL commits to meeting the land restoration standards established by applicable regulatory requirements, which it commits to contractually through its right-of-way agreement. | Reply Evidence Appendix 5-1, Section 1.4 | A4Z8S6 | Planned | Post-Construction | Post-Construction Environmental Monitoring | |
| ENG_22 | Canadian Association of Energy and Pipeline Landowners Association | Construction Matters | NGTL will provide reasonable passage and land access for farming vehicles or agricultural equipment as necessary in connection with ordinary farming practices during construction, provided the landowner has requested access documented on the Project line list prior to construction or requested thought the NGTTL construction manager during construction. | Reply Evidence Appendix 5-1, Section 2.7 | A4Z8S6 | Planned | Construction | Pipeline Project Management | |

| Commitment Number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | NGTL Group Accountable | Comments |
|-------------------|--|----------------------|---|--|---------------------------------|---------|---------------------------------|----------------------------------|----------|
| ENG_23 | Canadian Association of Energy and Pipeline Landowners Association | Construction Matters | NGTL will install the pipeline at a depth of at least 1.2 meters from the top of the pipe to construction grade with the exception of forested and native grass lands where the depth of cover will be at least 0.9 meters, as per NGTL specification. | Reply Evidence Appendix 5-1, Section 2.8 | A4Z8S6 | Planned | Construction | Pipeline Project Management | |
| ENG_24 | West Moberly First Nations | Construction Matters | NGTL will use biodegradable hydraulic fluids in hydraulic equipment conducting instream work | Response to IR WMFN 6.6 b) | A4Y3G8 | Planned | Construction | Pipeline Project Management | |
| ENG_25 | West Moberly First Nations | Construction Matters | NGTL will not allow fuel, oil, or hazardous material storage within 100 m of a watercourse or waterbody except where secondary containment is provided; or conduct refuelling at least 100 m away from any watercourse or waterbody, when feasible. Where equipment refuelling is required within 100 m of a watercourse, ensure that, the following: <ul style="list-style-type: none">all containers, hoses, nozzles are free of leaksall fuel nozzles are equipped with automatic shut-offsalways have operators stationed at both ends of the hose during fuelling | Response to IR WMFN 6.8 a) | A4Y3G8 | Planned | Construction | Environmental Planning | |
| ENG_26 | National Energy Board | Engineering Matters | In addition to CSA Z662-15, various other industry codes and standards will be used in the design; construction and operation of the meter station portion of the Project (see Table 9-1). | Application Section 9.1.1 | A4T0Y1 | Ongoing | Pre-Construction / Construction | Project Engineering | |
| ENG_27 | National Energy Board | Engineering Matters | NGTL relies on the upstream customer to provide pressure control and overpressure protection (OPP) at its facility. NGTL verifies that this OPP process is reviewed and assessed for compliance with CSA Z662-15, Section 4.18 and Section 10.9.5. | Application Section 9.2.5 | A4T0Y1 | Ongoing | Pre-Construction | Meter Station Project Management | |
| ENG_28 | National Energy Board | Engineering Matters | Pressure vessels will be designed and fabricated according to TransCanada specification TES-MATL-PV1. These vessels will be confirmed during detailed design and are anticipated to include separators. | Application Section 9.4.11 | A4T0Y1 | Ongoing | Pre-Construction | Meter Station Project Management | |
| ENG_29 | National Energy Board | Construction Matters | All welding and NDE testing of welds will be done in accordance with the requirements of CSA Z662-15, the OPR, and the welding procedures and specifications in Table 9-2. NGTL will hire an independent third party for NDE on all welds required for the Project. | Application Section 9.4.11 | A4T0Y1 | Ongoing | Construction | Pipeline Project Management | |
| ENG_30 | National Energy Board | Construction Matters | For all high-pressure gas piping designed to CSA Z662, NGTL will use 100% NDE coverage. | Application Section 9.4.12 | A4T0Y1 | Ongoing | Construction | Pipeline Project Management | |

| Commitment Number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | NGTL Group Accountable | Comments |
|-------------------|-----------------------|-----------------------|--|----------------------------|---------------------------------|---------|--|----------------------------------|----------|
| ENG_31 | National Energy Board | Construction Matters | Pressure testing of the meter station facilities will meet the requirements of CSAZ662-15 and the OPR. Before hydrostatic testing begins NGTL will submit to the Board a table listing the field welds that are not expected to be pressure tested and provide justification for each weld not pressure tested, as well as a plot plan showing the location of each untested weld. | Application Section 9.4.13 | A4T0Y1 | Ongoing | Construction | Meter Station Project Management | |
| ENG_32 | National Energy Board | Safety Matters | NGTL will prepare an emergency response plan that will be implemented in the event of an emergency during Project construction (see Section 8.5.1). | Application Section 9.4.15 | A4T0Y1 | Ongoing | Construction | Pipeline Project Management | |
| ENV_1 | National Energy Board | Environmental Matters | NGTL accepts the findings of the ESA and will adhere to the recommendations and mitigation measures identified in the ESA and the EPP. | Application Section 14 | A4T0Y1 | Ongoing | Pre-Construction through Post-Construction | Environmental Planning | |
| ENV_2 | National Energy Board | Environmental Matters | To ensure that mitigation measures are followed, NGTL will have qualified environmental inspectors on the Project and will develop an environmental orientation for Project personnel. | Application Section 14 | A4T0Y1 | Planned | Pre-Construction and Construction | Environmental Planning | |
| ENV_3 | National Energy Board | Environmental Matters | NGTL will implement a Project-specific post-construction monitoring program (PCMP) for the Project to: evaluate the recovery of areas disturbed during construction; identify environmental issues that might have arisen post-construction; identify and coordinate the implementation of any remedial measures that are warranted; and identify additional special measures to address any outstanding or new environmental issues. NGTL will implement the PCMP after the first, third and fifth complete growing seasons following Project commissioning on forested public lands and following the first two complete growing seasons on agricultural land. The PCMP will be initiated in Year 1 to identify any unresolved issues when construction is complete. In following years, NGTL will assess only unresolved issues identified in the previous year's Environmental Issues List plus newly identified concerns. | Application Section 14 | A4T0Y1 | Planned | Post-Construction | Environmental Planning | |
| ENV_4 | National Energy Board | Environmental Matters | Additionally, areas of potential environmental concerns identified during construction, including areas of potential terrain instability (steep slopes) and areas sensitive to disturbance (e.g., wetlands and watercourses), will also be assessed in the PCMP and monitored during spring break up for at least two years following construction. The monitoring program will measure the Project's success in: implementing the mitigation measures committed to by the Project; re-establishing equivalent land capability and wetland function. | Application Section 14 | A4T0Y1 | Planned | Post-Construction | Environmental Planning | |

| Commitment Number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | NGTL Group Accountable | Comments |
|-------------------|------------------------|-------------------------------|--|-----------------------------|---------------------------------|----------|------------------------------------|------------------------|---|
| ENV_5 | National Energy Board | Environmental Matters | NGTL will develop an issues tracking list for use during construction and operations, to ensure outstanding issues are investigated, resolved and reported. | Application Section 14 | A4T0Y1 | Planned | Construction and Post-Construction | Environmental Planning | |
| ENV_6 | National Energy Board | Environmental Matters | NGTL will continue to engage with provincial and federal agencies and will provide the Board with a status update in Q1 2016. | Application Section 14 | A4T0Y1 | Complete | Pre-Construction | Environmental Planning | Filed with the NEB in January 2016 as part of Additional Written Evidence (AWE, NEB Filing ID: A4X6I4). |
| ENV_7 | National Energy Board | Environmental Matters | Supplemental reports will be provided to the Board in March 2016, along with updated Environmental Alignment Sheets (EAS) and a Breeding Bird and Nest Management Plan for the Project. | Additional Written Evidence | A4X6I4 | Complete | Pre-Construction | Environmental Planning | Filed with the NEB in March 2016 as part of Supplemental Environmental Filings and Updated EAS (NEB Filing ID: A76124). |
| ENV_8 | National Energy Board | Aboriginal Engagement Matters | An update of the Project-Specific issues and concerns communicated to NGTL by potentially affected Aboriginal communities and organizations will be provided as part of the Supplemental Traditional Land and Resource Use Report NGTL plans to file in March 2016. The Supplemental Traditional Land and Resource Use Report will also include actions taken by NGTL to address the issues and concerns identified by Aboriginal communities and organizations during engagement activities with NGTL and through Traditional Land Use studies. | Response to NEB 1.17 b) | A4X6I6 | Complete | Pre-Construction | Indigenous Relations | Filed with the NEB in March 2016 as part of Supplemental Environmental Filings and Updated EAS (NEB Filing ID: A76124). |
| ENV_9 | Saulteau First Nations | Environmental Matters | NGTL has committed to develop a Breeding Bird and Nest Management Plan for the Project, which will be submitted to the NEB in March 2016. | Response to SFN 1.8 a) | A4Y1K9 | Complete | Pre-Construction | Environmental Planning | <ul style="list-style-type: none">Filed with the NEB in March 2016 as part of Supplemental Environmental Filings and Updated EAS (NEB Filing ID A76124)Final EPP and Final EAS were filed with the NEB in January 2017 (NEB Filing ID: A81254) |
| ENV_10 | Saulteau First Nations | Environmental Matters | Descriptions and maps of the archaeological sites identified during the 2015 AIA will be presented in the Heritage Resources Supplemental Report that NGTL plans to file with the NEB in March 2016. | Response to SFN 2.2 d) | A4Y1K9 | Complete | Pre-Construction | Environmental Planning | Filed with the NEB in March 2016 as part of Supplemental Environmental Filings and Updated Environmental Alignment Sheets (EAS, NEB Filing ID: A76124). |
| ENV_11 | Saulteau First Nations | Environmental Matters | The results of the 2015 AIA will be included in the Supplemental Heritage Resources Surveys Report scheduled to be filed with the Board in March 2016. | Response to SFN 2.3 a) | A4Y1K9 | Complete | Pre-Construction | Environmental Planning | Filed with the NEB in March 2016 as part of Supplemental Environmental Filings and Updated Environmental Alignment Sheets (EAS, NEB Filing ID: A76124). |
| ENV_12 | Saulteau First Nations | Aboriginal Engagement Matters | NGTL is committed to provide SAULTEAU FIRST NATIONS with regular updates or special notifications with respect to construction activities scheduled for the Project. | Response to SFN 2.4 c) | A4Y1K9 | Ongoing | Pre-Construction and Construction | Indigenous Relations | |
| ENV_13 | Saulteau First Nations | Aboriginal Engagement Matters | NGTL is continuing to work with Aboriginal communities to identify any potential heritage resource sites or culturally sensitive sites prior to the initiation of construction. Should such a site be identified, NGTL will work with local Aboriginal communities to develop appropriate mitigation for that site. | Response to SFN 2.4 d) | A4Y1K9 | Ongoing | Pre-Construction | Indigenous Relations | |

| Commitment Number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | NGTL Group Accountable | Comments |
|-------------------|------------------------|-----------------------|---|-----------------------------------|---------------------------------|----------|-------------------|------------------------|--|
| ENV_14 | Saulteau First Nations | Environmental Matters | In order to further protect heritage sites, NGTL has committed to follow all appropriate legislation (including the procedures for the discovery of human remains outlined by the Archaeology Branch of B.C. MFLNRO), NGTL's Heritage Resource Contingency Plan, Human Remains Discovery Contingency Plan and the TLU Sites Discovery Contingency Plan, in order to ensure heritage sites and TLU Sites (including human remains) are not disturbed during construction. | Response to SFN 2.4 d) | A4Y1K9 | Planned | Construction | Environmental Planning | |
| ENV_15 | Saulteau First Nations | Environmental Matters | NGTL confirms that an environmental orientation is required for all construction activity inspection staff and contractor staff to ensure that all personnel working on the construction of the Project are informed of the environmental requirements and Project-specific sensitivities. | Response to SFN 2.4 e) | A4Y1K9 | Planned | Construction | Environmental Planning | |
| ENV_16 | Saulteau First Nations | Environmental Matters | NGTL will adhere to the applicable federal and provincial laws regarding the discovery of human remains on the Project. In the unlikely event that archaeological burial sites or human remains are discovered during construction, NGTL will implement its Human Remains Discovery Contingency Plan process. | Response to SFN 2.4 f) through l) | A4Y1K9 | Planned | Construction | Environmental Planning | |
| ENV_17 | National Energy Board | Environmental Matters | In areas of Old Growth Forest Bird Habitat where grading is not required, TransCanada will implement ditch and worksite stripping in an attempt to reduce the area required for soil storage. | Response to NEB 2.5 | A4Y3G7 | Planned | Construction | Environmental Planning | |
| ENV_18 | National Energy Board | Environmental Matters | During operations NGTL will minimize the amount of right-of-way where vegetation is actively managed for maintenance and integrity purposes. A minimum of 5 m on each side of the centreline will periodically be maintained to satisfy CSA Z662 line of sight requirements necessary to carry out maintenance and integrity programs, such as visual aerial pipeline patrols and leak detection. NGTL will not clear native species from the right-of-way that do not raise operational and integrity concerns. Within Crown lands the remainder of the construction footprint can be allowed to naturally regenerate. | Response to NEB 2.5 | A4Y3G7 | Planned | Post-Construction | Environmental Planning | |
| ENV_19 | National Energy Board | Environmental Matters | A mitigation strategy, as per guidance in Supplementary Information for Area-based Analysis (ABA) (BC OGC 2015a), and watercourse crossing information and mitigation measures for the identified crossings classified as 'Enhanced Management' and 'Regulatory Review' will be submitted with the NEB Provincial Pipeline Authorization Application for the Project to the OGC prior to construction. | Response to NEB 2.6 c) | A4Y3G7 | Complete | Pre-Construction | Environmental Planning | <ul style="list-style-type: none">• filed with the NEB Provincial Pipeline Authorization Application for the Project to the BC Oil and Gas Commission in Q3 2016• also included in Final EPP filed with the NEB in January 2017 (NEB Filing ID: A81254) |

| Commitment Number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | NGTL Group Accountable | Comments |
|-------------------|----------------------------|-------------------------------|---|-------------------------------------|---------------------------------|---------|--|------------------------|----------|
| ENV_20 | National Energy Board | Environmental Matters | Wetland functional assessments were not completed for 11 of the 28 wetlands due to land access limitations or reroutes associated with Project updates. Wetland function assessment data for these 11 locations is planned to be collected in Q2/3 2016. Wetland function assessment data for all 28 wetlands will be included in the Environmental Alignment Sheets, which will be filed with the Board prior to construction. | Response to NEB 2.7 and NEB 3.12 b) | A4Y3G7, A4Z4C2 | Planned | Pre-Construction | Environmental Planning | |
| ENV_21 | West Moberly First Nations | Aboriginal Engagement Matters | NGTL has worked and will continue to work with Aboriginal communities and organizations to share in the benefits and opportunities provided by the Project, through employment, contracting and the supply of services in the planning, construction and operational phases of the Project. | Response to WMFN 2.1 a) | A4Y3G8 | Ongoing | Pre-Construction / Construction | Indigenous Relations | |
| ENV_22 | West Moberly First Nations | Aboriginal Engagement Matters | NGTL is committed to continuing to work with WMFN to negotiate a Community Agreement to address the community's long term interests. | Response to WMFN 2.1 b) | A4Y3G8 | Ongoing | Pre-Construction through Post-Construction | Indigenous Relations | |
| ENV_23 | West Moberly First Nations | Aboriginal Engagement Matters | Any site-specific location of TLU on private lands that are provided to NGTL prior to construction will be incorporated into Project planning, including the EPP and Environmental Alignment Sheets (EAS), as appropriate. | Response to WMFN 3.2 a) | A4Y3G8 | Planned | Pre-Construction and Construction | Indigenous Relations | |
| ENV_24 | West Moberly First Nations | Aboriginal Engagement Matters | Information shared during WMFN's TLU study and ongoing engagement will be considered for incorporation in Project planning, including the Final EPP and EAS, as appropriate. | Response to WMFN 3.3 c), d) | A4Y3G8 | Planned | Pre-Construction and Construction | Indigenous Relations | |
| ENV_25 | West Moberly First Nations | Environmental Matters | Temporary workspace will be included in the post-construction monitoring program. | Response to WMFN 5.2 b) | A4Y3G8 | Planned | Post-Construction | Environmental Planning | |
| ENV_26 | West Moberly First Nations | Environmental Matters | NGTL will remove noxious weeds found on the right-of-way when warranted, as per Sections 7.1 and 8.8 of the EPP (NEB Filing ID: A4T0Z3) [Updated EPP, NEB Filing ID: A4Y9W9]. | Response to WMFN 5.2 e) | A4Y3G8 | Planned | Construction and Post-Construction | Environmental Planning | |
| ENV_27 | West Moberly First Nations | Environmental Matters | During construction topsoil piles will be monitored for weed growth. Corrective measures (e.g., spraying, mowing, hand pulling) will be implemented, when warranted. The general application of herbicides near rare plants, rare ecological communities, and water bodies will be restricted. | Response to WMFN 5.3 d) | A4Y3G8 | Planned | Construction | Environmental Planning | |
| ENV_28 | West Moberly First Nations | Environmental Matters | A water quality monitoring plan will be developed with input from an aquatics specialist for all trenchless crossings (e.g., HDD) and for trenched crossings with in-stream construction activities that require water quality monitoring as guided by the DFO Self-Assessment Process and Measures to Avoid Causing Harm to Fish and Fish Habitat. | Response to WMFN 6.5 d) | A4Y3G8 | Planned | Pre-Construction | Environmental Planning | |

| Commitment Number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | NGTL Group Accountable | Comments |
|-------------------|-----------------------|-------------------------------|---|--|---------------------------------|----------|--|------------------------|---|
| ENV_29 | National Energy Board | Aboriginal Engagement Matters | If sensitive areas are identified in WMFN's TLU study, NGTL will continue to work with WMFN to address their concerns and establish appropriate mitigation measures. Information gathered through previous and ongoing engagement, including WMFN's TLU study, is considered for incorporation and integration into Project planning, including the Environmental Protection Plan and Environmental Alignment Sheets, as appropriate. | Response to NEB 3.3 b) | A4Z4C2 | Ongoing | Pre-Construction / Construction | Indigenous Relations | |
| ENV_30 | National Energy Board | Aboriginal Engagement Matters | NGTL will consider further input and address and/or resolve any issues identified by Aboriginal communities during construction and post-construction activities as described in NGTL's response to IR NEB 3.15 b) and c). | Response to NEB 3.3 b) | A4Z4C2 | Ongoing | Pre-Construction through Post-Construction | Indigenous Relations | |
| ENV_31 | National Energy Board | Environmental Matters | The Project will adopt TransCanada's Fugitive Emissions Management Program to manage fugitive emissions; the Program has received international recognition by industry groups and government and TransCanada has rigorously managed fugitive emissions from its Canadian pipeline system for over a decade. | Response to NEB 3.5 - NGTL Response to comment ECCC-19 | A4Z4C2 | Planned | Post-Construction | Operations | |
| ENV_32 | National Energy Board | Environmental Matters | Pre-construction soil testing on all but approximately 32 ha of the updated Project footprint has been completed. The remaining 32 ha will be assessed in Q2 2016 and results will be included within the Environmental Alignment Sheets (EAS) and Environmental Protection Plan (EPP) prepared and filed with the NEB before construction. | Response to NEB 3.9 b) | A4Z4C2 | Complete | Pre-Construction | Environmental Planning | <ul style="list-style-type: none">Fieldwork was completed in completed Q3 2016Results of the fieldwork were included in final EPP and Final EAS filed with the NEB in January 2017 (NEB Filing ID: A81254) |
| ENV_33 | National Energy Board | Environmental Matters | NGTL will conduct pre-construction treatment and control of noxious weed infestations where site specific circumstances warrant. Circumstances considered include: weed species and regulatory classification; mode of spread; timing of construction; and, efficacy of standard agricultural pre-treatment methods. | Response to NEB 3.9 b) | A4Z4C2 | Planned | Pre-Construction | Environmental Planning | |
| ENV_34 | National Energy Board | Environmental Matters | TransCanada representatives will contact counties/municipalities and landowners along the Project to identify where clubroot disease may pre-exist. TransCanada will maintain contact with local county agricultural field personnel for updates regarding the status of the disease in those counties crossed by our pipelines. | Response to NEB 3.9 c) Attachment NEB 3.9-1 (TransCanada Clubroot Disease Prevention Plan) | A4Z4C2 | Ongoing | Pre-Construction through Post-Construction | Environmental Planning | |
| ENV_35 | National Energy Board | Environmental Matters | When travelling on foot, footwear and any equipment (e.g., shovels) that are in contact with topsoil on infected fields will be cleaned before entering another quarter-section. | Response to NEB 3.9 c) Attachment NEB 3.9-1 (TransCanada Clubroot Disease Prevention Plan) | A4Z4C2 | Planned | Construction | Environmental Planning | |

| Commitment Number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | NGTL Group Accountable | Comments |
|-------------------|-----------------------|-------------------------------|--|-----------------------------|---------------------------------|----------|--|------------------------|---|
| ENV_36 | National Energy Board | Environmental Matters | Any updates to mitigation or monitoring measures will be included in the EPP for the Project. This will be filed with the NEB prior to construction. | Response to NEB 3.9 e) | A4Z4C2 | Ongoing | Pre-Construction and Construction | Environmental Planning | |
| ENV_37 | National Energy Board | Environmental Matters | NGTL has included wetland functions that serve western toad as part of the wetland function assessment completed in 2014 and 2015 and this information for the remaining wetlands will be collected in June 2016. | Response to NEB 3.12 d) | A4Z4C2 | Complete | Pre-Construction | Environmental Planning | Fieldwork was completed in completed Q2 2016. |
| ENV_38 | National Energy Board | Environmental Matters | Additional wildlife habitat information (e.g., potential amphibian breeding ponds, dens, salt licks) will be collected in June 2016 in the field for areas that were not assessed during the 2014 or 2015 field surveys because of lack of land access or changes to the Project footprint since those surveys. Wildlife habitat features in these areas will be recorded to confirm if any additional mitigation is required for construction. This information will be included in the EPP and EAS prepared prior to construction. | Response to NEB 3.14 a) | A4Z4C2 | Complete | Pre-Construction | Environmental Planning | <ul style="list-style-type: none">Fieldwork was completed in completed Q2 2016Results of the fieldwork were included in final EPP and Final EAS filed with the NEB in January 2017 (NEB Filing ID: A81254) |
| ENV_39 | National Energy Board | Aboriginal Engagement Matters | In the post-construction period, engagement with interested communities will continue through the regional operations team, including NGTL's regional Aboriginal and Community Relations liaisons. | Response to NEB 3.15 b), c) | A4Z4C2 | Planned | Post-Construction | Indigenous Relations | |
| ENV_40 | National Energy Board | Aboriginal Engagement Matters | NGTL will provide potentially affected Aboriginal communities with notification of scheduled field programs. | Response to NEB 3.15 b), c) | A4Z4C2 | Complete | Pre-Construction through Post-Construction | Indigenous Relations | <ul style="list-style-type: none">potentially affected Aboriginal communities were provided notification of scheduled field programs in association with requests to participate in those programsall field programs were completed by Q3 2016 |
| ENV_41 | National Energy Board | Aboriginal Engagement Matters | NGTL will consider issues raised by Aboriginal communities during the operations period, discuss additional engagement activities and implement mitigation measures, as warranted. | Response to NEB 3.15 b), c) | A4Z4C2 | Ongoing | Post-Construction | Indigenous Relations | |
| ENV_42 | National Energy Board | Land Matters | NGTL will continue to discuss CAEPLA/SPLA's issues and concerns that relate to the terms and conditions of the private agreements being negotiated between NGTL and CAEPLA/SPLA landowners, through the ongoing negotiation process it is conducting with CAEPLA/ SPLA. | Response to NEB 3.16 b) | A4Z4C2 | Ongoing | Pre-Construction / Construction | Land | |
| ENV_43 | National Energy Board | Environmental Matters | NGTL will submit to the NEB an updated Project-specific Breeding Bird and Nest Management Plan (BBNMP) as part of its commitment to file a final Environmental Protection Plan (EPP) and Environmental Alignment Sheets (EAS) prior to construction. | Response to NEB 4.2 | A4Z7F4 | Complete | Pre-Construction | Environmental Planning | Included as part of the Final EPP included in final EPP filed with the NEB in January 2017 (NEB Filing ID: A81254). |

| Commitment Number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | NGTL Group Accountable | Comments |
|-------------------|---|-------------------------------|--|---|---------------------------------|----------|---------------------------------|------------------------|---|
| ENV_44 | Saulteau First Nations | Aboriginal Engagement Matters | Once the Final AIA report is complete and submitted to BC MFLNRO, copies of the Final AIA report will be available to Aboriginal communities upon request. | Response to SFN 2.2 d) | A4Y1K9 | Complete | Pre-Construction | Indigenous Relations | <ul style="list-style-type: none">Final AIA report was accepted by BC MFLNRO in Q1 2017copies of the final AIA report are available to Aboriginal Communities from MFLNRO by request |
| ENV_45 | National Energy Board | Land Matters | NGTL will also respond to CAEPLA/SPLA's relevant Project-specific issues and concerns through NGTL's Reply Evidence planned to be filed with the Board on May 9, 2016. | Response to NEB 3.16 b) | A4Z4C2 | Complete | Pre-Construction | Land Department | NGTL provided these responses in Reply Evidence filed with the NEB on May 9, 2016 (NEB Filing ID: A4Z8S6). |
| ENV_46 | Alberta Environment and Parks | Environmental Matters | NGTL is evaluating the grade plan to determine if TWS requirements can be adjusted or reduced on Crown lands in Alberta. | Response to NEB 5.1, Attachment NEB 5.1-2 | A5C0I3 | Complete | Pre-Construction | Environmental Planning | NGTL filed this information with Alberta Environment and Parks in Q3 2016 as part of its Alberta Provincial Disposition Application. |
| ENV_47 | National Energy Board | Aboriginal Engagement Matters | NGTL will provide potentially affected Aboriginal communities with notification and posting information when Post-Construction Monitoring (PCM) reports are filed with the NEB. | Response to NEB 3.15 b), c) | A4Z4C2 | Planned | Construction | Indigenous Relations | |
| LND_1 | Landowner and Occupant Tower Lake Segment Tract 007.0 | Land Matters | NGTL has made the following commitments for this tract: occupant will be sent equipment cleaning logs, including photos for all equipment | Response to NEB 5.1, Attachment NEB 5.1-1 | A5C0I3 | Planned | Construction | Land Department | |
| LND_2 | Landowner and Occupant Tower Lake Segment Tract 008.0 | Land Matters | NGTL has made the following commitments for this tract: occupant will be provided cleaning logs, including photos for all equipment | Response to NEB 5.1, Attachment NEB 5.1-1 | A5C0I3 | Planned | Construction | Land Department | |
| LND_3 | Landowner Groundbirch Mainline Loop Tract 038.000 | Land Matters | NGTL has made the following commitments for this tract: Landowners request noise reduction process for HDD operations and contractors to refrain from using bullhorns or loudspeakers | Response to NEB 5.1, Attachment NEB 5.1-1 | A5C0I3 | Planned | Construction | Land Department | |
| SEC_1 | B.C. Northern Health Authority | Stakeholder Matters | NGTL will continue engaging Northern Health to identify potential enhancements to the Site Specific Safety Plan and Emergency Response Plan required by Prime Contractors and to the contingency management plans included in the EPP (Spill Contingency Plan, Fire Suppression Contingency Plan and the Traffic Control Management Plan). | Reply Evidence | A4Z8S6 | Planned | Pre-Construction / Construction | Community Relations | |
| SEC_2 | B.C. Northern Health Authority | Stakeholder Matters | NGTL will continue engaging Northern Health, other local stakeholders and Aboriginal stakeholders, to identify potential enhancements to the proposed mitigation measures for potential socio-economic effects and work to resolve unanticipated Project related effects. | Reply Evidence | A4Z8S6 | Ongoing | Pre-Construction / Construction | Community Relations | |

| Commitment Number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | NGTL Group Accountable | Comments |
|-------------------|--------------------------------|-----------------------|---|------------------------------------|---------------------------------|---------|--|-----------------------------|----------|
| SEC_3 | B.C. Northern Health Authority | Stakeholder Matters | NGTL will use multi-passenger vehicles to the extent practical between the construction site and the community or temporary accommodation, and will have strict guidelines in place outlining safe driving practices, including strict enforcement of speed limits | Reply Evidence | A4Z8S6 | Planned | Pre-Construction / Construction | Pipeline Project Management | |
| SEC_4 | B.C. Northern Health Authority | Stakeholder Matters | NGTL will enforce TransCanada's health and safety policies and will ensure all contractors are fully compliant with NGTL's health and safety commitments. | Reply Evidence | A4Z8S6 | Planned | Pre-Construction / Construction | Pipeline Project Management | |
| SEC_5 | B.C. Northern Health Authority | Stakeholder Matters | NGTL is committed to implement the mitigation proposed in the ESA and will continue engaging stakeholders in the area such as the local municipal governments and business associations to identify and address unanticipated Project effects or issues from the use of local accommodations. | Reply Evidence | A4Z8S6 | Ongoing | Pre-Construction / Construction | Community Relations | |
| SEC_6 | B.C. Northern Health Authority | Stakeholder Matters | NGTL will engage the appropriate authorities to develop response plans and site specific safety plans for sensitive areas along the pipeline route. NGTL is committed to continued engagement with Northern Health throughout the course of construction and will incorporate the contact information provided by Northern Health to the Emergency Contact List in the Project EPP. | Reply Evidence | A4Z8S6 | Planned | Pre-Construction through Post-Construction | Community Relations | |
| SEC_7 | B.C. Northern Health Authority | Stakeholder Matters | NGTL will continue to engage with local stakeholders, including Northern Health and Aboriginal communities, to identify unanticipated Project-specific socio-economic and health effects in communities, and will work with the appropriate authorities to address any adverse effects, should they arise. | Reply Evidence | A4Z8S6 | Ongoing | Pre-Construction through Post-Construction | Community Relations | |
| REG_1 | National Energy Board | Regulatory Conditions | Certificate Condition 1: Condition Compliance | GH-003-2015 NEB Report Appendix II | A79841 | Ongoing | Pre-Construction through Post-Construction | Regulatory | |
| REG_2 | National Energy Board | Regulatory Conditions | Certificate Condition 2: Design, Construction and Operation | GH-003-2015 NEB Report Appendix II | A79841 | Ongoing | Pre-Construction through Post-Construction | Regulatory | |
| REG_3 | National Energy Board | Regulatory Conditions | Certificate Condition 3: Implementation of Environmental Protection | GH-003-2015 NEB Report Appendix II | A79841 | Ongoing | Pre-Construction through Post-Construction | Regulatory | |
| REG_4 | National Energy Board | Regulatory Conditions | Certificate Condition 4: Right-of-Way Regeneration Plan in Old Growth Forest Bird Habitat | GH-003-2015 NEB Report Appendix II | A79841 | Planned | Pre-Construction | Regulatory | |
| REG_5 | National Energy Board | Regulatory Conditions | Certificate Condition 5: Quality Management Plan | GH-003-2015 NEB Report Appendix II | A79841 | Planned | Pre-Construction | Regulatory | |
| REG_6 | National Energy Board | Regulatory Conditions | Certificate Condition 6: Commitment Tracking Table | GH-003-2015 NEB Report Appendix II | A79841 | Ongoing | Pre-Construction | Regulatory | |

| Commitment Number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | NGTL Group Accountable | Comments |
|-------------------|-----------------------|-----------------------|--|-------------------------------------|---------------------------------|----------|--|------------------------|--|
| REG_7 | National Energy Board | Regulatory Conditions | Certificate Condition 7: Environmental Protection Plan (EPP) | GH-003-2015 NEB Report Appendix II | A79841 | Complete | Pre-Construction | Regulatory | Filed on January 17, 2017 (A81354). |
| REG_8 | National Energy Board | Regulatory Conditions | Certificate Condition 8: Aboriginal Monitoring Plan | GH-003-2015 NEB Report Appendix II | A79841 | Complete | Pre-Construction | Regulatory | Filed on January 12, 2017 (A81268). |
| REG_9 | National Energy Board | Regulatory Conditions | Certificate Condition 9: Outstanding Traditional Land Use Investigations | GH-003-2015 NEB Report Appendix II | A79841 | Complete | Pre-Construction | Regulatory | Filed on January 12, 2017 (A81269). |
| REG_10 | National Energy Board | Regulatory Conditions | Certificate Condition 10: Construction Schedule | GH-003-2015 NEB Report Appendix II | A79841 | Planned | Pre-Construction | Regulatory | |
| REG_11 | National Energy Board | Regulatory Conditions | Certificate Condition 11: Heritage Resources | GH-003-2015 NEB Report Appendix II | A79841 | Planned | Construction | Regulatory | |
| REG_12 | National Energy Board | Regulatory Conditions | Certificate Condition 12: Breeding Bird Survey and Protection Plans | GH-003-2015 NEB Report Appendix II | A79841 | Planned | Construction | Regulatory | |
| REG_13 | National Energy Board | Regulatory Conditions | Certificate Condition 13: Construction Progress Reports | GH-003-2015 NEB Report Appendix II | A79841 | Planned | Construction | Regulatory | |
| REG_14 | National Energy Board | Regulatory Conditions | Certificate Condition 14: Watercourse Crossing Inventory | GH-003-2015 NEB Report Appendix II | A79841 | Planned | Construction | Regulatory | |
| REG_15 | National Energy Board | Regulatory Conditions | Certificate Condition 15: Contingency Watercourse Crossings | GH-003-2015 NEB Report Appendix II | A79841 | N/A | Construction | Regulatory | Not anticipated to be required at this time. |
| REG_16 | National Energy Board | Regulatory Conditions | Certificate Condition 16: Authorizations Under Paragraph 35(2)(b) of the Fisheries Act and Species at Risk Permits | GH-003-2015 NEB Report Appendix II | A79841 | N/A | Construction | Regulatory | Not anticipated to be required at this time. |
| REG_17 | National Energy Board | Regulatory Conditions | Certificate Condition 17: Pipeline Pressure Control and Overpressure Protection | GH-003-2015 NEB Report Appendix II | A79841 | Planned | Construction | Regulatory | |
| REG_18 | National Energy Board | Regulatory Conditions | Certificate Condition 18: Horizontal Drilling Execution Plan | GH-003-2015 NEB Report Appendix II | A79841 | Planned | Construction | Regulatory | |
| REG_19 | National Energy Board | Regulatory Conditions | Certificate Condition 19: Condition Compliance by the Accountable Officer | GH-003-2015 NEB Report Appendix II | A79841 | Planned | Post-Construction | Regulatory | |
| REG_20 | National Energy Board | Regulatory Conditions | Certificate Condition 20: Aboriginal Monitoring Report | GH-003-2015 NEB Report Appendix II | A79841 | Ongoing | Post-Construction | Regulatory | |
| REG_21 | National Energy Board | Regulatory Conditions | Certificate Condition 21: Employment, Contracting and Procurement Report | GH-003-2015 NEB Report Appendix II | A79841 | Ongoing | Post-Construction | Regulatory | |
| REG_22 | National Energy Board | Regulatory Conditions | Certificate Condition 22: Certificate Condition 1: Pipeline Geographic Information System (GIS) Data | GH-003-2015 NEB Report Appendix II | A79841 | Planned | Post-Construction | Regulatory | |
| REG_23 | National Energy Board | Regulatory Conditions | Certificate Condition 23: Post-Construction Environmental Monitoring Report | GH-003-2015 NEB Report Appendix II | A79841 | Planned | Post-Construction | Regulatory | |
| REG_24 | National Energy Board | Regulatory Conditions | Certificate Condition 24: Sunset Clause | GH-003-2015 NEB Report Appendix II | A79841 | Ongoing | Post-Construction | Regulatory | |
| REG_25 | National Energy Board | Regulatory Conditions | Order Condition 1: Condition Compliance | GH-003-2015 NEB Report Appendix III | A79841 | Ongoing | Pre-Construction through Post-Construction | Regulatory | |
| REG_26 | National Energy Board | Regulatory Conditions | Order Condition 2: Design, Construction and Operation | GH-003-2015 NEB Report Appendix III | A79841 | Ongoing | Pre-Construction through Post-Construction | Regulatory | |

| Commitment Number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | NGTL Group Accountable | Comments |
|-------------------|-----------------------|-----------------------|---|-------------------------------------|---------------------------------|----------|--|------------------------|---|
| REG_27 | National Energy Board | Regulatory Conditions | Order Condition 3: Implementation of Environmental Protection | GH-003-2015 NEB Report Appendix III | A79841 | Ongoing | Pre-Construction through Post-Construction | Regulatory | |
| REG_28 | National Energy Board | Regulatory Conditions | Order Condition 4: Aboriginal Monitoring Plan | GH-003-2015 NEB Report Appendix III | A79841 | Complete | Pre-Construction | Regulatory | Filed on January 17, 2017 (A81354). |
| REG_29 | National Energy Board | Regulatory Conditions | Order Condition 5: Outstanding Traditional Land Use Investigations | GH-003-2015 NEB Report Appendix III | A79841 | Complete | Pre-Construction | Regulatory | Filed on January 12, 2017 (A81268). |
| REG_30 | National Energy Board | Regulatory Conditions | Order Condition 6: Environmental Protection Plan (EPP) | GH-003-2015 NEB Report Appendix III | A79841 | Complete | Pre-Construction | Regulatory | Filed on January 12, 2017 (A81269). |
| REG_31 | National Energy Board | Regulatory Conditions | Order Condition 7: Commitment Tracking Table | GH-003-2015 NEB Report Appendix III | A79841 | Ongoing | Pre-Construction | Regulatory | First commitment tracking table filed on March 3, 2017. |
| REG_32 | National Energy Board | Regulatory Conditions | Order Condition 8: Construction Schedule | GH-003-2015 NEB Report Appendix III | A79841 | Complete | Pre-Construction | Regulatory | To be filed March 2017. |
| REG_33 | National Energy Board | Regulatory Conditions | Order Condition 9: Breeding Bird Survey and Protection Plans | GH-003-2015 NEB Report Appendix III | A79841 | Planned | Construction | Regulatory | |
| REG_34 | National Energy Board | Regulatory Conditions | Order Condition 10: Construction Progress Reports | GH-003-2015 NEB Report Appendix III | A79841 | Planned | Construction | Regulatory | |
| REG_35 | National Energy Board | Regulatory Conditions | Order Condition 11: Condition Compliance by the Accountable Officer | GH-003-2015 NEB Report Appendix III | A79841 | Planned | Post-Construction | Regulatory | |
| REG_36 | National Energy Board | Regulatory Conditions | Order Condition 12: Sunset Clause | GH-003-2015 NEB Report Appendix III | A79841 | Ongoing | Post-Construction | Regulatory | |