



450 – 1 Street SW
Calgary, Alberta T2P 5H1

Tel: (403) 920-5214
Fax: (403) 920-2347
Email: jaron_dyble@tcenergy.com

July 22, 2022

Filed Electronically

Canada Energy Regulator
Suite 210, 517 Tenth Avenue SW
Calgary, Alberta T2R 0A8

Attention: Ms. Ramona Sladic, Secretary of the Commission

Dear Ms. Sladic:

**Re: NOVA Gas Transmission Ltd. (NGTL)
2021 NGTL System Expansion Project (Project)
Certificate GC-129 (Certificate) and Order XG-001-2020 (as amended) (Order)
Certificate Condition 16 and Order Condition 14: Commitments
Tracking Table No. 23
File No.: OF-Fac-Gas-N081-2018-03 02**

Pursuant to Certificate Condition 16 and Order Condition 14, NGTL encloses the Project Commitments Tracking Table No. 23.

As required, NGTL has also posted the Commitments Tracking Table on TC Energy's external Project webpage at www.2021NGTL.com.

Should the Canada Energy Regulator require additional information, please contact me by phone at (403) 920-5214 or by email at jaron_dyble@tcenergy.com.

Yours truly,
NOVA Gas Transmission Ltd.

Original signed by

Jaron Dyble
Regulatory Project Manager
Regulatory Facilities, Canadian Natural Gas Pipelines

Enclosure

cc: Heather Dodds, Canada Energy Regulator

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|---|-------------------------------|---|----------------------------|---------------------------------|----------|------------------|---|----------------------|
| 1 | Potentially affected Aboriginal communities | Aboriginal Engagement Matters | NGTL will also provide notice to each potentially affected Aboriginal group of the filing of the Section 52 application within 72 hours, in accordance with the guidance provided in the NEB Filing Manual. | Application Section 13.3.1 | A92619 | Complete | Pre-Construction | Notifications of the filing of the Application were sent to the potentially affected Aboriginal communities on June 21, 2018. | Indigenous Relations |
| 2 | Horse Lake First Nation | Aboriginal Engagement Matters | NGTL confirmed its commitment to considering additional information brought forward concerning Horse Lake First Nation TK and land use in the Project area. | Application Section 13.3.1 | A92619 | Complete | Pre-Construction | Final report received November 8, 2017, for the Grande Prairie Mainline Loop No. 2 (Colt Section) and January 25, 2018, for the Grande Prairie Mainline Loop No. 3 (Elmworth Section). NGTL reviewed the reports and provided a response to Horse Lake First Nation on June 1, 2018. Final report received October 25, 2018, for the Grande Prairie Mainline Loop No. 2 (Karr, Deep Valley Sections). NGTL reviewed the report and provided a response to Horse Lake First Nation on December 17, 2018. | Indigenous Relations |
| 3 | Montana First Nation | Aboriginal Engagement Matters | NGTL committed to continue to provide information about contracting and employment opportunities to Montana First Nation when the information is available. | Application Section 13.3.1 | A92619 | Ongoing | Pre-Construction | Information regarding an employment opportunity with NGTL's consultant for biophysical and heritage field work was provided to Montana First Nation (MFN) on April 16, 2018 and April 15, 2020. NGTL also had a call with MFN in May 2020 to gather information on businesses and capacity. NGTL and MFN have had continued discussions regarding contracting and employment opportunities including sourcing opportunities for designated and targeted services and NGTL will continue discussions as appropriate. | Indigenous Relations |
| 4 | Nose Creek Community | Aboriginal Engagement Matters | NGTL committed to provide to Nose Creek Community a draft TK Protocol Agreement for the TK study. | Application Section 13.3.1 | A92619 | Complete | Pre-Construction | NGTL received a signed LOA from Nose Creek Community (NCC) on August 25, 2020 to participate in a site visit on the Grande Prairie Mainline Loop No. 3 (Elmworth Section). On September 17, 2020, NGTL received an email from NCC with a copy of NCC's TK Report. | Indigenous Relations |
| 5 | Siksika Nation | Aboriginal Engagement Matters | NGTL confirmed its commitment to reasonable capacity funding to support Siksika Nation's participation in Project engagement activities. | Application Section 13.3.1 | A92619 | Complete | Pre-Construction | NGTL received signed engagement capacity funding agreement from Siksika Nation on April 8, 2019. | Indigenous Relations |
| 6 | Asini Wachi Nehiyawak Traditional Band | Aboriginal Engagement Matters | NGTL will keep Asini Wachi Nehiyawak Traditional Band informed as information about the archaeology fieldwork becomes available. | Supplemental Report | A94516 | Complete | Pre-Construction | April 24, 2019, NGTL provided a notification regarding a work opportunity that the Wood Group is offering on field studies for the Project, including archaeological work. | Indigenous Relations |
| 7 | Driftpile First Nation | Aboriginal Engagement Matters | NGTL remains committed to working with Driftpile First Nation to discuss the proposed budget and tasks associated with it to reach agreement on funding for a Project-specific TK study as well as engagement with NGTL for the Project and requested Driftpile First Nation contact NGTL at their earliest convenience to further discuss the budget and agreements. | Supplemental Report | A94516 | Complete | Pre-Construction | NGTL received signed amended TK Protocol from DCN on January 29, 2019 and signed engagement capacity funding agreement on February 19, 2019. | Indigenous Relations |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-------------------------------|-------------------------------|--|---|---------------------------------|----------|------------------|--|----------------------|
| 8 | Aseniwuche Winewak Nation | Aboriginal Engagement Matters | NGTL will provide this information (Appendix E, Annex A of the ESA Supplement for Additional Written Evidence Filing: Traditional Knowledge Report - Aboriginal Groups Project-Related Issue Summaries for NGTL's responses and proposed mitigation measures from the Project EPP) to Aseniwuche Winewak Nation and offer to answer any questions or discuss concerns, if any. | Additional Written Evidence (AWE) Section | A96812 | Complete | Pre-Construction | NGTL reviewed the report and provided responses to Aseniwuche Winewak Nation on December 17, 2018. | Indigenous Relations |
| 9 | East Prairie Métis Settlement | Aboriginal Engagement Matters | NGTL will provide this information (Appendix E, Annex A of the ESA Supplement for Additional Written Evidence Filing: Traditional Knowledge Report - Aboriginal Groups Project-Related Issue Summaries for NGTL's responses and proposed mitigation measures from the Project EPP) to East Prairie Métis Settlement and offer to answer any questions or discuss concerns, if any. | Additional Written Evidence (AWE) Section | A96812 | Complete | Pre-Construction | NGTL reviewed the report and provided a response to East Prairie Métis Settlement on December 17, 2018. | Indigenous Relations |
| 10 | Gunn Métis Local 55 | Aboriginal Engagement Matters | NGTL will provide this information (Appendix E, Annex A of the ESA Supplement for Additional Written Evidence Filing: Traditional Knowledge Report - Aboriginal Groups Project-Related Issue Summaries for NGTL's responses and proposed mitigation measures from the Project EPP) to Gunn Métis Local 55 and offer to answer any questions or discuss concerns, if any. | Additional Written Evidence (AWE) Section | A96812 | Complete | Pre-Construction | NGTL reviewed the report and provided a response to Gunn Métis Local 55 on December 17, 2018. | Indigenous Relations |
| 11 | Horse Lake First Nation | Aboriginal Engagement Matters | NGTL will provide this information (Appendix E, Annex A of the ESA Supplement for Additional Written Evidence Filing: Traditional Knowledge Report - Aboriginal Groups Project-Related Issue Summaries for NGTL's responses and proposed mitigation measures from the Project EPP) to Horse Lake First Nation and offer to answer any questions or discuss concerns, if any. | Additional Written Evidence (AWE) Section | A96812 | Complete | Pre-Construction | NGTL reviewed the report and provided a response to Horse Lake First Nation on December 17, 2018. | Indigenous Relations |
| 12 | Paul First Nation | Aboriginal Engagement Matters | NGTL will provide this information (Appendix E, Annex A of the ESA Supplement for Additional Written Evidence Filing: Traditional Knowledge Report - Aboriginal Groups Project-Related Issue Summaries for NGTL's responses and proposed mitigation measures from the Project EPP) to Paul First Nation and offer to answer any questions or discuss concerns, if any. | Additional Written Evidence (AWE) Section | A96812 | Complete | Pre-Construction | NGTL reviewed the report and provided a response to Paul First Nation on December 17, 2018. | Indigenous Relations |
| 13 | Stoney Nakoda Nations | Aboriginal Engagement Matters | NGTL will provide this information (Appendix E, Annex A of the ESA Supplement for Additional Written Evidence Filing: Traditional Knowledge Report - Aboriginal Groups Project-Related Issue Summaries for NGTL's responses and proposed mitigation measures from the Project EPP) to Stoney Nakoda Nations and offer to answer any questions or discuss concerns, if any. | Additional Written Evidence (AWE) Section | A96812 | Complete | Pre-Construction | NGTL reviewed the issues and concerns and provided a response to Stoney Nakoda Nations on December 17, 2018. | Indigenous Relations |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|---------------------------|-------------------------------|--|--|---------------------------------|----------|------------------|--|----------------------|
| 14 | Sturgeon Lake Cree Nation | Aboriginal Engagement Matters | NGTL will provide this information (Appendix E, Annex A of the ESA Supplement for Additional Written Evidence Filing: Traditional Knowledge Report - Aboriginal Groups Project-Related Issue Summaries for NGTL's responses and proposed mitigation measures from the Project EPP) to Sturgeon Lake Cree Nation and offer to answer any questions or discuss concerns, if any. | Additional Written Evidence (AWE) Section | A96812 | Complete | Pre-Construction | NGTL reviewed the concerns and provided a response to Sturgeon Lake Cree Nation on December 17, 2018. | Indigenous Relations |
| 15 | Sunchild First Nation | Aboriginal Engagement Matters | NGTL will provide this information (Appendix E, Annex A of the ESA Supplement for Additional Written Evidence Filing: Traditional Knowledge Report - Aboriginal Groups Project-Related Issue Summaries for NGTL's responses and proposed mitigation measures from the Project EPP) to Sunchild First Nation and offer to answer any questions or discuss concerns, if any. | Additional Written Evidence (AWE) Section | A96812 | Complete | Pre-Construction | NGTL reviewed the report and provided a response to Sunchild First Nation on December 17, 2018. | Indigenous Relations |
| 16 | Foothills First Nation | Aboriginal Engagement Matters | NGTL stated that it is not in a position to agree to provide separate additional funding to Foothills First Nation however NGTL remains committed to meeting with Foothills First Nation in order to hear and address any issues and concerns related to the proposed Project. | Additional Written Evidence (AWE) Section 6.2.10 | A96812 | Complete | Pre-Construction | NGTL met with Foothills First Nation (FFN) on December 14, 2018, and a telephone call on July 26, 2019. NGTL emailed FFN the mitigation table with NGTL's responses and proposed mitigation measures for the Project-specific issues and concerns identified in the FFN Traditional Land Use Study filed with the NEB for the Project. NGTL noted that if FFN had any questions or wished to meet to discuss the mitigation table in further detail to contact NGTL. | Indigenous Relations |
| 17 | Horse Lake First Nation | Aboriginal Engagement Matters | Should HLFN identify the locations where spraying and herbicide application are of interest to HLFN then NGTL will notify HLFN regarding timing and locations of scheduled spraying and herbicide applications for those locations during construction. | HLFN 1.3e | A98233-9 | Planned | Operations | To date HLFN has not provided NGTL with any specific locations where spraying or herbicide application are of interest. | Indigenous Relations |
| 18 | Horse Lake First Nation | Aboriginal Engagement Matters | NGTL will be developing an Aboriginal Construction Participation Program (ACPP) to provide opportunities for potentially affected Aboriginal groups to develop an understanding of construction and environmental protection activities through observation and discussion of Project construction activities. | HLFN 1.3 h) and HLFN 1.4 f) | A98233-9 | Complete | Construction | NGTL contacted all potentially affected Aboriginal groups regarding the ACPP on March 23, 2020, to determine interest in participation and included a questionnaire to gather additional information to inform the development of the ACPP. Discussions related to the ACPP including regarding the potential for participation in the program has continued with potentially affected Aboriginal groups. NGTL has developed the ACPP pursuant to Certificate Condition 12 and Order Condition 10. | Indigenous Relations |
| 19 | Samson Cree First Nation | Aboriginal Engagement Matters | In addition, NGTL will require the Prime Contractors for the Project to provide site-specific orientation where best practices and community engagement expectations are communicated to all personnel. | SCN 1.0 a) and b) | A98233-9 | Ongoing | Construction | Prime Contractor orientations are being provided for workers on section 58 and section 52 activities. | Indigenous Relations |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|----------------------------------|-------------------------------|--|---|--|----------|------------------|--|----------------------|
| 20 | Blood Tribe / DCN / MNA R3 / PKN | Aboriginal Engagement Matters | Should traditional trails be identified through ongoing engagement with potentially affected Aboriginal groups, this information will be considered in Project planning, including the EPP and EAS, as appropriate. | BT 1.44 DCN 21 MNA R3 45 PKN 1.44 | A98233-3 A98233-5 A98233-10 A98233-12 | Complete | Pre-Construction | No trails were identified through ongoing engagement that required consideration as part of Project planning. | Indigenous Relations |
| 21 | Duncan's First Nation | Aboriginal Engagement Matters | The findings of Duncan's First Nation's final TK report will be reviewed in the context of the ESA and considered for incorporation into Project planning, as appropriate. NGTL will also provide responses and proposed mitigation measures from the Project EPP in response to their final TK study and will offer to meet with Duncan's First Nation to answer any questions or discuss concerns, if any. | Attachment BT 1.41-1 | A98233-3 | Complete | Pre-Construction | NGTL reviewed the report and provided a response to Duncan's First Nation on June 19, 2019. | Indigenous Relations |
| 22 | Kelly Lake Cree Nation | Aboriginal Engagement Matters | The findings of Kelly Lake Cree Nation's TK study will be reviewed in the context of the ESA and considered for incorporation into Project planning, as appropriate. NGTL will also provide responses and proposed mitigation measures from the Project EPP in response to their final TK study and will offer to meet with Kelly Lake Cree Nation to answer any questions or discuss concerns, if any. | Attachment BT 1.41-1 | A98233-3 | Complete | Pre-Construction | NGTL reviewed the report and provided a response to Kelly Lake Cree Nation on April 16, 2019. | Indigenous Relations |
| 23 | Stoney Nakoda Nations | Aboriginal Engagement Matters | The findings of Stoney Nakoda Nation's interim TK report will be reviewed in the context of the ESA and considered for incorporation into Project planning, as appropriate. NGTL will also provide responses and proposed mitigation measures from the Project EPP in response to their final TK study and will offer to meet with Stoney Nakoda Nation to answer any questions or discuss concerns, if any. | Attachment BT 1.41-1 | A98233-3 | Complete | Pre-Construction | NGTL reviewed the report and provided responses to Stoney Nakoda Nations on April 9, 2019. | Indigenous Relations |
| 24 | ANSN | Aboriginal Engagement Matters | NGTL will provide Aboriginal groups with updated schedules and mapping prior to the start of construction to avoid potential conflicts between construction crews and traditional users. | HLFN 1.1d ANSN 2.1 h) HLFN 2.3 c) Reply Evidence | A98233-9 A98655-2 A98655-4 C00043-1 | Complete | Pre-Construction | On November 9, 2020, NGTL provided Order Condition 16 Construction schedules for Section 58 activities (submitted to the CER on November 6, 2020 [C09392-1]) to all potentially affected Aboriginal groups, as well as a high-level construction commencement timing update and a link to the Project website for further information and updates. On January 14, 2021, NGTL provided Certificate Condition 18 Construction Schedules for section 52 construction (submitted to the CER on January 11, 2021 [C10858-1]) to all potentially affected Aboriginal groups. NGTL also included the Project fact sheet and associated Project maps as well as links to detailed maps of the Project sections on the Project website. | Indigenous Relations |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|---------------|-------------------------------|---|-------------|---------------------------------|----------|---------------------------------|---|----------------------|
| 25 | HLFN | Aboriginal Engagement Matters | Should cultural and/or ceremonial sites be identified through ongoing engagement with HLFN, this information will be considered in Project planning, including the EPP and EAS, as appropriate. | HLFN 2.1 e) | A98655-4 | Complete | Pre-Construction | HLFN has not provided NGTL with any specific locations of cultural and/or ceremonial sites. | Indigenous Relations |
| 26 | ANSN | Aboriginal Engagement Matters | NGTL will consider relevant input provided by Aboriginal groups during ongoing engagement for the Project throughout the finalization of the CHROMP for the Project. | ANSN 2.2 a) | A98655-2 | Complete | Pre-Construction | NGTL provided all potentially affected Aboriginal groups notice that NGTL filed a Revised Caribou Habitat Restoration and Offset Measures Plan (CHROMP), which included relevant feedback provided by Aboriginal groups, with the CER, pursuant to Condition 6 of the Certificate on November 12, 2020. The notice contained a link to the revised CHROMP and Filing ID (C09519-1). | Indigenous Relations |
| 27 | ANSN | Aboriginal Engagement Matters | NGTL does not have specific coordinated agreements with third parties for scheduling maintenance or clearing activities in the Little Smoky Caribou Range; however, with respect to Project construction, if known, NGTL will work with third parties conducting activities within similar timeframes to coordinate activities in order to minimize disturbance within an area. | ANSN 2.2 e) | A98655-2 | Ongoing | Pre-Construction / Construction | NGTL completed the majority of clearing within the Little Smoky Caribou Range prior to the beginning of the RAP (i.e., NGTL stopped work within the Range on February 14, 2021). NGTL confirmed that work in the Little Smoky Caribou Range cannot be completed prior to the RAP and submitted the balance of information in support of Condition 23 approval on January 13, 2022 (C17194). | Environment |
| 28 | ANSN | Aboriginal Engagement Matters | Following the receipt of the results of ANSN's TK study, NGTL will also offer to meet and discuss with ANSN the proposed measures to avoid, mitigate or otherwise manage potential effects of the Project and to address or respond to questions or identified concerns. | ANSN 2.4 a) | A98655-2 | Complete | Pre-Construction | NGTL reviewed the report and provided a response to Alexis Nakota Sioux Nation on June 19, 2019. | Indigenous Relations |
| 29 | OCFN | Aboriginal Engagement Matters | Upon receipt, the findings of OCFN's TK study will be considered in Project planning, including the EPP and Environmental Alignment Sheets (EAS) filed prior to construction. | OCFN 2.4 r) | A98655-5 | Complete | Pre-Construction | Inherent and Treaty Rights Assessment Report received by NEB on April 18, 2019. NGTL reviewed the report and provided a response to O'Chiese First Nation on July 22, 2019. NGTL received the final report on April 2, 2020. NGTL reviewed the final report and provided a response to O'Chiese First Nation on July 30, 2020. | Indigenous Relations |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|---------------|-------------------------------|---|----------------|---------------------------------|----------|------------------|--|----------------------|
| 30 | SNN | Aboriginal Engagement Matters | NGTL will consider inputs shared by SNN during ongoing engagement, if and when they are provided. Also, NGTL is willing to meet with SNN, at SNN's earliest convenience, to gain an understanding of what SNN's specific interests are regarding participation in the emergency response measures regarding the DMRCP. | SNN 2.5 d) | A98655-6 | Ongoing | Pre-Construction | On February 3, 2020 NGTL offered to provide SNN with a presentation, meeting and/or further information on NGTL's Emergency Management and/or Pipeline Safety as it pertains to the NGTL System and more directly the Project. NGTL noted that if SNN is interested in learning more about NGTL's Emergency Management and Pipeline Safety to contact NGTL directly. NGTL followed up on this offer on June 15, 2020 and August 12, 2020. NGTL had discussions with SNN through the Public Awareness Program in June 2021 about potential participation in an emergency response exercise. NGTL also met with SNN as part of engagement on another NGTL project to continue to discuss emergency response related matters. During a meeting on September 28, 2021, NGTL and SNN agreed to jointly develop a documented summary in conjunction with SNN technicians, on actions to take in the event of an emergency associated with an NGTL pipeline. Discussions with SNN are ongoing and will continue through TC Energy's Regional Engagement Leads. NGTL also remains available to discuss matters at a Project-level with SNN if requested. | Indigenous Relations |
| 31 | All groups | Aboriginal Engagement Matters | NGTL confirms that available TK is considered and incorporated into NGTL's orientation materials i.e., cultural awareness training, as appropriate. NGTL is willing to provide a copy of the orientation materials, upon request from a potentially affected Aboriginal group, and any feedback received by NGTL prior to construction will be considered in the finalization of the orientation. | Reply Evidence | C00043-1 | Complete | Pre-Construction | GML55 has requested and NGTL agreed to provide GML55 a copy of the cultural awareness training once it is compiled. On January 6, 2021, NGTL emailed GML55 a copy of NGTL's Draft Indigenous Awareness portion of orientation materials for the Project for GML55's information and review as per GML55's previous request. No feedback has been received to date. On February 3, 2021, NGTL emailed KLFN a copy of the Indigenous Awareness portion of NGTL's Cultural Awareness Training for the Project as per KLFN's request during a meeting between NGTL and KLFN on November 19, 2020. KLFN confirmed receipt of the email on February 12, 2021. | Indigenous Relations |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|---------------------------|-------------------------------|--|----------------|---------------------------------|----------|--------------------------------------|--|----------------------|
| 32 | All groups | Aboriginal Engagement Matters | NGTL is willing to meet with any Aboriginal group expressing an interest in the Project-specific ERP once it is created, upon request. | Reply Evidence | C00043-1 | Complete | Pre-Construction | NGTL provided all potentially affected Aboriginal groups a redacted copy of the ERPs for the Elsworth section, Karr section, Valhalla section, Beiseker Compressor unit addition, Didsbury Compressor unit addition and Nordegg Compressor unit addition on August 13, 2020. On September 10, 2020, NGTL provided all potentially affected Aboriginal groups copies of the template ERPs for the outstanding pipeline sections. NGTL provided additional Project component ERPs in November and December 2020 and January 2021 as conditioned within, and filed pursuant to Order Condition 4 – Emergency Response Plans. NGTL's subsequent ERP-related discussions with potentially affected Aboriginal groups is detailed, where applicable, in NGTL's Order Condition 11 filing (C09392-1) which potentially affected Aboriginal groups were notified of and provided the link to on November 9, 2020, and will be detailed going forward within NGTL's engagement update to be filed pursuant to Certificate Condition 14 and Order Condition 11 as applicable (C09434-1). | Indigenous Relations |
| 33 | Samson Cree Nation | Aboriginal Engagement Matters | NGTL committed to providing SCN information regarding NGTL's approach to GHG emissions as well as providing a copy of the CHROMP when it is made available from the Project team. | Reply Evidence | C00043-1 | Ongoing | Pre-Construction / Post-construction | As stated in NGTL's Final Argument, NGTL's assessment of Project-related GHG emissions can be found in section 14 of the ESA, which was provided to SCN in June 2018. NGTL provided Samson Cree Nation a draft of the revised CHROMP for feedback on August 13, 2020, and a link to the revised CHROMP submitted to the CER on November 12, 2020, (C09519-1). NGTL will also provide SCN with NGTL's Quantification of Construction-related Greenhouse Gas (GHG) Emissions filing pursuant to Certificate Condition 26 upon filing with the CER. On April 8, 2022, NGTL emailed SCN its recently filed TC Energy Fugitive Emissions Management Program for its Canada Gas Operations (C18478). | Indigenous Relations |
| 34 | All groups | Aboriginal Engagement Matters | NGTL continues to work with Aboriginal groups to identify employment opportunities during the pre-construction, construction, and post-construction phases of the Project, and any associated training requirements. NGTL will prepare an Aboriginal and local participation plan for the Project. This plan will include the processes used to make contracting and employment opportunities available to Aboriginal and local contractors. | Reply Evidence | C00043-1 | Complete | Pre-Construction | On September 22, 2020, NGTL filed its Appendix I, Condition 13 and Appendix III, Condition 12 – Employment, Contracting, and Procurement Plan Update with the CER. NGTL provided a link to the plan to all potentially affected Aboriginal groups on September 23, 2020. | Indigenous Relations |
| 35 | Sturgeon Lake Cree Nation | Aboriginal Engagement Matters | NGTL will work with the registered trap line owner to determine mitigation and will continue engagement with the Sturgeon Lake Cree Nation on measures to address this site. | Reply Evidence | C00043-1 | Complete | Pre-Construction | NGTL has been in discussion with the trap line owner and Sturgeon Lake Cree Nation since July 2019. In November 2019 NGTL confirmed that the distance from the edge of the Project ROW and TWS to the edge of the identified trapper's cabin is more than SLCN's requested 100 m. | Indigenous Relations |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|---|-------------------------------|---|----------------|---------------------------------|----------|------------------|---|----------------------|
| 36 | Driftpile Cree Nation | Aboriginal Engagement Matters | NGTL will provide a proposed response and mitigations to Driftpile Cree Nation's TK Report. | Reply Evidence | C00043-1 | Complete | Pre-Construction | NGTL reviewed the final report and provided a response to Driftpile Cree Nation on January 9, 2020. | Indigenous Relations |
| 37 | Duncan's First Nation | Aboriginal Engagement Matters | NGTL will provide a proposed response and mitigations to Duncan's First Nation's TK Report. | Reply Evidence | C00043-1 | Complete | Pre-Construction | NGTL reviewed the final report and provided a response to Duncan's First Nation on June 19, 2019. | Indigenous Relations |
| 38 | Ermineskin Cree Nation | Aboriginal Engagement Matters | NGTL noted it would provide ECN NGTL's proposed responses and mitigation in response to ECN's final TK Report for ECN's review and consideration. | Reply Evidence | C00043-1 | Complete | Pre-Construction | On June 30, 2020, NGTL emailed ECN NGTL's responses and proposed mitigation from the Project EPP in response to the concerns raised in ECN's TK Report. NGTL requested ECN follow up with NGTL regarding any questions. | Indigenous Relations |
| 39 | Samson Cree Nation | Aboriginal Engagement Matters | NGTL will provide a proposed response and mitigations to Samson Cree Nation's TK Report. | Reply Evidence | C00043-1 | Complete | Pre-Construction | NGTL reviewed the final report and provided a response to Samson Cree Nation on January 6, 2020. | Indigenous Relations |
| 40 | Sturgeon Lake Cree Nation | Aboriginal Engagement Matters | NGTL will provide a proposed response and mitigations to Sturgeon Lake Cree Nation's TK Report. | Reply Evidence | C00043-1 | Complete | Pre-Construction | NGTL reviewed the report and provided a response to Sturgeon Lake Cree Nation on June 19, 2019. | Indigenous Relations |
| 41 | Tsuu T'ina Nation | Aboriginal Engagement Matters | NGTL will provide a proposed response and mitigations to Tsuu T'ina Nation's TK Report. | Reply Evidence | C00043-1 | Complete | Pre-Construction | NGTL reviewed the final report and provided a response to Tsuu T'ina Nation on June 19, 2019. | Indigenous Relations |
| 42 | Whitefish Lake First Nation #128 (Goodfish) | Aboriginal Engagement Matters | NGTL will provide a proposed response and mitigations to Whitefish Lake First Nation #128 (Goodfish)'s TK Report. | Reply Evidence | C00043-1 | Complete | Pre-Construction | NGTL reviewed the report and provided a response to Whitefish Lake First Nation #128 (Goodfish) on June 19, 2019. | Indigenous Relations |
| 43 | Blood Tribe | Aboriginal Engagement Matters | NGTL will implement a notification process to those Aboriginal groups interested in the implementation of wildlife species of concern contingency plans and where feasible include community input. | NEB 3.14 | A99941-1 | Planned | Construction | | Indigenous Relations |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|---------------|-------------------------------|--|----------|---------------------------------|---------|------------------|---|----------------------|
| 44 | All groups | Aboriginal Engagement Matters | NGTL is committed to supporting local Aboriginal groups by providing contracting and employment opportunities to qualified Aboriginal and local businesses and individuals. | NEB 3.14 | A99941-1 | Ongoing | Construction | NGTL continues to gather information from Aboriginal groups on businesses, capacity and partnerships. On September 22, 2020, NGTL filed its Appendix I, Condition 13 and Appendix III, Condition 12 – Employment, Contracting, and Procurement Plan Update with the CER. NGTL provided a link to the plan to all potentially affected Aboriginal groups on September 23, 2020. On August 19, 2021, NGTL filed Prime Contractors' Aboriginal Participation Plans in accordance with Certificate Condition 13 and Order Condition 12 Employment, Contracting and Procurement Plan and the CER's Ruling No. 2 – Condition Compliance (Filing ID: C14550-1). NGTL provided a link to the plans to all potentially affected Aboriginal groups on August 20, 2021. Additionally, NGTL notified all potentially affected Aboriginal groups on September 29, 2021, that on September 24, 2021, NGTL filed updated copies of its Prime Contractor's Aboriginal Participation Plans for the Project ¹ per direction received from the CER on September 16, 2021. | Indigenous Relations |
| 45 | All groups | Aboriginal Engagement Matters | NGTL has committed to consider all information gathered through ongoing engagement (e.g., TK studies and concerns and recommendations), in the context of the ESA, in the EPPs and EAS filed prior to construction, as appropriate, and will continue to address questions and concerns through its ongoing engagement efforts should any arise. | NEB 3.14 | A99941-1 | Ongoing | Pre-Construction | An update on engagement related discussions with potentially affected Aboriginal groups for the period of April 17 to October 11, 2021 is detailed within NGTL's Report on Engagement with Indigenous Peoples Report No. 3, filed pursuant to Certificate Condition 14 and Order Condition 11 (Filing ID: C15989-1). Filings pursuant to Certificate Condition 14 and Order Condition 11 will continue to be filed with the CER as required by the timing stipulated within conditions. The updated EPP filed November 9, 2020 for Certificate Condition 5 included, in Table 1, additional site-specific measures for TK sites identified and shared with NGTL by potentially affected Aboriginal groups during engagement where required. | Indigenous Relations |

¹ CER Filing ID: C15091.

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-------------------|-------------------------------|--|--------------------------------------|----------------------------------|----------|--------------------------------|--|----------------------|
| 46 | Blood Tribe | Aboriginal Engagement Matters | NGTL is willing to meet with BT, upon request, to discuss water withdrawal and for BT to identify any locations or water sources of specific interest or concern to BT. Information shared by BT will be considered when finalizing water source locations and mitigations for water withdrawal. | NEB 3.14 | A99941-1 | Ongoing | Pre-Construction | On August 16, 2019 NGTL provided all potentially affected Aboriginal groups, including BT, information and maps outlining the proposed water source locations and noted that additional water sources may be added as the Project continues construction planning NGTL noted that if the communities have any questions, concerns or feedback related to the proposed water source locations to contact NGTL directly. On November 10, 2020, NGTL notified all potentially affected Aboriginal groups of its Finalized Watercourse Crossing Inventory filing pursuant to Certificate Condition 20. NGTL has continued to notify all potentially affected Aboriginal groups of related filings including notice provided on May 20, 2021 of NGTL's request to the CER for review related to project water withdrawal locations filed May 18, 2021 and subsequent CER response issued on June 15, 2021 (Filing ID: C13550-1) as well as notice of hydrostatic testing plan filings which contained water source mapping filed with the CER on August 27, September 17, 2021, January 14, and February 7, 2022 (Filing IDs: C14631-1, C14941-1, C17204-1, and C17614-1 respectively). NGTL has not received any feedback from BT to date. | Indigenous Relations |
| 47 | All groups | Aboriginal Engagement Matters | NGTL will provide the opportunity to participate in the ACPP to all potentially affected Aboriginal groups that identify interest in participating. | ANSN 3.3 | C00514-2 | Complete | Pre-Construction | NGTL contacted all potentially affected Aboriginal groups regarding the ACPP on March 23, 2020 to determine interest in participation. NGTL offered opportunities to participate in the ACPP to all groups that confirmed interest on June 29, 2020. | Indigenous Relations |
| 48 | ANSN / HLFN / SNN | Aboriginal Engagement Matters | Given the ACPP and PCM are informed by engagement with Aboriginal groups and the input received where applicable, ANSN's input into the ACPP and PCM, including ANSN's requests and needs, will be considered should it be provided by ANSN. | ANSN 3.3a-c HLFN 3.3a SNN 3.2k | C00514-2 C00514-4 C00514-8 | Ongoing | Pre-Construction to Operations | NGTL contacted all potentially affected Aboriginal groups regarding the ACPP on March 23, 2020 to determine interest in participation and included a questionnaire to gather additional information to inform the development of the ACPP. ANSN and NGTL discussed the timing of ANSN's response to the ACPP clarification questionnaire during NGTL and ANSN's May 20, 2020 meeting. NGTL notified all potentially affected Aboriginal groups and provided a link to its Order Condition 10: Construction Monitoring Plan for Indigenous Peoples filing on November 9, 2020 (C09434-1). <u>On July 20, 2022, NGTL contacted all potentially affected Aboriginal groups, including ANSN, to confirm interest in participating in PCM and to solicit feedback to inform the development of a PCM plan for Aboriginal groups.</u> NGTL reiterates that ANSN's input into the PCM, including ANSN's requests and needs, will be considered should it be provided by ANSN. | Indigenous Relations |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|----------------------------|-------------------------------|--|--|---------------------------------|----------|------------------|--|----------------------|
| 49 | Gift Lake Métis Settlement | Aboriginal Engagement Matters | NGTL committed to ensure that they [Gift Lake Métis Settlement] received all of the information that we have filed for this Project, as well as to meet with them to discuss any questions they have, as well as how and with regards to our mitigation or the information we've provided, as well as then determine the next steps based on that conversation of what engagement activities might contain after that. | Hearing Transcript Volume 12, Paragraph 6042 | C01035 | Complete | Pre-Construction | NGTL sent Gift Lake Métis Settlement Project materials on August 19, 2019 and October 8, 2019. NGTL met with Gift Lake Métis Settlement on February 4, 2020. | Indigenous Relations |
| 50 | Samson Cree Nation | Aboriginal Engagement Matters | NGTL committed to ongoing discussion regarding the mitigation measures proposed in Samson Cree's interim TK study and cumulative effects assessment report. | Hearing Transcript Volume 10, Paragraph 4685 | C00982 | Complete | Pre-Construction | NGTL met with SCN on October 24, 2019, re-provided the responses to the CEA report on October 29, 2019. NGTL provided a copy of NGTL's responses and proposed mitigation measures for the Project-specific issues and concerns identified in SCN's final TK Study report on January 6, 2020. NGTL met with SCN on February 12, 2020, March 11, 2020 and multiple times in July and August which included discussions on topics regarding SCN's recommendations. SCN is participating in the Indigenous Working Group (IWG) related to caribou. SCN is participating in the ACPP on the Deep Valley South/Colt Section. Any further discussion regarding the mitigation measures proposed in SCN's interim report will be addressed through these mechanisms. | Indigenous Relations |
| 51 | Natural Resources Canada | Aboriginal Engagement Matters | NGTL committed to engage on the caribou habitat restoration and offset measurement plan with interested Aboriginal groups. | NRCan 1.1 | C00514-5 | Complete | Pre-construction | NGTL provided all potentially affected Aboriginal groups a draft of the revised CHROMP for feedback on August 18, 2020. NGTL provided all potentially affected Aboriginal groups notice that NGTL filed a Revised Caribou Habitat Restoration and Offset Measures Plan (CHROMP), which included relevant feedback provided by Aboriginal groups, with the CER, pursuant to Condition 6 of the Certificate on November 12, 2020. The notice contained a link to the revised CHROMP and Filing ID (C09519-1). NGTL will also seek to establish an IWG in accordance with Certificate Condition 35. | Indigenous Relations |
| 52 | Natural Resources Canada | Aboriginal Engagement Matters | NGTL is willing to meet with any Aboriginal group expressing an interest in potential contracting, employment, and training opportunities, where NGTL can discuss its contracting process and develop an understanding of the Aboriginal group's capacities. | NRCan 1.2 | C00514-5 | Ongoing | Pre-construction | Meetings have and continue to occur with Aboriginal groups and information has been shared with groups that have expressed interest. | Indigenous Relations |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|--------------------------|-------------------------------|--|--|---------------------------------|----------|-------------------|--|----------------------|
| 53 | Natural Resources Canada | Aboriginal Engagement Matters | NGTL has committed to ongoing engagement throughout all phases of the Project and Aboriginal groups will have an opportunity to provide feedback post-construction through ongoing engagement with Regional Liaisons and TC Energy's Public Awareness (PA) Program. NGTL has committed to respond to any Aboriginal group's concerns post-construction and address potential issues on a case-by-case basis. | NRCan 3 | C00514-5 | Ongoing | Post-construction | | Indigenous Relations |
| 54 | ANSN | Aboriginal Engagement Matters | Continue to have discussions with NGTL about the route and to together review some of what we've heard today and have NGTL hear their serious concerns and try to work together to find a solution. | Hearing Transcript Volume 11, Paragraph 5407 | C01007 | Complete | Pre-Construction | NGTL has been working with ANSN since August 2019 regarding routing through the Little Smoky Caribou Range and working collaboratively in regard to caribou mitigation, and the planning and implementation of the CHROMP. NGTL and ANSN have continued meeting and sharing information regarding the routing through the caribou range and potential ANSN involvement in the CHROMP since October 2019, most recently on May 20, 2020. NGTL provided ANSN a draft of the revised CHROMP for feedback on August 18, 2020. To date, ANSN has not provided NGTL feedback on the draft revised CHROMP. ANSN is participating in the Project IWG and NGTL notified all potentially affected Aboriginal groups engaged on the Project that it filed its IWG for the Little Smoky Caribou Range Progress Report No. 1 on June 23, 2021 (Filing ID: C13705-1) and relatedly, that it filed its CER IR No. 15 response (Filing ID: C14398-1) on August 10, 2021. IWG-related updates will continue to be filed with the CER pursuant to the required timing stipulated in Certificate Condition 35. ANSN concerns regarding the route through the Little Smoky Caribou Range will be addressed through the discussions in the IWG on mitigation, monitoring and offsets. | Indigenous Relations |
| 55 | Enoch Cree Nation | Aboriginal Engagement Matters | Upon receipt, NGTL will review the final report results and provide a response to Enoch Cree Nation. | Condition Compliance: s52 Condition 10 | C07968-1 | Complete | Pre-Construction | Final report received July 8, 2020 for the Grande Prairie Mainline Loop No. 2 (Karr, Deep Valley and Colt Sections) and Edson Mainline Loop No. 2 (Robb Section), Edson Mainline Loop No. 4 (Dismal Creek and Brewster Sections), and Nordegg Compressor Station Unit Addition. NGTL reviewed the final report and provided a response to Enoch Cree Nation on October 22, 2020. | Indigenous Relations |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-------------------------------|-------------------------------|---|--|---------------------------------|----------|------------------|---|----------------------|
| 56 | Gift Lake Métis Settlement | Aboriginal Engagement Matters | Upon receipt, NGTL will review the report results and provide a response to Gift Lake Métis Settlement. | Condition Compliance: s52 Condition 10 | C07968-1 | Complete | Pre-Construction | A LOA for the Grande Prairie Mainline Loop No. 2 (Karr and Deep Valley sections) was sent to Gift Lake Métis Settlement (GLMS) on August 13, 2020. On October 27, 2021, GLMS confirmed that they completed their fieldwork. Final report received February 9, 2022 for the Grande Prairie Mainline Loop No. 2 (Karr and Deep Valley Sections). NGTL reviewed the final report and provided a response to Gift Lake Métis Settlement on May 20, 2022. | Indigenous Relations |
| 57 | Kapawe'no First Nation | Aboriginal Engagement Matters | Upon receipt, NGTL will review the TK report and provide a response to Kapawe'no First Nation. | Condition Compliance: s52 Condition 10 | C07968-1 | Complete | Pre-Construction | The TK Protocol agreement with Kapawe'no First Nation and NGTL was finalized on October 14, 2020. Kapawe'no First Nation completed TK fieldwork in 2020. Final report received March 24, 2021 and Letter from Chief to approve the final report and provide additional TK information was received March 26, 2021 for Valhalla, Elmworth and Karr sections. NGTL reviewed the final report and a Letter from Chief, and provided a response to Kapawe'no First Nation on May 4, 2021. | Indigenous Relations |
| 58 | Kelly Lake First Nation | Aboriginal Engagement Matters | Upon receipt, NGTL will review the final TK report and provide a response to Kelly Lake First Nation. | Condition Compliance: s52 Condition 10 | C07968-1 | Complete | Pre-Construction | Kelly Lake First Nation completed TK fieldwork in October 2020. Final report received March 8, 2021 for the Grande Prairie Mainline Loop No. 2 (Karr, and Deep Valley Sections); GPML Loop No. 3 (Elmworth Section); and Edson Mainline Loop No. 4 (Dismal Creek Section). NGTL reviewed the final report and provided a response to Kelly Lake First Nation on April 30, 2021. | Indigenous Relations |
| 59 | Montana First Nation | Aboriginal Engagement Matters | NGTL awaits Montana First Nation's final TK report. Upon receipt, NGTL will review the report and provide a response to Montana First Nation. | Condition Compliance: s52 Condition 10 | C07968-1 | Ongoing | Pre-Construction | | Indigenous Relations |
| 60 | Nakcowinewak Nation of Canada | Aboriginal Engagement Matters | Upon receipt of a TK report, NGTL will review the report and provide a response to Nakcowinewak Nation of Canada. | Condition Compliance: s52 Condition 10 | C07968-1 | Complete | Pre-Construction | Nakcowinewak Nation of Canada' final report received December 1, 2020 for the for the Grande Prairie Mainline Loop No. 2 (Karr, Deep Valley and Colt Sections) and Edson Mainline Loop No. 2 (Robb Section), and Edson Mainline Loop No. 4 (Dismal Creek and Brewster Sections), NGTL reviewed the final report and provided a response to Nakcowinewak Nation of Canada on February 22, 2021. | Indigenous Relations |
| 61 | Nose Creek Community | Aboriginal Engagement Matters | Upon receipt, NGTL will review the TK report and provide a response to Nose Creek Community. | Condition Compliance: s52 Condition 10 | C07968-1 | Complete | Pre-Construction | Nose Creek Community's final report received September 17, 2020, for the Grande Prairie Mainline Loop No. 3 (Valhalla and Elmworth sections). NGTL reviewed the report and provided a response to Nose Creek Community on October 27, 2020. NGTL received an email with four additional mitigation questions from Nose Creek Community related to the Elmworth section on October 28, 2020. NGTL provided a response to Nose Creek Community's questions on November 17, 2020 | Indigenous Relations |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|---------------------------|-------------------------------|--|--|---------------------------------|----------|---------------------------------|---|----------------------|
| 62 | Paul First Nation | Aboriginal Engagement Matters | Upon receipt of a Final TK report, NGTL will review the report and provide a response to Paul First Nation. | Condition Compliance: s52 Condition 10 | C07968-1 | Complete | Pre-Construction | NGTL received a Letter of No Concern on August 27, 2020 and a request to close off the TK project related to the Colt, Deep Valley and Brewster sections. NGTL remains committed to provide responses to Paul First Nation upon receipt of additional information, should any arise. NGTL reviewed additional field information received from Paul First Nation on June 2, 2020 for the GPML Loop No. 3 (Valhalla and Elsworth Sections) and GPML Loop No. 2 (Karr Section) and provided a response to Paul First Nation on November 10, 2020. | Indigenous Relations |
| 63 | Saddle Lake Cree Nation | Aboriginal Engagement Matters | Upon receipt of a Final TK report, NGTL will review the report and provide a response to Saddle Lake Cree Nation | Condition Compliance: s52 Condition 10 | C07968-1 | Ongoing | Pre-Construction | NGTL received the final TK report on June 13, 2022 for the Grande Prairie Mainline Loop No. 2 (Karr, Deep Valley and Colt Sections); Edson Mainline Loop No. 2 (Robb Section); and the Edson Mainline Loop No. 4 (Dismal Creek and Brewster Sections). NGTL will review the report and provide a response to Saddle Lake Cree Nation. | Indigenous Relations |
| 64 | Sucker Creek First Nation | Aboriginal Engagement Matters | Upon receipt of a Final TK report, NGTL will review the report and provide a response to Sucker Creek First Nation. | Condition Compliance: s52 Condition 10 | C07968-1 | Complete | Pre-Construction | NGTL received the final TK report for the GPML Loop No. 2 (Karr Section) on September 2, 2020 and provided a response to Sucker Creek First Nation on October 27, 2020. | Indigenous Relations |
| 65 | | | | | | | | Duplicate to Commitment 106. | |
| 66 | | | | | | | | Duplicate to Commitment 106. | |
| 67 | | | | | | | | Duplicate to Commitment 106. | |
| 68 | National Energy Board | Design Matters | TransCanada will provide technical oversight for pipeline engineering and technical activities, and will also ensure coordination with prime contractors and other third-party engineering consultants to ensure that TransCanada's engineering specifications and project requirements are met. | Application Section 7.2.3 | A92619 | Ongoing | Pre-Construction / Construction | | Project Engineering |
| 69 | National Energy Board | Design Matters | All purchased items and contracted services will be obtained from suppliers and contractors of assessed capabilities who have been pre-qualified in accordance with TransCanada's internal supplier management and pre-qualification procedures or have been pre-qualified by a prime contractor to TransCanada. | Application Section 7.2.3 | A92619 | Complete | Pre-Construction | | Project Engineering |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-----------------------|----------------------|--|---------------------------|---------------------------------|----------|---------------------------------|---|-----------------------------|
| 70 | National Energy Board | Construction Matters | During construction, each prime contractor will be responsible for ensuring the work performed is in accordance with contract documents, Project design, applicable standards, specifications and procedures, and the Project-specific quality plan. TransCanada inspectors will monitor all construction activities to ensure compliance. | Application Section 7.2.3 | A92619 | Ongoing | Construction | | Pipeline Project Management |
| 71 | National Energy Board | Engineering Matters | Design changes during construction will be managed in accordance with the appropriate change management procedures and in accordance with TransCanada's standard engineering practices. | Application Section 7.2.3 | A92619 | Ongoing | Construction | | Project Engineering |
| 72 | National Energy Board | Engineering Matters | The primary coating for the external surface of the below ground pipe will be fusion-bonded epoxy (FBE). Field girth welds will be protected with a liquid applied coating | Application Section 7.5.1 | A92619 | Ongoing | Pre-construction | | Project Engineering |
| 73 | National Energy Board | Construction Matters | An additional mechanical protection system, such as sand padding or rock shield, will be used if large and/or angular backfill material is encountered. | Application Section 7.5.1 | A92619 | Ongoing | Construction | | Pipeline Project Management |
| 74 | National Energy Board | Engineering Matters | Abrasion-resistant coating will be used where pipe is installed using boring, HDD or other methods that could cause abrasion to the coating during installation. | Application Section 7.5.1 | A92619 | Ongoing | Pre-construction / Construction | Pipe ordered includes abrasion coated pipe based on planned bored pipe installation. Additional quantities of abrasion coated pipe have also been included in the event that a bored pipe installation not previously identified is required during construction. | Project Engineering |
| 75 | National Energy Board | Engineering Matters | Below-ground assembly piping will be protected with a liquid applied coating. Above-ground piping will be primed and painted. | Application Section 7.5.1 | A92619 | Ongoing | Pre-construction / Construction | | Project Engineering |
| 76 | National Energy Board | Engineering Matters | In addition to the pipe coating, CP will be provided through impressed current CP systems, which may consist of existing CP systems as well as new CP systems if required, and will include groundbeds and rectifiers as determined during detailed design. | Application Section 7.5.2 | A92619 | Ongoing | Pre-construction / Construction | | Project Engineering |
| 77 | National Energy Board | Engineering Matters | CP test points will be installed, where required, along the pipeline and at road, foreign pipeline and utility crossings. | Application Section 7.5.2 | A92619 | Ongoing | Pre-construction / Construction | | Project Engineering |
| 78 | National Energy Board | Engineering Matters | NGTL will install launchers and receivers on the pipeline sections, for the purposes of ILLI, during construction | Application Section 7.5.2 | A92619 | Ongoing | Pre-construction / Construction | | Project Engineering |
| 79 | | | | | | | | Duplicate to Commitment 106. | |
| 80 | National Energy Board | Engineering Matters | The geotechnical reports will be provided to the Board in supplemental filings. | Application Section 7.6 | A92619 | Complete | Pre-construction | NGTL filed the geotechnical reports in Certificate Condition 8 on November 5, 2020 (C09392-1). | Project Engineering |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-----------------------|----------------------|---|---------------------------|---------------------------------|----------|---------------------------------|---|-----------------------------|
| 81 | National Energy Board | Engineering Matters | Mitigation measures will be implemented in organic terrain locations that pose risk to the pipeline sections. | Application Section 7.6.2 | A92619 | Ongoing | Pre-construction / Construction | | Project Engineering |
| 82 | National Energy Board | Construction Matters | NGTL will award separate contracts for portions of the Project work outside the scope of the prime contractor construction contracts, such as construction surveying, inspection and NDE. | Application Section 8.1.1 | A92619 | Complete | Construction | | Pipeline Project Management |
| 83 | National Energy Board | Construction Matters | Pipeline construction activities will progress in a manner that will avoid applicable wildlife timing restrictions, where feasible. Where wildlife timing restrictions cannot be avoided, NGTL will work with the appropriate agencies to develop mitigation. | Application Section 8.2 | A92619 | Ongoing | Construction | | Pipeline Project Management |
| 84 | National Energy Board | Construction Matters | The pipeline ROW will be assessed during spring/summer following construction to evaluate reclamation requirements. | Application Section 8.2 | A92619 | Ongoing | Post-Construction | Final cleanup and construction of certain Project components is ongoing. Post-construction assessments of the pipeline ROW will be initiated after final cleanup. | Environment |
| 85 | National Energy Board | Construction Matters | Construction access will maximize the use of existing public roads as well as privately owned and maintained all-season and seasonal industry roads | Application Section 8.4 | A92619 | Ongoing | Pre-construction / Construction | Construction is ongoing | Project Engineering |
| 86 | National Energy Board | Construction Matters | NGTL will develop a Safety Management Plan (SMP) that provides details on the roles and responsibilities of the project/construction management teams and other, relevant safety information associated with the Project. | Application Section 8.6 | A92619 | Complete | Pre-Construction | Safety Management Plans are in place for the Project. | Pipeline Project Management |
| 87 | National Energy Board | Construction Matters | NGTL will consult with regional emergency response agencies to ensure that appropriate communications, understanding and cooperation are in place for the Project during construction. | Application Section 8.6 | A92619 | Complete | Pre-Construction | Notifications were sent to emergency response partners prior to construction and NGTL continues to consult with these agencies on an ongoing basis. | Pipeline Project Management |
| 88 | National Energy Board | Construction Matters | A hydrostatic test plan will be prepared during detailed design and submitted to the Board before hydrotesting of the pipeline sections. | Application Section 8.8.5 | A92619 | Ongoing | Pre-Construction | NGTL filed the hydrostatic test plans for the Valhalla and Elsworth Sections on August 25, 2021 (C14631) and for the Karr, Dismal Creek and Brewster Sections on September 15, 2021 (C14941). NGTL submitted the hydrostatic test plans for the Robb Section and the Deep Valley North section – mainline test from KP 64+309 to 69+550 on January 14, 2022 (C17205). NGTL submitted the hydrostatic test plan for Karr Section - mainline test section 2 on February 7, 2022 (C17614). | Pipeline Project Management |
| 89 | National Energy Board | Engineering Matters | The compressor station unit additions will be designed, constructed and operated in accordance with CSA Z662-15 and the OPR, as well as other industry standards and TransCanada specifications | Application Section 9.3 | A92619 | Complete | Pre-Construction | The Project is designed in accordance with CSA Z662-19 and OPR SOR/99-294. CSA Z662-15 has been superseded by CSA Z662-19 as committed to by NGTL in Commitment 106. Compressor station unit addition engineering is complete. | Pipeline Project Management |
| 90 | | | | | | | | Duplicate to Commitment 86. | |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-----------------------|---------------------|---|---|---------------------------------|----------|------------------|--|--|
| 91 | National Energy Board | Engineering Matters | NGTL will review each prime contractor's SSSP before construction to ensure compliance with TransCanada and regulatory requirements. | Application Section 9.5.4 | A92619 | Complete | Pre-Construction | NGTL filed Order Condition 9 on October 20, 2020 (C09011). | Pipeline Project Management, Safety Representative |
| 92 | | | | | | | | Duplicate to Commitment 106. | |
| 93 | | | | | | | | Duplicate to Commitment 106. | |
| 94 | National Energy Board | Engineering Matters | The prime contractor for each unit addition will prepare a field ERP that will be reviewed by NGTL and will be implemented in the event of an emergency during construction. | Application Section 9.5.15 | A92619 | Complete | Pre-construction | NGTL submitted the ERPs for the Compressor Station Unit Additions on August 6, 2020. | Pipeline Project Management, TC Energy emergency response representative |
| 95 | | | | | | | | Duplicate to Commitment 107. | |
| 96 | National Energy Board | Engineering Matters | The geotechnical program for the remaining proposed trenchless crossings i.e., Smoky River, Little Smoky River, McLeod River, Pembina River and North Saskatchewan River, is ongoing. NGTL will submit updated trenchless feasibility reports when they become available. | Additional Written Evidence (AWE) Section 2.4 | A96812 | Complete | Pre-Construction | Certificate Condition 9 was filed on October 27, 2020 (C09149). | Pipeline Project Management |
| 97 | National Energy Board | Engineering Matters | It is NGTL's intention to carry out a Phase II assessment of the identified areas in Q2 2019 (via field reconnaissance) and verify the desktop assessment. Findings of the Phase II assessment and mitigation measures identified will be shared with the Board following its completion. | NEB 1.2a | A96810 | Complete | Pre-Construction | NGTL filed the geotechnical reports in Certificate Condition 8 on November 5, 2020 (C09392-1). | Pipeline Project Management |
| 98 | National Energy Board | Engineering Matters | Preliminary work has been undertaken to determine the potential for scour of watercourses along all the Project's pipeline routes. A complete scour report is anticipated to be provided to the Board in Q2 2019. | NEB 1.2c | A96810 | Complete | Pre-Construction | NGTL provided the scour reports in its Project Update (C00044). | Pipeline Project Management |
| 99 | | | | | | | | Duplicate to Commitment 106. | |
| 100 | National Energy Board | Engineering Matters | Upon completion of the geotechnical fieldwork portion in Q2 2019, geotechnical reports for the remaining trenchless crossings and further, final feasibility studies for the proposed HDD crossings will be completed by Q3 2019. | NEB 2.1 | A98232 | Complete | Pre-Construction | NGTL updated this commitment in its Project Update (NEB Filing ID: C00044), to provide the final feasibility studies to the Board by Q3 2019. Certificate Condition 9 was filed on October 27, 2020 (C09149). | Pipeline Project Management |
| 101 | National Energy Board | Engineering Matters | Upon determination of a feasible contingency method and corresponding crossing alignment, NGTL will conduct a geohazard and risk assessment to identify hazards and risks specific to the alignment and contingency crossing method chosen. NGTL plans to finalize this analysis in Q3 2019 upon completion of geotechnical analyses. | NEB 2.3c and d | A98232 | Complete | Pre-Construction | NGTL updated this commitment in its Project Update (C00044), to provide the final feasibility studies to the Board by Q3 2019. NGTL filed the geotechnical reports in Certificate Condition 8 on November 5, 2020 (C09392-1). | Pipeline Project Management |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-----------------------|-----------------------|--|---------------------------|---------------------------------|----------|--|--|-----------------------------|
| 102 | National Energy Board | Engineering Matters | NGTL will work with Project contractors to determine, where practical, emission mitigation measures that can be implemented on older specialized equipment. | Reply Evidence | C00043-1 | Complete | Pre-Construction | | Pipeline Project Management |
| 103 | National Energy Board | Engineering Matters | NGTL will work with each contractor to ensure vehicle and equipment maintenance programs are in place and adhere to programs that include routine manufacturer recommended maintenance and repairs to parts such as spark plugs and air filters that influence air emissions and are implemented per the OEM (Original Equipment Manufacturer), operator manuals and guidance documents. | Reply Evidence | C00043-1 | Complete | Pre-Construction | NGTL's Prime Contractor's have vehicle and equipment maintenance programs in place. | Pipeline Project Management |
| 104 | National Energy Board | Engineering Matters | NGTL will minimize the construction footprint to the extent possible and will, limit construction activities on the slopes to what is necessary to install the pipeline. | NEB 3.1c.1 through c.4 | A99941-1 | Complete | Construction | The Elmworth Section was placed in-service on November 10, 2021. | Pipeline Project Management |
| 105 | National Energy Board | Engineering Matters | NGTL will work with construction contractors and is prepared to ask in the request for proposal (RFP), during the bid process, to identify and propose methods and technology to reduce or minimize construction related noise without compromising safety. | NEB 3.14 | A99941-1 | Complete | Pre-Construction | | Pipeline Project Management |
| 106 | National Energy Board | Engineering Matters | NGTL confirms that the Project design and construction phases will comply with CSA Z662-19. | NEB 4.4 | C00542-1 | Ongoing | Pre-Construction / Construction | | Pipeline Project Management |
| 107 | Blood Tribe | Engineering Matters | NGTL will implement TransCanada's comprehensive Integrity Management Program (IMP) to monitor and ensure the integrity of the Project. | BT 1.36 | A98233-3 | Ongoing | Post-Construction | As components of the Project are placed into service, there are several ongoing activities to support the implementation of TC Energy's Integrity Management Program. | Pipeline Integrity |
| 108 | National Energy Board | Environmental Matters | NGTL accepts the findings of the ESA and will adhere to the recommendations and mitigation measures identified in the ESA and the EPPs. | Application Section 14.10 | A92619 | Complete | Pre-Construction through Post-Construction | | Environment |
| 109 | National Energy Board | Environmental Matters | However, if temporary construction camps for pipeline construction activities are determined to be required, NGTL will undertake the necessary desktop studies, as well as any necessary field studies, to confirm the conclusions of the ESA. | NEB 1.7c | A96810 | Complete | Pre-Construction | Order Conditions 7 (C08400) and 8 (C08407) were filed with the CER on September 17, 2020. | Environment |
| 110 | National Energy Board | Environmental Matters | NGTL confirms that the stand-alone EPP for Section 58 activities will be submitted to the Board | NEB 1.8 | A96810 | Complete | Pre-Construction | NGTL submitted the Section 58 EPP on August 14, 2020 (C07842). NGTL submitted an update to the Section 58 EPP on February 1, 2020 (C11358). Section 52 and 58 EPP Update July 13, 2021 (C14059) Spawning Deterrent Plan August 23, 2021 (C14599) | Environment |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-----------------------|-----------------------|--|--|--|----------|----------------------------------|---|----------------------|
| 111 | National Energy Board | Environmental Matters | However, should further HRIA work or additional mitigation be required, NGTL will follow guidance from ACT regarding the completion of this work. NGTL will determine interest and potential opportunities for Aboriginal participation, if any, following the receipt of decisions from ACT. | NEB 1.29 | A96810 | Ongoing | Pre-Construction, Construction | Note ACT (Alberta Culture and Tourism) is now ACMSW (Alberta Culture, Multiculturalism and Status of Women). Condition 15 was filed with the CER on December 17, 2020 (C10487). HRA approval for TWS for access and additional construction workspace ongoing. | Environment |
| 112 | National Energy Board | Environmental Matters | Historical Resources Impact Assessment (HRIA) reports from Stantec Consulting Ltd. and Wood Environment and Infrastructure Solutions are currently being prepared and will be submitted to Alberta Culture and Tourism (ACT) by April of this year. Responses from ACT to those reports are anticipated in May 2019. | NEB 2.5 | A98232 | Complete | Pre-Construction | ACT (now ACMSW) confirmed mitigation requirements and additional HRIA components which were implemented in 2019 and 2020 as well as 2021. Order Condition 13 was filed on October 7, 2020 (C08789) and Condition 15 on December 17, 2020 (C10487). | Environment |
| 113 | Blood Tribe | Environmental Matters | In addition to following the COP for its requirements regarding water sources, NGTL will apply for Temporary Diversion Licenses for water use, where required. | BT 1.9 | A98223-3 | Ongoing | Construction | Anticipated for mainline construction and hydrostatic testing starting in Q3, 2021 and continuing through to the end of construction. | Environment |
| 114 | Blood Tribe | Environmental Matters | If shallow groundwater is encountered during trenching activities, mitigation will be implemented to ensure subsurface ground water flow is maintained across the trench through the use of ditch plugs, sub-drains or other impermeable barriers to prevent the pipeline trench from becoming a conduit for groundwater flow. | BT 1.13 DCN 50 MNA R3 13 PKN 1.13 | A98233-3 A98233-5 A98233-10 A98233-12 | Ongoing | Construction | NGTL has installed ditch plugs and drains during construction as necessary. | Environment |
| 115 | HLFN / SNN | Environmental Matters | NGTL will also seek the input of a Qualified Aquatic Environmental Specialist (QAES) if a Fisheries Act Authorization is required for the contingency method. | HLFN 2.2 d) SNN 2.6 c) | A98655-4 A98655-6 | Ongoing | Construction | NGTL continues to use QAES's for input to construction planning. They are participating and providing input on an ongoing basis throughout the construction phases as well as the current DFO Fisheries Act Authorization (FAA) review process requested by the CER in the letter of February 18, 2020. | Environment |
| 116 | Samson Cree Nation | Environmental Matters | The final CHROMP will include a detailed offset plan, including the final plan for the GPML offset measures, and will be implemented once the plan has been finalized through ongoing engagement with regulators and stakeholders. | SCN 3.2d | A98223-13 | Complete | Pre-Construction | Amendments to Certificate Condition 6 recommended by the Government of Canada negates the requirement for a detailed offset plan and has been replaced with a mandated threshold. The Revised CHROMP was filed on November 12, 2020 (C09519-1) as the final CHROMP. | Environment |
| 117 | Samson Cree Nation | Environmental Matters | The FOV will be provided in the Final CHROMP. | SCN 3.5a | C00514-7 | Complete | Post-Construction | Amendments to Certificate Condition 6 recommended by the Government of Canada negates the need for an NGTL FOV. The Revised CHROMP was filed on November 12, 2020 (C09519-1). | Indigenous Relations |
| 118 | Samson Cree Nation | Environmental Matters | Vegetation management will be implemented in accordance with the TransCanada Integrated Vegetation Management Program (TransCanada 2009) and TransCanada's Procedure for Invasive Vegetation Weed Control Management Canada (TransCanada 2013) during the construction and operations of the Project. | SCN 7.1d | A98223-13 | Planned | Post-Construction and Operations | | Environment |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-----------------------|-----------------------|---|------------|---------------------------------|---------|---------------------------|--|----------------|
| 119 | SNN | Environmental Matters | NGTL will consider information gathered during ongoing engagement with SNN in Project planning, including the EPP, which includes the Bear Management Plan and Wildlife Species of Concern Discovery Contingency Plan and Environmental Alignment Sheets (EAS) filed prior to construction, and will continue to address questions and concerns from SNN through its ongoing engagement efforts should any arise. | SNN 2.6 c) | A98655-6 | Ongoing | Pre-Construction | NGTL reviewed the final reports and provided responses to Stoney Nakoda Nations on April 9, 2019. | Environment |
| 120 | National Energy Board | Environmental Matters | NGTL will implement an early in/early out approach to Project construction in Little Smoky Caribou Range. | NEB 3.4a | A99941-1 | Ongoing | Construction | NGTL stopped work within the Little Smoky Caribou Range on February 14, 2021. Clearing activities within the Little Smoky Caribou Range resumed September 13, 2021. NGTL confirmed that work in the Little Smoky Caribou Range cannot be completed prior to the RAP and submitted the balance of information in support of Condition 23 approval on January 13, 2022 (C17194). Construction occurred within the Little Smoky Caribou Range during the RAP subject to ongoing engagement with Alberta Environment and Parks and in accordance with Commission approval issued to NGTL on February 2, 2022 (C17551). | Environment |
| 121 | National Energy Board | Environmental Matters | Should any activities be required in the Range during the RAP, NGTL will consult with AEP to determine the appropriate course of action and mitigation. | NEB 3.4a | A99941-1 | Ongoing | Construction | NGTL confirmed that work in the Little Smoky Caribou Range cannot be completed prior to the RAP (C16840-1). As part of its contingency planning, NGTL engaged with AEP on October 26, 2021, November 17, 2021 and January 7, 2022. See summary of engagement with AEP, filed on December 7, 2021 (C16607). Additional information on continued AEP engagement in support of required authorization and Condition 23 approval filed on January 13, 2022 (C17194). Construction occurred within the Little Smoky Caribou Range during the RAP subject to ongoing engagement with Alberta Environment and Parks and in accordance with Commission approval issued to NGTL on February 2, 2022 (C17551). | Environment |
| 122 | National Energy Board | Environmental Matters | NGTL will comply with any requirements issued under the Historical Resources Act (HRA) for future ground disturbance activities (e.g., integrity digs). | NEB 3.14 | A99941-1 | Planned | Post-Construction | | Environment |
| 123 | National Energy Board | Environmental Matters | During operation, NGTL has committed to comply with the AER Directive 038 noise guidance and, therefore, predicted residual effects of the Project on the acoustic environment are not significant. | NEB 3.14 | A99941-1 | Ongoing | Operations | | Environment |
| 124 | National Energy Board | Environmental Matters | NGTL will also adhere to the <i>Alberta Wildlife Act</i> . | NEB 3.14 | A99941-1 | Ongoing | Construction / Operations | | Environment |
| 125 | National Energy Board | Environmental Matters | Further, NGTL will not be making withdrawals from groundwater sources for use in construction of the Project. | NEB 3.14 | A99941-1 | Ongoing | Construction | Only surface water sources have been used for Project construction activities. | Environment |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-----------------------|-----------------------|---|----------------|---------------------------------|----------|--|---|----------------|
| 126 | National Energy Board | Environmental Matters | NGTL does not agree with the recommendation that upstream GHG emissions are a best practice nor should they be included as part of the NEB process, however, NGTL will comply with federal agency direction for GHG assessment. | NEB 3.14 | A99941-1 | Complete | Pre-Construction | NGTL submitted an upstream GHG assessment to ECCC on November 1, 2019 and revised it for submission March 19, 2020 based on comments from ECCC. | Environment |
| 127 | National Energy Board | Environmental Matters | A camp management plan will be developed closer to the start of construction. | NEB 3.14 | A99941-1 | Complete | Pre-Construction | Order Condition 7 was submitted on September 17, 2020 (C08400). | Environment |
| 128 | National Energy Board | Environmental Matters | TC Energy is currently developing a Fugitive Emission Management Plan for the Canadian Gas Operations system and NGTL plans to submit a synopsis of the plan relative to the Project prior to the commencement of operations. | Reply Evidence | C00043-1 | Complete | Pre-construction or before operations. | April 7, 2022 Fugitive Emissions Management Program Commitment (C18478). | Environment |
| 129 | National Energy Board | Environmental Matters | NGTL will continue to engage AEP and ECCC on its planned offsets for the Project. | NEB 4.12 | C00542-1 | Ongoing | Post-construction | NGTL will continue to engage with AEP and ECCC on the planned offsets for the Project for caribou. A Revised Condition 6 has altered the requirements and is currently under review by NGTL as to next steps with AEP and ECCC as well as several Indigenous groups. The Revised CHROMP was filed on November 12, 2020 (C09519-1). AEP has identified an area within the Little Smoky Caribou Range where offsets for the Project will be implemented. NGTL anticipates offsets planning will occur in 2022 with implementation scheduled for 2023. | Environment |
| 130 | National Energy Board | Environmental Matters | Any additional site-specific mitigation resulting from these surveys will be included in the EPP and Environmental Alignment Sheets as filed prior to construction. | NEB 4.7 | C00542-1 | Complete | Construction | The information from the surveys was incorporated as appropriate into the EPP and Environmental Alignment Sheets submitted pursuant to Condition 5 of the Order (C07842) and EPP and Environmental Alignment Sheets submitted pursuant to Condition 5 of the Certificate (C09447). | Environment |
| 131 | Blood Tribe | Environmental Matters | The design and installation of vehicle crossings by NGTL will meet the Province of Alberta's <i>Water Act</i> Codes of Practice and notification process. | BT 1.8 | A98233-3 | Ongoing | Pre-Construction | | Environment |
| 132 | | | | | | | | Duplicate to Commitment 113. | |
| 133 | Blood Tribe | Environmental Matters | If springs and/or excessive groundwater are encountered within the Project construction footprint, NGTL will review the area and determine the appropriate mitigation. | BT 1.14e | A98233-3 | Ongoing | Construction | | Environment |
| 134 | All groups | Environmental Matters | NGTL will further incorporate input or issues identified during construction into the Post Construction Monitoring (PCM) activities. For example, sites or resources of concern will be appropriately mitigated during construction, clean up and reclamation, and success will be measured in following growing seasons. | BT 1.39 | A98233-3 | Ongoing | Pre-Construction / Post-Construction | | Environment |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-------------------------|-----------------------|---|--|---------------------------------|----------|--|---|---|
| 135 | ECCC | Environmental Matters | NGTL is willing to work with ECCC outside the NEB hearing process to assist ECCC in estimating upstream GHG emissions, consistent with ECCC's approach to past NEB-regulated projects under the Interim Measures for Major Project Reviews | ECCC 1 | C00514-3 | Complete | Pre-construction | See Commitment 126. | Environment |
| 136 | | | | | | | | Duplicate to Commitment 128. | |
| 137 | National Energy Board | Environmental Matters | NGTL commits to implementing zipper planting pending the restoration measures implemented on the footprint. | Hearing Transcript Volume 12, Paragraph 5883 | C01035 | Planned | Post-construction | | Environment |
| 138 | Landowners | Land Matters | Notices pursuant to section 87(1) of the NEB Act will be served on owners of lands proposed to be acquired for the Project, as defined in sections 75 and 85 of the NEB Act. | Application Section 11.5 | A92619 | Complete | Pre-Construction | | Land Department |
| 139 | Landowners | Land Matters | Prior to the start of construction, NGTL will have site-specific traffic management plans in place to minimize the effects of construction traffic. | Additional Written Evidence Section 4.7 | A96812 | Complete | Pre-Construction | | Environment / Project Management / Construction Manager |
| 140 | Landowners | Land Matters | In areas where the presence of clubroot disease has been identified during pre-project consultation, NGTL will follow provincial and industry management objectives with regards to clubroot. | Additional Written Evidence Section 4.7 | A96812 | Complete | Construction | Only the Valhalla and Elmworth Sections were identified to have clubroot. Management plans were implemented to prevent the spread of clubroot. Both sections have been placed in-service. | Environment |
| 141 | National Energy Board | Commercial | TransCanada will have the financial resources to ensure that it can financially sustain management of all potential risks including those liabilities that may arise from an accident or malfunction during the construction or operation of the Project. | Application Section 6.6 | A92619 | Ongoing | Pre-Construction through Post-Construction | | Commercial |
| 142 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 1: Condition Compliance | Certificate GC-129 | C09098 | Ongoing | Pre-Construction through Post-Construction | | Project Manager |
| 143 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 2: Section 52 Pipeline and Related Facilities Design, Location, Construction and Operation | Certificate GC-129 | C09098 | Ongoing | Pre-Construction through Post-Construction | | Project Manager / Construction Manager |
| 144 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 3: Environmental Protection | Certificate GC-129 | C09098 | Ongoing | Pre-Construction through Post-Construction | | Environment |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-------------------------|-----------------------|---|--------------------|---------------------------------|----------|--|--|--|
| 145 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 4: Construction Emergency Management Preparedness and Response Planning | Certificate GC-129 | C09098 | Complete | Construction | In CER IR No. 7 (C10848) NGTL confirmed that all ERPs for section 52 and section 58 activities have been submitted to the CER with the exception of the Dismal Creek section. On January 20, 2021 NGTL submitted the ERP for the HDD casing installation on the Dismal Creek section. NGTL filed confirmation of notice to Indigenous groups on January 20, 2021 pursuant to Condition 4(b) (C11048). May 7, 2021 Condition 4 for the mainline component of the Dismal Creek section (Filed via Email only) | Project Manager / Safety Representative |
| 146 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 5: Updated Environmental Protection Plan for Section 52 Pipeline and Related Facilities | Certificate GC-129 | C09098 | Complete | Construction through Post-Construction | Certificate Condition 5 was filed on November 9, 2020 (C09447). July 13, 2021 Updated EPP (C14059) August 23, 2021 (C14599) | Environment |
| 147 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 6: Revised Caribou Habitat Restoration and Offset Measures Plan (CHR&OMP) | Certificate GC-129 | C09098 | Complete | Construction through Post-Construction | Certificate Condition 6 was filed on November 12, 2020 (C09519). | Environment |
| 148 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 7: Wildlife and Rare Plant Surveys | Certificate GC-129 | C09098 | Complete | Pre-Construction | Certificate Condition 7 was filed on September 15, 2020 (C08314). | Environment |
| 149 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 8: Geological hazards | Certificate GC-129 | C09098 | Complete | Pre-Construction | Certificate Condition 8 was filed on November 5, 2020 (C09392). | Project Manager |
| 150 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 9: Trenchless Crossing Reports | Certificate GC-129 | C09098 | Complete | Pre-Construction | Certificate Condition 9 was filed on October 27, 2020 (C09149). | Project Manager |
| 151 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 10: Outstanding Traditional Land and Resource Use Investigations | Certificate GC-129 | C09098 | Complete | Pre-Construction | Certificate Condition 10 was filed on August 19, 2020 (C07968). | Indigenous Relations |
| 152 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 11: Programs and Manuals – Safety | Certificate GC-129 | C09098 | Complete | Pre-Construction | Certificate Condition 11 was filed on December 18, 2020 (C10510) February 1, 2021 Construction Safety Manual – Dismal Creek (C11383) Condition 11 was filed May 7, 2021 for the mainline component of the Dismal Creek section (C12990). | Project Manager / Safety Representative |
| 153 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 12: Construction Monitoring Plan for Indigenous Peoples | Certificate GC-129 | C09098 | Complete | Pre-Construction | Certificate Condition 12 was filed on November 20, 2020 (C09777). | Indigenous Relations |
| 154 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 13: Employment, Contracting, and Procurement Plan Update | Certificate GC-129 | C09098 | Complete | Pre-Construction | Certificate Condition 13 was filed on September 23, 2020 (C08480). March 2, 2021 Response to ANSN Letter (C11778) May 3, 2021 Ruling No. 1 Response (C12816) August 19, 2021 Ruling No. 2 Response (C14550) September 24, 2021 Updated Prime Contractor's Aboriginal Participation Plans (C15091) | Indigenous Relations Business Engagement |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-------------------------|-----------------------|--|--------------------|---------------------------------|----------|------------------|--|----------------------|
| 155 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 14: Report on Engagement with Indigenous Peoples | Certificate GC-129 | C09098 | Complete | Pre-Construction | Certificate Condition 14 was filed on November 20, 2020 (C09777). Certificate Condition 14 Update was filed on May 6, 2021 (C12977). Certificate Condition 14 Update was filed on November 5, 2021 (C15989). Certificate Condition 14 Report No. 4 was filed on May 6, 2022 (C19017). | Indigenous Relations |
| 156 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 15: Heritage Resource Clearances | Certificate GC-129 | C09098 | Complete | Pre-Construction | Certificate Condition 15 was filed on December 17, 2020 (C10487). May 7, 2021, Condition 15 HRA Update (C13001) May 14, 2021, Condition 15 Timing Relief Request (C13105) June 1, 2021 Condition 15 Timing Relief Request (C13347) June 4, 2021 Condition 15 and 13 Response to Compliance Letter No. 11 C13415. June 16, 2021 Bi-monthly Report No. 1 (C13581) August 9, 2021 Bi-monthly Report No. 2 (C14382) October 7, 2021 Bi-monthly Report No. 3 (C15307) December 8, 2021 Bi-monthly Report No. 4 (C16616) February 9, 2022 Bi-monthly Report No. 5 (C17641) April 8, 2022 Bi-monthly Report No. 6 (C18491) June 8, 2022 Bi-monthly Report No. 7 (C19457) | Environment |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-------------------------|-----------------------|---|--------------------|---------------------------------|----------|------------------|---|---------------------------------------|
| 157 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 16: Commitments Tracking Table (CTT) | Certificate GC-129 | C09098 | Complete | Pre-Construction | Certificate Condition 16 CTT was filed on: 1. September 23, 2020 (C08481) 2. October 22, 2020 (C09072) 3. November 23, 2020 (C09829) 4. December 22, 2020 (C10565) 5. January 22, 2021 (C11138) 6. February 23, 2021 (C11620) 7. March 22, 2021 (C12090) 8. April 23, 2021 (C12546) 9. May 25, 2021 (C13237) 10. June 23, 2021 (C13683) 11. July 22, 2021 (C14184) 12. August 23, 2021 (C14598) 13. September 22, 2021 (C15041) 14. October 22, 2021 (C15634) 15. November 23, 2021 (C16266) 16. December 22, 2021 (C16948) 17. January 24, 2022 (C17347) 18. February 23, 2022 (C17829) 19. March 22, 2022 (C18258) 20. April 22, 2022 (C18711) 21. May 25, 2022 (C19250) 22. June 22, 2022 (C19658) | All |
| 158 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 17: Emergency Management Continuing Education Program | Certificate GC-129 | C09098 | Complete | Pre-Construction | Certificate Condition 17 was filed on September 23, 2020 (C08482). | Emergency Management / Public Affairs |
| 159 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 18: Construction Schedule | Certificate GC-129 | C09098 | Complete | Pre-Construction | Certificate Condition 18 was filed on January 14, 2021 (C10917). June 4, 2021 Construction Schedule Update (C13413) September 8, 2021 Construction Schedule Update (C14842) | Project Managers |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-------------------------|-----------------------|---|--------------------|---------------------------------|---------|---------------------|--|------------------|
| 160 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 19: Construction Progress Reports | Certificate GC-129 | C09098 | Ongoing | During Construction | Certificate Condition 19 was filed on: 1. December 16, 2020 (C10461) 2. December 31, 2020 (C10655) 3. January 18, 2021 (C11012) 4. February 2, 2021 (C11394) 5. February 16, 2021 (C11542) 6. March 2, 2021 (C11752) 7. March 16, 2021 (C12015) 8. April 6, 2021 (C12266) 9. April 18, 2021 (C12437) 10. May 3, 2021 (C12800) 11. May 17, 2021 (C13132) 12. June 1, 2021 (C13346) 13. June 16, 2021 (C13574) 14. July 5, 2021 (C13903) 15. July 19, 2021 (C14129) 16. August 3, 2021 (C14319) 17. August 16, 2021 (C14501) 18. August 31, 2021 (C14722) 19. September 16, 2021 (C14962) 20. October 1, 2021 (C15215) 21. October 18, 2021 (C15517) 22. November 2, 2021 (C15876) 23. November 17, 2021 (C16173) 24. December 2, 2021 (C16409) 25. December 16, 2021 (C16840) 26. January 6, 2022 (C17029) 27. January 18, 2022 (C17256) 28. February 2, 2022 (C17545) 29. February 17, 2022 (C17755) 30. March 3, 2022 (C18001) 31. March 17, 2022 (C18197) 32. April 1, 2022 (C18410) 33. April 20, 2022 (C18669) 34. May 2, 2022 (C18964) 35. May 17, 2022 (C19172) 36. June 1, 2022 (C19346) 37. June 17, 2022 (C19610) 38. July 5, 2022 (C20000) 39. July 19, 2022 (C20170) | Project Managers |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-------------------------|-----------------------|--|--------------------|---------------------------------|---|----------------------------------|---|------------------|
| 161 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 20: Finalized Watercourse Crossing Inventory | Certificate GC-129 | C09098 | Complete | During Construction | Certificate Condition 20 was filed on November 9, 2020 (C09448). Additional correspondence as shown: January 15, 2021 Request for Review – Beaver Dam Removal (C10940) February 4, 2021 Request for Review – Watercourses (C11429) February 9, 2021 Removal of MN-WC03A – Watercourses (C11470) February 16, 2021 Errata: Updated Historical Information (C11540) February 18, 2021 Update to Request for Review - Watercourses (Feb 4th letter) (C11570). April 12, 2021 North Saskatchewan River Update (C12346). May 17, 2021 Request for Review – Project Water Withdrawal Locations (C13133) July 8, 2021 Temp Vehicle Crossing Update (C13983) September 10, 2021 Albert Creek Bridge (C14866) | Environment |
| 162 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 21: Contingency Watercourse Crossing Method | Certificate GC-129 | C09098 | Planned | During Construction | | Environment |
| 163 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 22: Authorizations under Paragraph 35(2)(b) of the Fisheries Act | Certificate GC-129 | C09098 | Parts a) and c) are Complete. Part b) is Planned. | During Construction | NGTL is consulting with DFO on referred watercourses. October 8, 2021 Timing Relief Letter (C15344) October 28, 2021 <i>Fisheries Act</i> Authorizations letter (C15755) October 29, 2021 Confirmation of Notice to Indigenous Groups (C15793) | Environment |
| 164 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 23: Working within the Little Smoky Caribou Range Restricted Activity Period | Certificate GC-129 | C09098 | Complete | During Construction | December 7, 2021 Condition 23: Little Smoky Caribou Range (C16607) December 10, 2021 Condition 23: Supplemental Environmental Assessment and Technical Memo (C16706) December 21, 2021 CER issued letter: Condition Compliance Relief Request granting NGTL's request for relief to certain aspects of Condition 23(a)(v) including relief from timing (C16927). January 13, 2021 Condition 23 (C17194). | Environment |
| 165 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 24: Sunset Clause | Certificate GC-129 | C09098 | Complete | All Stages | Section 52 activities commenced on January 29, 2021. | Regulatory |
| 166 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 25: Condition Compliance by the Accountable Officer | Certificate GC-129 | C09098 | Planned | Post-Construction and Operations | | Project Managers |
| 167 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 26: Quantification of Construction-related Greenhouse Gas (GHG) Emissions | Certificate GC-129 | C09098 | Planned | Post-Construction and Operations | | Environment |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-------------------------|-----------------------|--|--------------------------|---------------------------------|---------|----------------------------------|---|---|
| 168 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 27: Post-construction Monitoring Plan for Indigenous Peoples | Certificate GC-129 | C09098 | Planned | Post-Construction and Operations | | Indigenous Relations |
| 170 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 28: Employment, Contracting, and Procurement Report | Certificate GC-129 | C09098 | Planned | Post-Construction and Operations | | Supply Chain / Indigenous Relations Business Engagement |
| 171 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 29: Pipeline Geographic Information Systems (GIS) Data | Certificate GC-129 | C09098 | Planned | Post-Construction and Operations | | Project Manager |
| 172 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 30: Post-Construction Environmental Monitoring Reports | Certificate GC-129 | C09098 | Planned | Post-Construction and Operations | | Environment |
| 173 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 31: Caribou Habitat Restoration Implementation Report and Status Update | Certificate GC-129 | C09098 | Planned | Post-Construction and Operations | | Environment |
| 174 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 32: Caribou Habitat Offset Measures Implementation Report | Certificate GC-129 | C09098 | Planned | Post-Construction and Operations | | Environment |
| 175 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 33: Caribou Habitat Restoration and Offset Measures Monitoring Program (CHROMMP) | Certificate GC-129 | C09098 | Planned | Post-Construction and Operations | | Environment |
| 176 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 34: Caribou Monitoring Reports | Certificate GC-129 | C09098 | Planned | Post-Construction and Operations | | Environment |
| 177 | Canada Energy Regulator | Regulatory Conditions | Certificate Condition 35: Indigenous Working Group for the Little Smoky Caribou Range | Certificate GC-129 | C09098 | Ongoing | Post-Construction and Operations | Certification Condition 35 (a) was filed on February 23, 2021 (C11623). June 23, 2021 Condition 35 Progress Report No. 1 (C13705). December 22, 2021 Progress Report No. 2 (C16947) June 22, 2022 Progress Report No. 3 (C19659) | Indigenous Relations / Environment |
| 178 | Canada Energy Regulator | Regulatory Conditions | Order Condition 1: Condition Compliance | Order AO-001-XG-001-2020 | C09385-5 | Ongoing | All Phases | | Project Manager |
| 179 | Canada Energy Regulator | Regulatory Conditions | Order Condition 2: Section 58 Facilities and Activities Design, Location, Construction and Operation | Order AO-001-XG-001-2020 | C09647-2 | Ongoing | Pre-Construction | | Project Manager |
| 180 | Canada Energy Regulator | Regulatory Conditions | Order Condition 3: Environmental Protection | Order AO-001-XG-001-2020 | C09647-2 | Ongoing | Pre-Construction | | Environment |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-------------------------|-----------------------|---|--------------------------|---------------------------------|----------|------------------|--|--------------------------|
| 181 | Canada Energy Regulator | Regulatory Conditions | Order Condition 4: Construction Emergency Management Preparedness and Response Planning | Order AO-001-XG-001-2020 | C09647-2 | Complete | Pre-Construction | Order Condition 4(a) was filed via email only on: <ul style="list-style-type: none"> August 6, 2020 September 9, 2020 November 25, 2020 December 4, 2020 December 14, 2020 December 18, 2020 January 20, 2021 May 5, 2021 Order Condition 4(b) was filed on: <ul style="list-style-type: none"> August 13, 2020 (C07832) September 10, 2020 (08255) November 24, 2020 (C09851) November 30, 2020 (C10000) December 11, 2020 (C10360) December 18, 2020 (C10509) May 5, 2021 ERP for Swartz Creek filed with Cond.9 (Filed Via Email) May 7, 2021 (C12996) May 28, 2021 Timing Relief Request (C13310) | Safety Representative |
| 182 | Canada Energy Regulator | Regulatory Conditions | Order Condition 5: Environmental Protection Plan (EPP) for Section 58 Facilities and Activities | Order AO-001-XG-001-2020 | C09647-2 | Complete | Pre-Construction | Order Condition 5 was filed on August 14, 2020 (C07842). NGTL submitted an update to the Section 58 EPP on February 1, 2021 (C11358). July 13, 2021 Updated EPP (C14059) August 23, 2021 (C14599) | Environment |
| 183 | Canada Energy Regulator | Regulatory Conditions | Order Condition 6: Outstanding Traditional Land and Resource Use Investigations | Order AO-001-XG-001-2020 | C09647-2 | Complete | Pre-Construction | Order Condition 6 was filed on August 19, 2020 (C07968). | Indigenous Relations |
| 184 | Canada Energy Regulator | Regulatory Conditions | Order Condition 7: Camp Management Plan | Order AO-001-XG-001-2020 | C09647-2 | Complete | Pre-Construction | Order Condition 7 was filed on September 17, 2020 (C08400). | Workforce Accommodations |
| 185 | Canada Energy Regulator | Regulatory Conditions | Order Condition 8: Additional Temporary Construction Camp(s) | Order AO-001-XG-001-2020 | C09647-2 | Complete | Pre-Construction | Order Condition 8 was filed on September 17, 2020 (C08407). | Workforce Accommodations |
| 186 | Canada Energy Regulator | Regulatory Conditions | Order Condition 9: Programs and Manuals – Safety | Order AO-001-XG-001-2020 | C09647-2 | Complete | Pre-Construction | Order Condition 9 was filed on October 20, 2020 (C09011). February 1, 2021 Construction Safety Manual – Dismal Creek (C11383). May 5, 2021 Construction Safety Manual – Swartz Creek and GPM-10 valve and launcher site (Filed via email with Cond. 4 ERP). May 28, 2021 Timing Relief Request (C13310) | Safety Representative |
| 187 | Canada Energy Regulator | Regulatory Conditions | Order Condition 10: Construction Monitoring Plan for Indigenous Peoples | Order AO-001-XG-001-2020 | C09647-2 | Complete | Pre-Construction | Order Condition 10 was filed on November 6, 2020 (C09434). | Indigenous Relations |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-------------------------|-----------------------|--|--------------------------|---------------------------------|----------|------------------|--|---|
| 188 | Canada Energy Regulator | Regulatory Conditions | Order Condition 11: Report on Engagement with Indigenous Peoples | Order AO-001-XG-001-2020 | C09647-2 | Complete | Pre-Construction | Order Condition 11 was filed on November 6, 2020 (C09434). Order Condition 11 Update was filed on May 6, 2021 (C12977). Order Condition 11 Update was filed on November 5, 2021 (C15989) Order Condition 11 Report No. 4 was filed on May 6, 2022, (C19017) | Indigenous Relations |
| 189 | Canada Energy Regulator | Regulatory Conditions | Order Condition 12: Employment, Contracting, and Procurement Plan Update | Order AO-001-XG-001-2020 | C09647-2 | Complete | Pre-Construction | Order Condition 12 was filed on September 22, 2020 (C08480) March 2, 2021 Response to ANSN Letter (C11778) May 3, 2021 Ruling No. 1 Response (C12816) August 19, 2021 Ruling No. 2 Response (C14550) September 24, 2022 Updated Prime Contractor's Aboriginal Participation Plans (C15091) | Supply Chain / Indigenous Relations Business Engagement |
| 190 | Canada Energy Regulator | Regulatory Conditions | Order Condition 13: Heritage Resource Clearances | Order AO-001-XG-001-2020 | C09647-2 | Complete | Pre-Construction | Order Condition 13 was filed on October 7, 2020 (C08789) June 4, 2021 Condition 15 and 13 Response to Compliance Letter No. 11 (C13415) June 16, 2021 Bi-monthly Report No. 1 (C13581) August 9, 2021 Bi-monthly Report No. 2 (C14382) October 7, 2021 Bi-monthly Report No. 3 (C15307) December 8, 2021 Bi-monthly Report No. 4 (C16616) February 9, 2022 Bi-monthly Report No. 5 (C17641) April 8, 2022 Bi-monthly Report No. 6 (C18491) June 8, 2022 Bi-monthly Report No. 7 (C19457) | Environment |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-------------------------|-----------------------|---|--------------------------|---------------------------------|----------|------------------|---|---------------------------------------|
| 191 | Canada Energy Regulator | Regulatory Conditions | Order Condition 14: Commitments Tracking Table (CTT) | Order AO-001-XG-001-2020 | C09647-2 | Complete | Pre-Construction | Order Condition 16 CTT was filed on: 1. September 23, 2020 (C08481) 2. October 22, 2020 (C09072) 3. November 23, 2020 (C09829) 4. December 22, 2020 (C10565) 5. January 22, 2021 (C11138) 6. February 23, 2021 (C11620) 7. March 22, 2021 (C12090) 8. April 23, 2021 (C12546) 9. May 25, 2021 (C13237) 10. June 23, 2021 (C13683) 11. July 22, 2021 (C14184) 12. August 23, 2021 (C14598) 13. September 22, 2021 (C15041) 14. October 22, 2021 (C15634) 15. November 23, 2021 (C16266) 16. December 22, 2021 (C16948) 17. January 24, 2022 (C17347) 18. February 23, 2022 (C17829) 19. March 22, 2022 (C18258) 20. April 22, 2022 (C18711) 21. May 25, 2022 (C19250) 22. June 22, 2022 (C19658) | All |
| 192 | Canada Energy Regulator | Regulatory Conditions | Order Condition 15: Emergency Management Continuing Education Program | Order AO-001-XG-001-2020 | C09647-2 | Complete | Pre-Construction | Order Condition 15 was filed on September 22, 2020 (C08482) | Emergency Management / Public Affairs |
| 193 | Canada Energy Regulator | Regulatory Conditions | Order Condition 16: Construction Schedule | Order AO-001-XG-001-2020 | C09647-2 | Complete | Pre-Construction | Order Condition 16 was filed on November 6, 2020 (C09434) May 11, 2021 Swartz Creek and GPM-10 Construction Schedules (C13032) September 8, 2021 Construction Schedule Update (C14842) | Project Managers |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-------------------------|-----------------------|---|--------------------------|---------------------------------|---------|---------------------|--|--------------------------------|
| 194 | Canada Energy Regulator | Regulatory Conditions | Order Condition 17: Construction Progress Reports | Order AO-001-XG-001-2020 | C09647-2 | Ongoing | During Construction | Order Condition 17 was filed on: 1. December 16, 2020 (C10461) 2. December 31, 2020 (C10655) 3. January 18, 2021 (C11012) 4. February 2, 2021 (C11394) 5. February 16, 2021 (C11542) 6. March 2, 2021 (C11752) 7. March 16, 2021 (C12015) 8. April 6, 2021 (C12266) 9. April 18, 2021 (C12437) 10. May 3, 2021 (C12800) 11. May 17, 2021 (C13132) 12. June 1, 2021 (C13346) 13. June 16, 2021 (C13574) 14. July 5, 2021 (C13903) 15. July 19, 2021 (C14129) 16. August 3, 2021 (C14319) 17. August 16, 2021 (C14501) 18. August 31, 2021 (C14722) 19. September 16, 2021 (C14962) 20. October 1, 2021 (C15215) 21. October 18, 2021 (C15517) 22. November 2, 2021 (C15876) 23. November 17, 2021 (C16173) 24. December 2, 2021 (C16409) 25. December 16, 2021 (C16840) 26. January 6, 2022 (C17029) 27. January 18, 2022 (C17256) 28. February 2, 2022 (C17545) 29. February 17, 2022 (C17755) 30. March 3, 2022 (C18001) 31. March 17, 2022 (C18197) 32. April 1, 2022 (C18410) 33. April 20, 2022 (C18669) 34. May 2, 2022 (C18964) 35. May 17, 2022 (C19172) 36. June 1, 2022 (C19346) 37. June 17, 2022 (C19610) 38. July 5, 2022 (C20000) 39. July 19, 2022 (C20170) | Project Managers |
| 195 | Canada Energy Regulator | Regulatory Conditions | Order Condition 18: Technical Specification Updates | Order AO-001-XG-001-2020 | C09647-2 | Planned | During Construction | A Technical Specification Update was filed on March 17, 2021 for the January Creek control valve (C12020). | Project Managers / Engineering |

Table 1: Commitments Tracking Table No. 23 June 2018 to July 2022 (cont'd)

| Commitment number | Commitment to | Category | Description of Commitment | Source | Document References (Filing ID) | Status | Project Phase | Comments | Accountability |
|-------------------|-------------------------|-----------------------|---|--------------------------|---------------------------------|----------|---------------------|--|---|
| 196 | Canada Energy Regulator | Regulatory Conditions | Order Condition 19: Sunset Clause | Order AO-001-XG-001-2020 | C09647-2 | Complete | During Construction | Section 58 construction commenced on December 2, 2020. | Regulatory |
| 197 | Canada Energy Regulator | Regulatory Conditions | Order Condition 20: Condition Compliance by the Accountable Officer | Order AO-001-XG-001-2020 | C09647-2 | Planned | Post-Construction | November 1, 2021 30-day Compliance (C15841). | Project Managers |
| 198 | Canada Energy Regulator | Regulatory Conditions | Order Condition 21: Quantification of Construction-related Greenhouse Gas (GHG) Emissions | Order AO-001-XG-001-2020 | C09647-2 | Planned | Post-Construction | | Environment |
| 199 | Canada Energy Regulator | Regulatory Conditions | Order Condition 22: Post-construction Monitoring Plan for Indigenous Peoples | Order AO-001-XG-001-2020 | C09647-2 | Planned | Post-Construction | | Environment |
| 200 | Canada Energy Regulator | Regulatory Conditions | Order Condition 23: Employment, Contracting, and Procurement Report | Order AO-001-XG-001-2020 | C09647-2 | Planned | Post-Construction | | Supply Chain / Indigenous Relations Business Engagement |
| 201 | Canada Energy Regulator | Regulatory Conditions | Order Condition 24: Post-Construction Environmental Monitoring Reports | Order AO-001-XG-001-2020 | C09647-2 | Planned | Post-Construction | | Environment |